Docket <u>A.23-08-010</u>

Exhibit Number : Cal Adv - #

Commissioner : <u>Genevieve Shiroma</u>

Admin. Law Judge : Amin Nojan

Public Advocates : Chandrika Sharma

Witness



# PUBLIC ADVOCATES OFFICE CALIFORNIA PUBLIC UTILITIES COMMISSION

# RECOMMENDATIONS ON WATER QUALITY (SPECIAL REQUEST 4) AND CONSTRUCTION-WORK-IN-PROGRESS

**REPORT AND** 

Los Angeles, California February 27, 2024

### TABLE OF CONTENTS

1	MEN	1ORA!	NDUM	VI
2	СНА	PTER	1 WATER QUALITY AND SPECIAL REQUEST 4	1-1
3	I.	INTI	RODUCTION	1-1
4	II.	SUM	MARY OF RECOMMENDATIONS	1-1
5	III.	ANA	ALYSIS	1-1
6		A.	Violations Since the Last GRC (2020)	1-2
7		B.	Water Testing and Treatment	1-4
8	IV.	CON	NCLUSION	1-5
9	СНА	PTER	2 CONSTRUCTION-WORK-IN-PROGRESS (REGIONS I, II,	
0		AND	III PROXY AMOUNT)	2-1
1	I.	INTI	RODUCTION	2-1
12	II.	SUM	MARY OF RECOMMENDATIONS	2-2
13		A.	Cancelled Projects	2-3
4		B.	Unreasonable Projects in CWIP	2-3
15		C.	CWIP Projects in Rates for an Unreasonable Amount of Time	2-3
16	III.	ANA	ALYSIS	2-3
17		<b>A.</b>	Cancelled Projects	2-3
8		В.	Unreasonable Projects in CWIP	2-5
9		C.	CWIP Projects in Rates for an Unreasonable Amount of Time	2-6
20	IV.	CON	NCLUSION	2-10

1	CHA	PTER.	3 CONSTRUCTION-WORK-IN-PROGRESS (ADDITION	NAL
2		FUN	DING REGIONS I, II, AND III)	3-11
3	I.	INTF	RODUCTION	3-11
4	II.	SUM	IMARY OF RECOMMENDATIONS	3-11
5		A.	Additional Funding – Category 4b Projects	3-11
6		В.	Additional Funding – Category 4c Projects	3-12
7		C.	Additional Funding – Category 4d Projects	3-12
8		D.	Additional Funding – Category 5 Projects	3-12
9	III.	ANA	ALYSIS	3-12
10		A.	Additional Funding – Category 4b Projects	3-12
11		B.	Additional Funding – Category 4c Projects	3-14
12		C.	Additional Funding – Category 4d Projects	3-15
13		D.	Additional Funding – Category 5 Projects	3-17
14	IV.	CON	ICLUSION	3-18
15	СНА	PTER	4 CONSTRUCTION-WORK-IN-PROGRESS (GO	
16		ADD	ITIONAL FUNDING)	4-19
17	I.	INTF	RODUCTION	4-19
18	II.	SUM	IMARY OF RECOMMENDATIONS	4-19
19		A.	Additional Funding – Category 4b Projects	4-19
20	III.	ANA	ALYSIS	4-19
21		<b>A.</b>	Additional Funding – Category 4b Projects	4-19
22	IV.	CON	ICLUSION	4-20

1	ATTACHMENTSA-1
2	ATTACHMENT: QUALIFICATIONS OF WITNESS
3	ATTACHMENT 1-1: EMAIL WITH SWRCB REGARDING THE
4	ROBBINS SYSTEM COMPLIANCE A-4
5	ATTACHMENT 1-2: EMAIL WITH GSWC REGARDING THE ROBBINS
6	SYSTEM COMPLIANCE A-6
7	ATTACHMENT 1-3: DR CHA-002 WATER QUALITY RESPONSE FROM
8	GSWC (ALL QUESTIONS) A-10
9	ATTACHMENT 1-4: DR CHA-002 WATER QUALITY RESPONSE
10	ATTACHMENT 1_Q1B_GSWC DIRECTIVE #6 ONGOING
11	TRAINING LETTER FROM GSWC (QUESTION 1)
12	ATTACHMENT 1-5: DR CHA-002 WATER QUALITY RESPONSE
13	ATTACHMENT 3_Q3A FROM GSWC (QUESTION 3) A-15
14	ATTACHMENT 1-6: EMAIL WITH SWRCB REGARDING THE
15	NORWALK SYSTEM VIOLATION A-18
16	ATTACHMENT 1-7: EMAIL WITH SWRCB REGARDING THE
17	CLAREMONT SYSTEM VIOLATION A-20
18	ATTACHMENT 1-8: EMAIL WITH SWRCB REGARDING THE
19	WRIGHTWOOD SYSTEM VIOLATION A-22
20	ATTACHMENT 1-9: DR CHA-012 WATER QUALITY RESPONSE FROM
21	GSWC (QUESTION 1)
22	ATTACHMENT 1-10: DR CHA-002 WATER QUALITY RESPONSE
23	FROM GSWC (QUESTION 3)
24	ATTACHMENT 1-11: DR CHA-015 WATER QUALITY AND CWIP - ALL
25	RESPONSE FROM GSWC (QUESTION 1)
26	ATTACHMENT 1-12: 2022 ANNUAL REPORT PAGES 56 AND 57 A-32
27	ATTACHMENT 2-1: 1982 STAFF MEMORANDUM ON CWIP A-35

1	ATTACHMENT 2-2: DR CHA-001 (CWIP - CATEGORY 6)
2	ATTACHMENT CHA-001 TABLE 1 FROM GSWC (QUESTION 1) A-41
3	ATTACHMENT 2-3: DR CHA-001 (CWIP - CATEGORY 6)
4	ATTACHMENT CHA-001 TABLE 1 FROM GSWC (QUESTION 1) A-44
5	ATTACHMENT 2-4: DR CHA-006 CWIP ALL RESPONSE
6	ATTACHMENT CHA-006 TABLE 1 FROM GSWC (QUESTIONS 1
7	AND 2)
8	ATTACHMENT 2-5: DR CHA-006 CWIP ALL RESPONSE
9	ATTACHMENT CHA-006 TABLE 1 FROM GSWC (QUESTIONS 1
10	AND 2)
11	ATTACHMENT 2-6: DR CHA-006 CWIP ALL RESPONSE
12	ATTACHMENT CHA-006 TABLE 1 FROM GSWC (QUESTION 1) A-50
13	ATTACHMENT 2-7: 2015 ANNUAL REPORT PAGE 16A-70
14	ATTACHMENT 2-8: 2016 ANNUAL REPORT PAGE 16A-72
15	ATTACHMENT 2-9: 2017 ANNUAL REPORT PAGE 17 A-74
16	ATTACHMENT 2-10: 2018 ANNUAL REPORT PAGE 17A-76
17	ATTACHMENT 2-11: 2019 ANNUAL REPORT PAGE 17A-78
18	ATTACHMENT 2-12: 2020 ANNUAL REPORT PAGE 17A-80
19	ATTACHMENT 2-13: 2021 ANNUAL REPORT PAGE 17A-82
20	ATTACHMENT 2-14: 2022 ANNUAL REPORT PAGE 17A-84
21	ATTACHMENT 2-15: 2024 CWIP PROXY CALCULATIONS A-86
22	ATTACHMENT 2-16: 2025 CWIP PROXY CALCULATIONS A-88
23	ATTACHMENT 2-17: 2026 CWIP PROXY CALCULATIONS A-90
24	ATTACHMENT 3-1: DR CHA-006 CWIP ALL RESPONSE
25	ATTACHMENT CHA-006 TABLE 1 FROM GSWC (QUESTIONS 1
26	AND 2)

1	ATTACHMENT 3-2: Y_SEC-50_RB_CWIP, SHEET IN_CWIP ON LINE
2	910
3	ATTACHMENT 3-3: Y_SEC-50_RB_CWIP, SHEET IN_CWIP ON LINE
4	749A-96
5	ATTACHMENT 3-4: - DR CHA-006 CWIP ALL RESPONSE
6	ATTACHMENT CHA-006 TABLE 1 FROM GSWC (QUESTIONS 1
7	AND 2)
8	ATTACHMENT 3-5: Y_SEC-50_RB_CWIP, SHEET IN_CWIP ON LINE
9	819 A-101
10	ATTACHMENT 4-1: - Y_SEC-50_RB_CWIP, SHEET IN_CWIP ON LINE
11	35
12	
13	

### MEMORANDUM

The Public Advocates Office at the California Public Utilities Commission (Cal
Advocates) examined application material, data request responses, and other information
presented by Golden State Water Company (GSWC) in Application (A.) 23-08-010 to
provide the California Public Utilities Commission (Commission or CPUC) with
recommendations in the interests of ratepayers for safe and reliable service at the lowest
cost. Mehboob Aslam is Cal Advocates project lead for this proceeding. Victor Chan is
the oversight supervisor, and Crystal Yu and Brett Palmer are the legal counsels.
Although every effort was made to comprehensively review, analyze, and provide
the Commission with recommendations on each ratemaking and policy aspect presented
in the Application, the absence from Cal Advocates' testimony of any particular issue
connotes neither agreement nor disagreement of the underlying request, methodology, or
policy position related to that issue.

### 1 CHAPTER 1 WATER QUALITY AND SPECIAL 2 **REQUEST 4** 3 I. **INTRODUCTION** 4 This chapter presents the analysis and recommendations regarding the water 5 quality of GSWC's water systems. 6 II. **SUMMARY OF RECOMMENDATIONS** 7 The Commission should grant GSWC Special Request #4 and find that all GSWC 8 water systems, except the Robbins system, comply with the applicable water quality 9 standards. 10 III. **ANALYSIS** 11 GSWC has 38 water systems and 37 of them comply with water quality standards. 12 The Robbins system, acquired by GSWC on May 1, 2022, from Sutter County, does not 13 comply because there are contaminants that exceed the primary and secondary maximum contaminant levels (MCL). $^{1}$ 14 15 The level of arsenic in the Robbins system is between 13 and 15 micrograms per 16 liter ( $\mu g/L$ ), which is greater than the permitted primary MCL of 10 $\mu g/L$ . Additionally, 17 the level of chloride, specific conductance, and total dissolved solids (TDS) is higher than 18 the secondary MCL. The chloride level is between 116 and 1280 (milligrams per liter) 19 mg/L, which is higher than the secondary MCL of 500 mg/L. The range for specific 20 conductance is between 3700 and 3800 microsiemens per centimeter (µS/cm), which is 21 more than the MCL of 1600 µS/cm. The level of TDS exceeds the MCL of 1000 mg/L, 22 with a range of 2400 to 2900 mg/L. GSWC is working to meet the milestones within its 23 Compliance Plan, which includes completing the water treatment design, submitting a 24 Grant Funding Application and agreement, awarding the construction contract,

<sup>&</sup>lt;sup>1</sup> 2022 Robbins System CCR

- 1 completing the construction timeline, and meeting the arsenic MCL running annual
- 2 average. GSWC has a plan to bring the Robbins system into compliance with the arsenic
- 3 MCL by June 2025.<sup>2</sup> GSWC has also entered into an Administrative Order on Consent
- 4 with the United States Environmental Protection Agency to bring the Robbins system
- 5 arsenic MCL running average into compliance by June 2026 by adhering to the
- 6 Compliance Plan. <sup>3</sup>, <sup>4</sup> However, the arsenic MCL running average may be compliant
- 7 as early as the first quarter of 2026.5
- 8 The most recent Consumer Confidence reports from 2022 show that all other
- 9 water systems meet state and federal water requirements. Additionally, there are no
- outstanding violations based on the Safe Drinking Water Information System (SDWIS)
- 11 for the Division of Drinking Water (DDW).

### A. Violations Since the Last GRC (2020)

- Since its last GRC, A.20-07-012, GSWC received three notices of violation for
- three water systems from the State Water Resources Control Board (SWRCB), which are
- 15 listed in Table 1-1 below. GSWC provided details about the violations as part of its
- application and in response to discovery, and Cal Advocates verified this information
- using the SDWIS and contacting SWRCB engineers. 78,910,11,12,13,14

<sup>&</sup>lt;sup>2</sup> Pillai Testimony SR4 SR8 Water Quality – APP page 5

<sup>3</sup> Robbins GSW Final AOC - August 2022-Signed

<sup>4</sup> Email with SWRCB regarding the Robbins system compliance, Attachment 1-1

 $<sup>\</sup>frac{5}{2}$  Email with GSWC regarding the Robbins system compliance, Attachment 1-2

<sup>6</sup> https://sdwis.waterboards.ca.gov/PDWW/

<sup>&</sup>lt;sup>7</sup> MDR Questions and Responses 2023 PA – G Water Quality

<sup>8</sup> DR CHA-002 Water Quality Response from GSWC (All Questions), Attachment 1-3

<sup>&</sup>lt;sup>9</sup> DR CHA-002 Water Quality Response Attachment 1\_Q1b\_GSWC Directive #6 Ongoing Training Letter from GSWC (Question 1), Attachment 1-4

<sup>10</sup> DR CHA-002 Water Quality Response Attachment 3\_Q3a from GSWC (Question 3), Attachment 1-5

 $<sup>\</sup>frac{11}{2}$  Email with SWRCB regarding the Norwalk system violation, Attachment 1-6

<sup>12</sup> Email with SWRCB regarding the Claremont system violation, Attachment 1-7

<sup>13</sup> Email with SWRCB regarding the Wrightwood system violation, Attachment 1-8

<sup>14</sup> DR CHA-012 Water Quality Response from GSWC (Question 1), Attachment 1-9

Table 1-1: Summary of Violations (2020-2022)

Region	Water System	Violation Name	Year	Year
			Violation	Compliance
			Occurred	Achieved
II	Norwalk -	FAILURE TO FOLLOW PERMIT	2022	2022
	CA1910098	CONDITIONS FOR PFAS		
		MONITORING AT STUDEBAKER		
		WELL 3		
III	Claremont -	04_07_22C_008: 1,2,3-	2020	2022
CA1910024		TRICHLOROPROPANE		
		MONITORING VIOLATION		
		FOR 2020		
III Wrightwood -		05_13_23N_001: MONITORING,	2022	2023
	CA3610047	ROUTINE MAJOR (WRIGHTWOOD)		

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

1

1. Claremont system violation (04\_07\_22C\_008): In 2020, the Claremont

system failed to collect samples to monitor seven out of the required eight wells for 1,2,3-

Trichloropropane (1,2,3-TCP). GSWC took corrective actions to bring the system into

compliance including collecting and sampling for 1,2,3-TCP, issuing a public notification

to customers served by the Claremont system, submitting a water quality monitoring plan

to SWRCB, and providing water quality monitoring training for its employees. GSWC

collected and analyzed samples and marked the system as compliant in 2022.

**2.** Wrightwood system violation (05\_13\_23N\_001): In 2022, the Wrightwood system failed to collect a sample from a well for nitrate. GSWC took corrective actions to have the system in compliance including collecting and sampling for nitrate, issuing a public notification to customers served by the Wrightwood system, and including this violation in its 2022 Consumer Confidence Report (CCR). GSWC collected and analyzed samples and marked the system as compliant in 2023.

**3. Norwalk system violation:** There is no violation number associated with this notice because SWRCB has not yet established the PFAS standards for drinking water. Since there is no violation number, GSWC did not report it on the SDWIS. In 2022, the Norwalk system failed to collect a sample for PFAS at the lead and lag effluents. GSWC

15 DR CHA-002 Water Quality Response from GSWC (Question 3), Attachment 1-10

 $<sup>\</sup>underline{16}$  DR CHA-015 Water Quality and CWIP - All Response from GSWC (Question 1), Attachment 1-11

- 1 took corrective actions to bring the system into compliance including collecting and
- 2 sampling for PFAS constituents and providing training on compliance monitoring and
- 3 sampling requirements to employees. GSWC did not issue public notification to
- 4 Norwalk system customers because PFAS standards for drinking water have not yet been
- 5 established. GSWC collected and analyzed samples and marked the system as compliant
- 6 in 2022.

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

### **B.** Water Testing and Treatment

Almost 52% of GSWC's groundwater supply comes from wells located in its service areas; approximately 45% of GSWC's water is imported, with about 43% of groundwater purchased through approved agencies and suppliers; and about 3% of water is from diversion from rivers. To GSWC tests its water sources for contaminants on a regular basis and "monitoring frequencies range from weekly to once every 9 years" based on the standards. The distribution system is tested weekly for coliform bacteria contamination and quarterly for disinfection by-products.

SWRCB has yet to establish the MCL standards for PFAS, however, it has provided notification levels for PFOA, PFOS, PFBS, and PFHxS. GSWC has been sampling its wells as required by the SWRCB, and as of March 2023, an estimated 70 wells were sampled. Out of these 70 wells, 23 wells have exceeded notification levels and 9 wells exceeded response levels. As a result, either the wells have been removed from service or GSWC has begun treatment. 20

Since the PFAS MCL is not yet finalized, GSWC is requesting to modify its current PFAS Memorandum Account (PFASMA) to include the debt financing costs plus a profit percentage on all capital expenditure effective on the date that a

<sup>17/2022</sup> Report pages 56 and 57, Attachment 1-12

<sup>18</sup> Title 22 of the California Code of Regulations and per DDW-issued system-permit provisions

<sup>19</sup> Pillai Testimony SR4 SR8 Water Quality – APP pages 2 and 3

<sup>20</sup> Pillai Testimony SR4 SR8 Water Quality – APP page 9

- MCL is established regardless of whether the projects are complete and providing service. 21 Cal Advocates examines GSWC's proposal to address the existing PFASMA in Cal Advocates' witness, Jawad Baki's report on SR#8 (modification of pfas memorandum account), taxes other than income (ad valorem taxes),
- 5 income taxes, depreciation, and working cash.

### IV. CONCLUSION

- All GSWC's systems, except the Robbins system, meet the applicable water quality
- 8 standards. GSWC has a plan to bring the Robbins system into compliance with the arsenic
- 9 MCL running average by June 2026 by adhering to the Compliance Plan.

<sup>21</sup> Pillai Testimony SR4 SR8 Water Quality – APP pages 10-12

### CHAPTER 2 CONSTRUCTION-WORK-IN-PROGRESS (Regions I, II, and III Proxy Amount)

### I. INTRODUCTION

- 4 This chapter presents the analysis and recommendations regarding the proxy
- 5 Construction-Work-in-Progress (CWIP) amount of GSWC's Regions I, II, and III.
- 6 In McDonough, Sinagra Vol 1 CWIP Testimony, Appendix 1 and Attachments A
- 7 to D APP, GSWC categorizes CWIP projects in 6 categories, with category 4 consisting
- 8 of subcategories, that are listed in Table 2-1.

### 9 **Table 2-1: CWIP Categories**

Category Number	Title
1	Blanket Projects
2	New Business Projects
3	Projects Funded by Others
4	Projects Approved in the Previous GRC
4a	Projects with no Change in Budget or Scope
4b	Projects that will be completed after 2023 with no Change in Budget or Scope
4c	Projects that will be completed in the 2020 rate cycle with a Change in Budget or Scope
4d	Projects that will be completed after 2023 with a Change in Budget or Scope
5	Projects Not Approved in a Previous GRC
6	Completed or Cancelled Projects

10

11

12

13

14

16

17

1

2

3

The Commission generally allows water utilities to receive profit on an estimated CWIP balance even though the included projects are not yet used and useful. Projects under CWIP should be completed within a reasonable time period of on average 4 months according to the Commission's 1982 memorandum, to be considered CWIP

15 projects.<sup>22</sup>

GSWC's CWIP forecast consists of two amounts. The first is the December 31,

2022 balance, which is also known as the proxy amount. The proxy amount is carried

<sup>22 1982</sup> Staff Memorandum on CWIP, Attachment 2-1

- 1 into future years to forecast the CWIP and will be discussed in Chapter 2 for Regions I,
- 2 II, and III. Second, there is a CWIP forecasted amount for the years 2023-2026, which
- 3 will be discussed in Chapter 3 for Regions I, II, and III and in Chapter 4 for General
- 4 Office (GO).

### II. SUMMARY OF RECOMMENDATIONS

- 6 Cal Advocates recommends the proxy amount of \$20,134,740, \$26,675,881, and
- 7 \$25,990,349 for 2024, 2025, and 2026 respectively for all three Regions. A breakdown
- 8 of the proxy amount for each Customer Service Area (CSA) is presented in Table 2.2.

9 Table 2-2: Cal Advocates Recommended Proxy Amount Breakdown Per CSA

Region	CSA	2024	2025	2026	Total
III	Apple Valley	\$126,120	\$395,286	\$23,744	\$545,150
I	Arden/Cordova	\$1,744,560	\$1,644,394	\$1,696,599	\$5,085,553
III	Barstow	\$710,176	\$1,782,015	\$4,703,483	\$7,195,674
I	Bay Point	\$500,079	\$427,759	\$403,807	\$1,331,645
III	Calipatria	\$169,367	\$1,999,928	\$1,036,744	\$3,206,039
II	Central Basin East	\$2,092,391	\$2,301,503	\$1,408,140	\$5,802,034
II	Central Basin West	\$1,473,565	\$2,707,135	\$1,554,431	\$5,735,131
II	Central District Office	\$259,486	-\$7,762	\$14,911	\$266,635
III	Claremont	\$1,562,869	\$1,755,588	\$580,966	\$3,899,423
I	Clearlake	\$370,961	\$433,689	\$296,838	\$1,101,488
I	Coastal District Office	\$61,158	\$6,860	\$7,092	\$75,110
II	Culver City	\$970,841	\$821,550	\$1,017,581	\$2,809,972
III	Foothill District Office	\$283,816	\$259,167	\$199,404	\$742,387
III	Los Alamitos	\$1,626,960	\$1,960,132	\$1,017,935	\$4,605,027
I	Los Osos	\$175,336	\$191,555	\$589,782	\$956,673
III	Morongo	\$129,534	\$386,899	\$2,608,477	\$3,124,910
III	Mountain/Desert District Office	\$46,217	\$1,918	\$56,856	\$104,991
I	Northern District Office	-\$69,925	-\$69,576	-\$22,080	-\$161,581
III	Orange County District Office	\$190,423	\$30,202	\$73,746	\$294,371
III	Placentia/Yorba Linda	\$1,546,736	\$1,359,018	\$1,307,568	\$4,213,322
III	San Dimas	\$1,131,020	\$1,468,088	\$972,660	\$3,571,768
III	San Gabriel	\$468,842	\$969,328	\$517,908	\$1,956,078
I	Santa Maria	\$875,696	\$472,936	\$1,068,647	\$2,417,279

Region	CSA	2024	2025	2026	Total
I	Simi Valley	\$286,185	\$410,129	\$249,502	\$945,816
II	Southwest	\$3,023,742	\$3,849,901	\$3,919,140	\$10,792,783
II	Southwest District	\$182,993	\$100,383	\$36,957	\$320,333
III	Wrightwood	\$195,592	\$1,017,856	\$649,512	\$1,862,960
Total		\$20,134,740	\$26,675,881	\$25,990,349	

3

5

6

8

9

10

11

12

13

14

15

16

17

18

2 In contrast, GSWC requests \$140,993,362 for each year among all three Regions,

2024-2026.<sup>23</sup> Cal Advocates' recommendations are based on the following adjustments to

4 GSWC's request:

### A. Cancelled Projects

A downward adjustment of -\$99,665 to the 2022 year-end proxy amount for

7 cancelled projects that still are in CWIP.

### **B.** Unreasonable Projects in CWIP

A downward adjustment of -\$2,111,305 to the 2022 year-end proxy amount for projects in CWIP that are unreasonable.

# C. CWIP Projects in Rates for an Unreasonable Amount of Time

The forecasted CWIP balance should be based on plant additions per year. CWIP projects in the 2022 year-end proxy amount that are older than 3 years and cancelled projects should not be included.

### III. ANALYSIS

### A. Cancelled Projects

Category 6 CWIP projects are those that have been completed or cancelled.

As of December 31, 2022, GSWC had a total of 27 category 6 projects for a

 $<sup>\</sup>underline{23}$  McDonough, Sinagra - Vol 1 CWIP Testimony, Appendix 1 and Attachments A to D - APP page 4

balance of \$4,640,589. Of these 27 projects, 8 were cancelled for \$99,665. Since the 2022 year-end balance will carry into the years 2024, 2025, and 2026, it is unreasonable to allow these projects to be included in the proxy amount since doing so allows GSWC to earn a profit on cancelled assets. GSWC should not earn a profit on the projects presented in Table 2-3 below because they were all cancelled. GSWC states there is a plan to bring some of these cancelled projects back in the future, but currently, they are not providing any benefit to ratepayers. If GSWC restores these projects in the future, it can present them in a future GRC. However, in this GRC cycle, a downward adjustment is necessary because ratepayers should not continue to pay for, and GSWC should not continue to profit from, cancelled projects and assets in CWIP at ratepayers' expense.

12 Table 2-3: Cancelled CWIP Projects with a December 31, 2022, Balance  $\frac{25}{2}$ 

Region	CSA	Work Order Number	Work Order Description	Year Added to CWIP	12/31/22 Balance	Cancellation Reason
I	Arden/Cordova	11700247	Arden Way Pipeline Abandonment	2020	\$12,092	Project deferred due to expanded scope of work
II	Barstow	34731414	Mtn View Area Main Replacement	2020	\$44,918	Project deferred due to permitting issues with the City of Barstow
III	Calipatria	35200224	Calipatria Driveway	2010	\$31,374	Due to changes in public access to the facility this project is not needed at this time.
II	Central Basin West	22750309	Tract 180 Export Connection, Remove	2020	\$320	Tract 180 indicated that the interconnection would be required for use during an emergency outage.
III	Los Alamitos	26931912	Ball Plant, Site Improvements	2020	\$7,609	Scope of work was incorporated in the Ball Fe & Mn

<sup>24</sup> DR CHA-001 (CWIP - Category 6) attachment CHA-001 Table 1 from GSWC (Question 1), Attachment 2-2

<sup>25</sup> DR CHA-001 (CWIP - Category 6) attachment CHA-001 Table 1 from GSWC (Question 1), Attachment 2-3

Region	CSA	Work Order	Work Order Description	Year Added	12/31/22 Balance	Cancellation Reason
		Number		to CWIP		
						Treatment Project. The incurred cost will be transferred to the Ball Fe & Mn Treatment Project (WO #26931917)
III	Morongo	35831025	1st St. Main Replacement	2020	\$1,696	The issues to be resolved by this project will be resolved by the Navajo Booster Zone Looping Project requested in the 2023 GRC Application.
III	Morongo	35831033	Highway Well-Uranium Treatment	2020	\$504	Well was determined to be at the end of its useful life.
III	Placentia/Yorba Linda	27531382	La Jolla Site Improvements	2020	\$1,152	Scope of work was incorporated in the La Jolla Well #3 Project. The incurred cost will be transferred to the Ball Fe & Mn Treatment Project (WO #27531352)
	Total				\$99,665	(

2

3

### B. Unreasonable Projects in CWIP

4

GSWC includes \$2,111,305 worth of vehicle replacements in its 2022 yearend balance amount. An overview of the vehicles is presented in Table 2-4, and they were all added to CWIP in 2020, which means that as of December 31, 2022, ratepayers have been funding them for 2 years.

6789

10

11

GSWC should not receive profit on the projects presented in Table 2-4 because it is unreasonable that it takes several years for GSWC to replace a vehicle. Additionally, all the vehicles have an estimated completion date of 12/31/2023, which means GSWC received profits on them over three years. Replacing vehicles is a one-time purchase and there is no reason to spread the cost

- over several years. Therefore, GSWC should not classify them as CWIP projects.
- The Commission should remove \$2,111,305 from CWIP per Table 2-4.

3 Table 2-4: Unreasonable Projects in CWIP with a Balance as of December 31, 2022<sup>26</sup>

Region	CSA	Work Order Number	Work Order Description	December 31, 2022, Balance
I	Arden/Cordova,	Various Work Numbers	Various Work Order	\$834,661
	Northern District Office,		Descriptions	
	Santa Maria, Simi Valley			
II	Central Basin East,	Various Work Numbers	Various Work Order	\$456,263
	Central Basin West,		Descriptions	
	Central District Office,			
	Culver City, Southwest,			
	Southwest District			
	Office			
III	Orange County District	Various Work Numbers	Various Work Order	\$820,381
	Office, Barstow,		Descriptions	
	Placentia/Yorba Linda,		•	
	Wrightwood, Apple			
	Valley, Los Alamitos,			
	Claremont, San Gabriel			
Total				\$2,111,305

5

6

7

8

9

10

11

12

13

14

15

16

# C. CWIP Projects in Rates for an Unreasonable Amount of Time

GSWC's CWIP year-end balance as of December 31, 2022 in Regions I, II, and III is \$140,993,362. GSWC uses this 2022 recorded CWIP amount as a proxy to forecast the CWIP balance in future years, 2024-2026.<sup>27</sup>

GSWC should not use the 2022 year-end balance as a proxy for 2024-2026 because several of the projects included in this amount have been in the CWIP account for an unreasonable amount of time. The Commission allows water utilities to include CWIP in rate base even though the projects are not yet used and useful, with the expectation that utilities will complete the projects within a specified time frame, which, according to the Commission's 1982 memorandum, is an average of 4 months.

<sup>26</sup> DR CHA-006 CWIP All Response attachment CHA-006 Table 1 from GSWC (Questions 1 and 2), Attachment 2-4

<sup>27</sup> Powell Testimony Rate Base - APP pages 5-6

As seen in Table 2-5, there are projects in CWIP that have been there as far back as 2011, a period of 11 years. However, as demonstrated by the year the projects were added to the CWIP account, GSWC has been receiving profits on CWIP projects ranging from a few months to eleven years old, even if ratepayers have yet to see any benefit. For example, for Mojave Booster Station (WO # 35931007), there is a 2022-year-end balance of \$789,310, and for 2023-2026, GSWC is forecasting \$2,820,890. However, this project was added to the CWIP account in 2011 and, as of the filing of GSWC's pre-application (06/01/2023), is only 22% complete. As of 2023, this project has exceeded by 11 years the expected average completion time of 4 months. This project will also continue to surpass the expected average completion time of 4 months because GSWC is forecasting money for it in 2023-2026. This means that GSWC customers have been paying for this project for over a decade without seeing any benefit, while GSWC has been receiving profits on this incomplete project since 2011.

The Commission should not use GSWC's inflated 2022 year-end balance as a proxy for 2024-2026. Instead, the Commission should adopt a CWIP balance as a percentage of plant additions for each year. This alternative proxy calculation recognizes the relationship between closed projects, which are plant additions, and open projects, which are CWIP projects. The relationship of open projects compared to closed projects indicates GSWC's ability to execute its capital program.

To determine a reasonable proxy amount, Cal Advocates conducted an aging analysis to determine how long projects are staying in the CWIP account, which is presented in Table 2-5 below.

<sup>28</sup> DR CHA-006 CWIP All Response attachment CHA-006 Table 1 from GSWC (Questions 1 and 2), Attachment 2-5

### 1 Table 2-5 - CWIP Aging Analysis<sup>29</sup>

Criteria	Amount <sup>30</sup>	Total # of Projects with a balance as of Dec 31, 2022 <sup>31</sup>	Total # of Projects that Meet Criteria	Percentage of Projects that Meet Criteria
Projects in CWIP from 2011- 2022 (11 years)	\$128,039,074	436	436	100%
Projects in CWIP from 2012- 2022 (10 years)	\$127,183,479	436	434	99.54%
Projects in CWIP from 2013- 2022 (9 years)	\$120,661,964	436	431	98.85%
Projects in CWIP from 2014- 2022 (8 years)	\$119,800,291	436	430	98.62%
Projects in CWIP from 2015- 2022 (7 years)	\$118,419,773	436	427	97.94%
Projects in CWIP from 2016- 2022 (6 years)	\$116,078,558	436	424	97.25%
Projects in CWIP from 2017- 2022 (5 years)	\$113,004,418	436	419	96.10%
Projects in CWIP from 2018- 2022 (4 years)	\$86,754,186	436	387	88.76%
Projects in CWIP from 2019- 2022 (3 years)	\$85,257,251	436	384	88.07%
Projects in CWIP from 2020- 2022 (2 years)	\$81,612,033	436	381	87.39%
Projects in CWIP from 2021- 2022 (1 year)	\$14,951,914	436	45	10.32%
Projects in CWIP from 2022- 2022 (Less than 1 year)	\$5,455,349	436	22	5.05%

2

3

456

7

8

First, to conduct the aging analysis, Cal Advocates issued discovery asking what year projects were added to CWIP. After analyzing how long projects had been in CWIP, used a 3-year lag between a project first entering CWIP and being placed into service to develop an appropriate proxy amount. Using a 3-year lag to establish a proxy, as opposed to the expected 4-month average completion time provided for by the Commission's Memo, would result in a generous adjustment for

<sup>29</sup> DR CHA-006 CWIP All Response attachment CHA-006 Table 1 from GSWC (Question 1), Attachment 2-6

<sup>30</sup> Amount includes only category 1, 4, and 5 projects

<sup>31</sup> Amount includes only category 1, 4, and 5 projects and excludes projects that had a December 31, 2022 balance of \$0

GSWC because it allows more projects to be included in CWIP. The 3-year lag also covers approximately 90% of projects and best aligns with the 3-year GRC cycle timeline. Next, based on this 3-year completion lag for CWIP projects, a lag ratio of the historical CWIP balances relative to the historical plant additions completed three years later was used for developing a reasonable proxy amount of CWIP. This analysis is presented in Table 2-6. On average, when the CWIP lag is set to 3 years, the CWIP balance is 58% of the plant additions occurring three years later.

### Table 2-6: CWIP Lag Analysis (\$ Millions)

1

2

3

4

5

6

7

	2015 <sup>32</sup>	2016 <sup>33</sup>	2017 <del>34</del>	2018 <sup>35</sup>	2019 <sup>36</sup>	202037	2021 <sup>38</sup>	2022 <sup>39</sup>	Average
CWIP Beginning Balance	\$45	\$59	\$57	\$59	\$74	\$104	\$118	\$124	-
CWIP Ending Balance	\$59	\$57	\$59	\$74	\$104	\$118	\$124	\$141	-
CWIP Beginning and Ending Balance Average	\$52	\$58	\$58	\$66	\$89	\$111	\$121	\$132	-
UPIS Additions	\$75	\$121	\$104	\$101	\$100	\$95	\$123	\$132	-
CWIP Average/UPIS	69%	48%	55%	66%	89%	117%	98%	100%	80%
3-year Lag	-	-	-	52%	58%	60%	54%	67%	58%
4-year Lag	-	-	-	-	52%	61%	47%	50%	52%
5-year Lag	-	-	-	-	-	54%	47%	44%	48%

<sup>32 2015</sup> Annual Report page 16, Attachment 2-7

<sup>33 2016</sup> Annual Report page 16, Attachment 2-8

<sup>34 2017</sup> Annual Report page 17, Attachment 2-9

<sup>35 2018</sup> Annual Report page 17, Attachment 2-10

<sup>36 2019</sup> Annual Report page 17, Attachment 2-11

<sup>37 2020</sup> Annual Report page 17, Attachment 2-12

<sup>38 2021</sup> Annual Report page 17, Attachment 2-13

<sup>39 2022</sup> Annual Report page 17, Attachment 2-14

	2015 <sup>32</sup>	2016 <sup>33</sup>	2017 <sup>34</sup>	2018 <sup>35</sup>	2019 <sup>36</sup>	2020 <sup>37</sup>	2021 <sup>38</sup>	2022 <sup>39</sup>	Average
6-year Lag	-	-	-	-	-	-	42%	44%	43%

Additionally, the Commission should consider a shorter lag time in future GRC's to establish the proxy to provide GSWC a greater incentive to efficiently manage projects and complete them on a more timely basis.

Finally, instead of using the year-end balance as of December 31, 2022, as the proxy amount, the proxy amount should be based on 58% of plant addition for each year 2024-2026, minus \$2,210,970 in adjustments from Tables 2-3 and 2-4. The plant additions per region are presented in Attachments 2-15, 2-16, and 2-17 for 2024, 2025, and 2026 respectively along with the calculations performed to determine the final proxy amount recommended for each region.

### IV. CONCLUSION

The Commission should adopt the proxy amount \$20,134,740, \$26,675,881, and \$25,990,349 for 2024, 2025, and 2026 respectively for GSWC's three Regions. It is unreasonable to expect the 2022 year-end balance to be used as a proxy for 2024-2026. Several of the projects with a balance as of 2022 have been in CWIP for more than 1 GRC cycle, have significantly exceeded the average time it takes to complete water utility projects, or are cancelled.

### CHAPTER 3 CONSTRUCTION-WORK-IN-PROGRESS (Additional Funding Regions I, II, and III)

### I. INTRODUCTION

1 2

3

4

10

11

14

- This chapter presents the analysis and recommendations regarding the 2023-2026 additional funding CWIP amount for GSWC's Regions I, II, and III.
- In McDonough, Sinagra Vol 1 CWIP Testimony, Appendix 1 and Attachments A to D APP, GSWC categorizes CWIP projects in 6 categories, with category 4 consisting of subcategories, that are listed in Table 3-1.

### Table 3-1: CWIP Categories

<b>Category Number</b>	Title
1	Blanket Projects
2	New Business Projects
3	Projects Funded by Others
4	Projects Approved in the Previous GRC
4a	Projects with no Change in Budget or Scope
4b	Projects that will be completed after 2023 with no Change in Budget or Scope
4c	Projects that will be completed in the 2020 rate cycle with a Change in Budget or Scope
4d	Projects that will be completed after 2023 with a Change in Budget or Scope
5	Projects Not Approved in a Previous GRC
6	Completed or Cancelled Projects

### II. SUMMARY OF RECOMMENDATIONS

- The Commission should adopt an overall reduction of \$132,475,387 to the 2023 -
- 13 2026 additional funding amount for CWIP in GSWC's Regions I, II, and III.

### A. Additional Funding – Category 4b Projects

- 15 The Commission should deduct \$6,808,324, \$555,923, and \$42,882 for 2024, 2025, and
- 2026, respectively, for category 4b projects in GSWC's Regions I, II, and III for an
- 17 overall reduction of \$7,407,129.

1	B. Additional Funding – Category 4c Projects
2	The Commission should deduct \$2,828,159 for additional funding in 2023 for
3	category 4d projects in GSWC's Regions I, II, and III.
4	C. Additional Funding – Category 4d Projects
5	The Commission should deduct \$2,022,897, \$79,834,233, \$28,769,590, and
6	\$11,423,379 for 2023, 2024, 2025, and 2026 for category 4d projects in GSWC's
7	Regions I, II, and III, for an overall reduction of \$122,050,099.
8	D. Additional Funding – Category 5 Projects
9	The Commission should deduct \$190,000 for additional funding in 2023 for
10	category 5 projects in GSWC's Regions I, II, and III.
11	III. ANALYSIS
12	For 2023-2026, GSWC is forecasting additional funding of \$138,175,234 in 2023,
13	\$93,655,268 in 2024, \$29,325,513 in 2025, and \$11,466,261 in 2026 for CWIP projects.
14	The additional funding consists of category 1, 4, and 5 projects. All category 4 projects
15	were approved in the previous GRC, and GSWC has included its entire adopted budget
16	for 2023 in CWIP, which includes category 4a projects. 40 Category 4a projects will be
17	completed in the 2020 rate cycle with no change in budget and scope and the
18	Commission should approve all the 2023 additional funding for category 4a projects.
19	Although previously approved, category 4c and 4d projects have a change in budget or
20	scope, so GSWC is requesting additional funding.
21	A. Additional Funding – Category 4b Projects

completed after 2023 with no change in budget or scope. GWSC is forecasting

Category 4b projects have been approved in the previous GRC and will be

22

 $<sup>\</sup>frac{40}{10}$  McDonough, Sinagra - Vol 1 CWIP Testimony, Appendix 1 and Attachments A to D - APP page 5 lines 5-7

additional funding of \$6,425,073 in 2023, \$6,808,324 in 2024, \$555,923 in 2025, and \$42,882 in 2026 for category 4b projects. The overall additional funding for category 4b projects is \$13,832,202 for 2023-2026.

The Commission should reject the additional funding for the category 4b projects that are presented in Table 3-2 below, because they are repeat projects that should have been completed within the previous GRC cycle approved by the Commission. However, as shown in Table 3-2, GSWC has added these projects to the CWIP account from 2012 to 2021 and these projects remained unfinished as of 2023 because GSWC now requests additional funding to complete these projects after 2023. GSWC has been profiting from these uncompleted projects ranging from two to eleven years with no benefit yet delivered to ratepayers. Therefore, a downward adjustment is warranted.

Table 3-2: Category 4b Additional Funding Adjustments<sup>41</sup>

Region	CSA	Work Order Number	Work Order Description	Year Added to CWIP	Additional Funding 2024	Additional Funding 2025	Additional Funding 2026
I	Bay Point	12411327	Bay Point, Systemwide SCADA	2020	\$818,502	-	-
I	Los Osos	14631146	LosOsos Valley Rd,Palisades to 10th	2017	\$418,794	-	-
I	Los Osos	14700120	Edna, Drill & Equip Well Water Supp	2012	\$35,000	\$40,000	\$42,882
II	Central Basin West	22811345	Systemwide, Replacement Well Land A	2020	\$118,000	-	-
II	Culver City	23611755	Westwood & Virginia Area Main Rplc	2020	\$308,965	-	-

<sup>41</sup> DR CHA-006 CWIP All Response attachment CHA-006 Table 1 from GSWC (Questions 1 and 2), Attachment 3-1

Region	CSA	Work Order Number	Work Order Description	Year Added to CWIP	Additional Funding 2024	Additional Funding 2025	Additional Funding 2026
III	Calipatria	35231167	Calipatria SCADA (R3 2023)	2021	\$2,168,650	-	-
II	Placentia/Yorba Linda	27531380	Moonbeam St AMR	2020	\$300,000	-	-
II	Barstow	34731411	Bear Valley Phase 3	2020	\$774,695	-	-
II	Barstow	34731304	Basalt, Demo Plant	2017	\$344,184	-	-
II	Morongo	35831018	Navajo Booster Zone Expansion	2017	\$459,630	-	-
II	Morongo	35931059	Mojave Reservoir	2017	\$818,000	\$515,923	-
II	Wrightwood	37231060	Sheep Creek Res & Pipe USFS Easemnt	2014	\$119,213	-	-
I	Santa Maria	16400106	Cypress Ridge Well Land Acquisition	2020	\$124,691	-	-
	Total				\$6,808,324	\$555,923	\$42,882

### B. Additional Funding – Category 4c Projects

Category 4c projects have been approved in the previous GRC and assumed by GSWC to be completed in the 2020 rate cycle with a change in budget or scope. GSWC is forecasting additional funding of \$34,853,865 in 2023, \$0 in 2024, \$0 in 2025, and \$0 in 2026 for 4c projects. The overall additional funding for category 4c projects is \$34,853,865 for 2023-2026.

The Commission should reject the additional funding for the category 4c project presented in Table 3-3 below because GSWC failed to properly manage the project. During project construction, GSWC discovered an overhead power line had to be removed and replaced to create enough space for a crane to move materials in and out of the site. Such an access issue should have been considered

in the design phase of the project. Having sufficient access for maintenance and repair is a fundamental parameter of any engineering design. GSWC's failure to consider such basic design criteria has resulted in additional costs to the ratepayers. Ratepayers should not be responsible for cost overruns caused by GSWC's poor planning, design, and execution.

Table 3.3 – Category 4c Additional Funding Adjustment Due to Design Flaw 42

Region	CSA	Work Order Number	Work Order Description	2023 Addition
II	Orange County	27431221	Hunting Horn, Reservoir Retrofit	\$2,828,159
			_	
	Total			\$2,828,159

### C. Additional Funding – Category 4d Projects

Category 4d projects have been approved in the previous GRC and will be completed after 2023 with a change in budget or scope. GSWC is forecasting additional funding of \$47,883,684 in 2023, \$79,834,233 in 2024, \$28,769,590 in 2025, and \$11,423,379 in 2026 for 4d projects. The overall additional funding for category 4d projects is \$167,910,886 over 2023-2026.

The Commission should reject the additional 2023 funding for the project presented in Table 3-4. This project was approved in the previous GRC and is requesting additional funding in 2023 due to a change in scope. During the design phase of this project, GSWC found that, due to space constraints, the treatment system and chemical building had to be demolished to drill a new well. The Commission should reject the additional funding for the change in scope because GSWC's design process is flawed. It is reasonable to expect GSWC's engineers to be aware during the design phase that there was not enough space to drill a well without demolishing and replacing assets, yet GSWC proceeded with the flawed design. GSWC should have taken into consideration the feasibility of the site during the design phase, which it failed to do. Ratepayers should not be

<sup>42</sup> Y\_SEC-50\_RB\_CWIP, sheet IN\_CWIP on line 910, Attachment 3-2

responsible for cost overruns caused by GSWC's poor planning, design, and execution.

### Table 3-4: Category 4d Additional 2023 Funding Adjustment Due to Design Flaw<sup>43</sup>

Region	CSA	Work Order Number	Work Order Description	2023 Addition
II	Central	22750310	Well Replacement, Gage Well 2	\$2,022,897
Total				\$2,022,897

45

6

7

8

9

10

11

12

13

3

Moreover, the additional funding for repeat projects in 2024-2026 is unreasonable. An overview of these projects is presented in Table 3-5. Since these projects were approved in the previous GRC, they should be completed by 2023. However, the completion date for the projects extends into the next GRC cycle since GSWC is forecasting funds for these projects after 2023. These projects were added to CWIP from 2011-2022, so GSWC has been receiving profits on some of these projects for several years now, and they are still not complete and not providing benefits to ratepayers. Therefore, a downward adjustment is warranted.

### 14 Table 3-5: Category 4d Additional Funding Adjustments 44

Region	CSA	Work Order	Work Order	2024	2025	2026
J		Number	Description	Addition	Addition	Addition
I	Arden/Cordova	Various Work	Various Work Order	\$2,677,664	\$1,585,944	\$4,579,502
		Order Numbers	Descriptions			
I	Los Osos	Various Work	Various Work Order	\$3,750,334	\$599,700	\$188,232
		Order Numbers	Descriptions			
I	Santa Maria	Various Work	Various Work Order	\$5,574,443	\$5,133,297	\$1,208,350
		Order Numbers	Descriptions			
I	Simi Valley	Various Work	Various Work Order	\$1,412,567	\$193,343	-
	·	Order Numbers	Descriptions			
II	Central Basin East	Various Work	Various Work Order	\$8,750,000	\$4,572,075	\$433,100
		Order Numbers	Descriptions			
II	Central Basin	Various Work	Various Work Order	\$12,744,035	\$5,599,128	\$324,547
	West	Order Numbers	Descriptions			
II	Culver City	Various Work	Various Work Order	\$5,858,729	\$2,714,470	-
	-	Order Numbers	Descriptions			
II	Southwest	Various Work	Various Work Order	\$3,050,000	\$271,000	\$271,000
		Order Numbers	Descriptions			

<sup>43</sup> Y\_SEC-50\_RB\_CWIP, sheet IN\_CWIP on line 749, Attachment 3-3

<sup>44</sup> DR CHA-006 CWIP All Response attachment CHA-006 Table 1 from GSWC (Questions 1 and 2), Attachment 3-4

Region	CSA	Work Order Number	Work Order Description	2024 Addition	2025 Addition	2026 Addition
III	Apple Valley	Various Work Order Numbers	Various Work Order Descriptions	\$2,139,036	\$1,811,735	\$2,000,000
III	Barstow	34731417	Barstow SCADA (R3 Imprmts 2021)	\$1,885,033	-	-
III	Calipatria	35231141	Noffsinger Rd. Transmission Main	\$2,021,616	-	-
III	Claremont	Various Work Order Numbers	Various Work Order Descriptions	\$2,489,263	-	-
III	Morongo	Various Work Order Numbers	Various Work Order Descriptions	\$4,160,322	\$1,920,890	
III	Placentia/Yorba Linda	Various Work Order Numbers	Various Work Order Descriptions	\$6,120,404		
III	San Dimas	Various Work Order Numbers	Various Work Order Descriptions	\$2,770,659		
III	San Gabriel	Various Work Order Numbers	Various Work Order Descriptions	\$12,339,765	\$1,897,603	
III	Wrightwood	Various Work Order Numbers	Various Work Order Descriptions	\$2,090,363	\$2,470,405	\$2,418,648
Total	<u> </u>			\$79,834,233	\$28,769,590	\$11,423,379

### D. Additional Funding – Category 5 Projects

Category 5 projects are projects that were not approved in a prior GRC. GSWC is forecasting additional funding of \$20,176,466 in 2023, \$7,012,711 in 2024, \$0 in 2025, and \$0 in 2026 for category 5 projects. The overall additional funding requested by GSWC for category 5 projects is \$27,189,177 for 2023-2026.

GSWC should not receive profit on the project presented in Table 3-6 because it is a study that may not lead to a used and useful project for ratepayers. The purpose of this project is to assess whether installing renewable energy facilities at GSWC plant locations will be beneficial. It is possible that GSWC, after completing the assessment, determines that there is no need to install such facilities. In this case, there will be no resulting benefit and ratepayers would bear the entire risk of paying for a study without receiving any corresponding benefit. Instead, GSWC should recover the cost of the study as part of any resulting project(s) in its future GRC.

### **Table 3.6 – Category 5 Additional Funding Adjustments** 45

Region	CSA	Work Order Number	Work Order Description	Additional Funding 2023
III	Barstow	34731503	Renewable Energy Feasibility Study	\$190,000
Total				\$190,000

### IV. CONCLUSION

- The Commission should reduce the 2023-2026 additional funding amount for
- 4 CWIP in GSWC's Regions I, II, and III by \$132,475,387. Ratepayers should not fund a
- 5 project multiple times that has yet to provide them with benefits once. This reduction
- 6 will lessen the burden on ratepayers and reduces unnecessary spending.

7

1

<sup>45</sup> Y\_SEC-50\_RB\_CWIP, sheet IN\_CWIP on line 819, Attachment 3-5

### CHAPTER 4 CONSTRUCTION-WORK-IN-PROGRESS (GO Additional Funding)

### I. INTRODUCTION

1 2

3

6

7

8

10

11

12

13

14

15

16

17

18

19

20

21

22

23

This chapter presents the analysis and recommendations regarding the additional

5 funding for CWIP of GSWC related to its General Operations (GO) operations.

### II. SUMMARY OF RECOMMENDATIONS

### A. Additional Funding – Category 4b Projects

The Commission should deduct \$111,028 from GSWC's request for additional

9 funding in 2024 for category 4b CWIP projects in GSWC's GO.

### III. ANALYSIS

### A. Additional Funding – Category 4b Projects

Category 4b projects have been approved in the previous GRC and will be completed after 2023 with no change in budget or scope. GWSC is forecasting additional funding of \$298,266 in 2023, \$111,028 in 2024, \$0 in 2025, and \$0 in 2026 for category 4b projects. The overall additional funding for category 4b projects is \$409,294, for 2023-2026

The 2024 additional funding for the category 4b project that is presented in Table 5-1 below is unreasonable because it is a repeat project that should have been completed within the previous GRC cycle approved by the Commission. However, this project remains unfinished as of 2023 and GSWC now requests additional funding after 2023. A downward adjustment is warranted for the project because ratepayers should not pay more than once for an asset, they have not received benefit from even once.

Table 5.1 Category 4b Additional Funding Adjustments<sup>46</sup>

RMA	CSA	Work Order Number	Work Order Description	Additional Funding 2024
GO - COPS	Field Technology Services	3600029	Field Mobile Device Refresh	\$111,028
Total				\$111,028

### IV. CONCLUSION

The Commission should deduct \$111,028 in additional 2024 funding for category 4b projects. Ratepayers should not fund a project multiple times that will only benefit them once. This downward adjustment is reasonable because it lessens the burden on ratepayers and reduces unnecessary spending.

<sup>46</sup> Y\_SEC-50\_RB\_CWIP, sheet IN\_CWIP on line 35, Attachment 4-1

## **ATTACHMENTS**

# **Attachment: Qualifications of Witness**

# QUALIFICATIONS AND PREPARED TESTIMONY OF CHANDRIKA SHARMA

- Q.1 Please state your name and address.
- A.1 My name is Chandrika Sharma, and my business address is 505 Van Ness Avenue, San Francisco, California, 94102.
- Q.2 By whom are you employed and what is your job title?
- A.2 I am employed by the California Public Utilities Commission as a Utilities Engineer.
- Q.3 Please describe your educational and professional experience.
- A.3 I have a Bachelor of Science Degree in Computer Engineering with an Electrical Engineering minor from San Francisco State University and an MBA from San José State University. I have been with the California Public Utilities Commission since October 2021.
- Q.4 What is your area of responsibility in this proceeding?

  A.4 I am responsible for Chapter 1 (Water Quality and Special Request #4),

Chapter 2 (CWIP Regions I, II, and III Proxy Amount), Chapter 3 (CWIP Additional Funding Regions I, II, and III), and Chapter 4 (CWIP GO Additional Funding).

- Q.5 Does that complete your prepared testimony?
- A.5 Yes.

# Attachment 1-1: Email with SWRCB regarding the Robbins System compliance

From: Sharma, Chandrika <<u>Chandrika Sharma@cpuc.ca.gov</u>>
Sent: Wednesday, January 31, 2024 1:31 PM
To: Tabor, Rebocca@Waterboards <a href="#reboca.abor@Waterboards.ca.gov">#rebocca.abor@Waterboards.ca.gov</a>
Subject: Question - GSWC Robbins System

Hi Rebecca, I am working on the General Rate Case for Golden State Water Company and wanted to reach out to confirm if GSWC is on schedule to bring the Robbins system into compliance by June 2025?

Thanks,
Chandrika Sharma, Utilities Engineer (She/her)
Public Advocates Office
Galfornia Public Utilities Commission
505 Van Ness Avenue, San Francisco, CA 94102
chandrika sharma@cnuc.ca.gov
pakk.as/not.ates cpsr. ca.gov



From: Tabor, Rebecca@Waterboards <<u>Rebecca\_Tabor@Waterboards.ca\_gov</u>>
Sent: Wednesday, January 31, 2024 2:14 PM
To: Sharma, Chandrika <<u>Chandrika Sharma@cpuc.ca\_gov</u>>
Subject: [EXTERNAL] RE: question - GSWC Robbins System

Hi Chandrika-

I believe the compliance date is June 2026. See attached from EPA. Please let me know if you need anything else.

Thanks,

Rebecca Tabor

Rebecca Tabor, P.E. Valley District Engineer 530-224-2487 rebecca.tabor@waterboards.ca.gov

State Water Resources Control Board Division of Drinking Water 364 Knollcrest Drive, Suite 101 Redding, CA 96002

## Attachment 1-2: Email with GSWC regarding the Robbins System compliance

 $\textbf{From: } Sharma, Chandrika < \underline{Chandrika.Sharma@cpuc.ca.gov} > \underline{Chandr$ 

Sent: Thursday, February 1, 2024 9:17 AM

To: Darney-Lane, Jenny A. < <u>jadarneylane@gswater.com</u>>

Cc: Aslam, Mehboob < mehboob.aslam@cpuc.ca.gov >; Chan, Victor < victor.chan@cpuc.ca.gov >

Subject: Question - Robbins System Water Quality

### This Message Is From An External Sender

This message came from outside the company. Do not open any attachments unless you expected this message. Do not click links unless you are sure they are safe.

### **EXTERNAL EMAIL**

Hi Jenny, I had a question regarding the water quality testimony - Pillai Testimony SR4 SR8 Water Quality - APP.

On page 5, lines 21-23, it is stated that "with respect to the Robbins system, GSWC is in compliance with EPA's AOC and is in progress to bring the system into compliance by June 2025."

Is by June 2025 when the Robbins system is expected to provide service to customers?

### Chandrika Sharma, Utilities Engineer (She/her)

Public Advocates Office

California Public Utilities Commission 505 Van Ness Avenue, San Francisco, CA 94102 <u>chandrika sharma@cpuc.ca.gov</u> <u>publicadvocates.cpuc.ca.gov</u> 415.703.2968



From: Darney-Lane, Jenny A. < jadarneylane@gswater.com>

Sent: Thursday, February 1, 2024 9:23 AM

To: Sharma, Chandrika < <a href="mailto:Chandrika.Sharma@cpuc.ca.gov">Chandrika.Sharma@cpuc.ca.gov</a>>

Cc: Aslam, Mehboob < mehboob.aslam@cpuc.ca.goy>; Chan, Victor < victor.chan@cpuc.ca.goy>; Powell, Brad < Brad.Powell@gswater.com>

Subject: [EXTERNAL] RE: Question - Robbins System Water Quality

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Chandrika, GSWC took over they system from Sutter County and began providing service to the Robbins customers in May 2022.



2

3

1

From: Sharma, Chandrika < Chandrika. Sharma@cpuc.ca.gov >

Sent: Thursday, February 1, 2024 9:43 AM

To: Darney-Lane, Jenny A. < <u>jadarneylane@gswater.com</u>>

Cc: Aslam, Mehboob <a href="mailto:mehboob.aslam@cpuc.ca.gov">mehboob.aslam@cpuc.ca.gov</a>; Chan, Victor <a href="mailto:victor.chan@cpuc.ca.gov">victor.chan@cpuc.ca.gov</a>; Powell, Brad <a href="mailto:Brad.Powell@gswater.com">Brad.Powell@gswater.com</a>

Subject: RE: [EXTERNAL] RE: Question - Robbins System Water Quality

### This Message Is From An External Sender

This message came from outside the company. Do not open any attachments unless you expected this message. Do not click links unless you are sure they are safe.

Hi Jenny, thanks. I had a follow up question.

If the Robbins System is expected to be in compliance by June 2025, is that the date GSWC expects the Robbins system will be providing water to all the customers in the system that meet the arsenic MCL?

From: Darney-Lane, Jenny A. < <u>jadarneylane@gswater.com</u>>

Sent: Thursday, February 1, 2024 10:01 AM

To: Sharma, Chandrika < <a href="mailto:Chandrika.Sharma@cpuc.ca.gov">Chandrika.Sharma@cpuc.ca.gov</a>>

Cc: Aslam, Mehboob < mehboob.aslam@cpuc.ca.gov >; Chan, Victor < victor.chan@cpuc.ca.gov >; Powell, Brad < Brad.Powell@gswater.com >

Subject: RE: [EXTERNAL] RE: Question - Robbins System Water Quality

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Yes, that is correct. That is the time the new well and treatment plant are projected to be online and supplying water that meets the MCLs.

Senny

From: Sharma, Chandrika < <a href="mailto:Chandrika.Sharma@cpuc.ca.gov">Chandrika.Sharma@cpuc.ca.gov</a>>

Sent: Thursday, February 1, 2024 10:16 AM

To: Darney-Lane, Jenny A. < jadarneylane@gswater.com>

Subject: RE: [EXTERNAL] RE: Question - Robbins System Water Quality

### This Message Is From An External Sender

This message came from outside the company. Do not open any attachments unless you expected this message. Do not click links unless you are sure they are safe.

Thanks. I wanted to confirm if the accurate date is June 2025 or June 2026?

According to GSWC, the Robbins system should be in compliance with the MCL and serving customers by June 2025.

The Compliance Plan states, "the Robbins System shall serve drinking water that meets the arsenic MCL running annual average by June 2, 2026."

From: Darney-Lane, Jenny A. < jadarneylane@gswater.com >

Sent: Thursday, February 1, 2024 10:18 AM

To: Sharma, Chandrika < Chandrika.Sharma@cpuc.ca.gov>

 $\textbf{Cc:} Aslam, Mehboob < \underline{mehboob.aslam@cpuc.ca.gov}; Chan, Victor < \underline{victor.chan@cpuc.ca.gov}; Powell, Brad < \underline{Brad.Powell@gswater.com} > \underline{mehboob.aslam@cpuc.ca.gov}; Powell, Brad < \underline{Brad.Powell@gswater.com} > \underline{mehboob.aslam@cpuc.ca.gov}; Powell, Brad < \underline{Brad.Powell@gswater.com} > \underline{mehboob.aslam@cpuc.ca.gov}; Powell, Brad.Powell@gswater.com > \underline{mehboob.aslam@cpuc.ca.gov}; Powell.Brad.Powell@gswater.com > \underline{mehboob.aslam.gov}; Powell.Brad.Powell.$ 

Subject: RE: [EXTERNAL] RE: Question - Robbins System Water Quality

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Chandrika, I believe the 2026 date reference relates to the "running annual average", which would require compliant test results for a full year, which would begin in June 2025 and would be complete by June 2026.

Senny

1

From: Sharma, Chandrika < Chandrika. Sharma@cpuc.ca.gov

Sent: Thursday, February 1, 2024 10:51 AM

To: Darney-Lane, Jenny A. <<u>iadarneylane@gswater.com</u>

Cc: Aslam, Mehboob <a href="mehboob.aslam@cpuc.ca.gov">mehboob.aslam@cpuc.ca.gov</a>; Chan, Victor <a href="mehboob.aslam@cpuc.ca.gov">victor.chan@cpuc.ca.gov</a>; Powell, Brad <a href="mehboob.aslam@cpuc.ca.gov">Brad <a href="mehboob.aslam@c

Subject: RE: [EXTERNAL] RE: Question - Robbins System Water Quality

### This Message Is From An External Sender

This message came from outside the company. Do not open any attachments unless you expected this message. Do not click links unless you are sure they are safe

Hi Jenny, Cal Advocates would like to know that which of these two statements indicate the compliance date:

• Construction Completion Timeline: Construction of the Project, to provide drinking water from the System to all its customers that meets the arsenic MCL, shall be completed on or before June 2, 2025.

• Compliance with the Arsenic MCL Running Annual Average: After completion of construction of the Project, the Robbins System shall serve drinking water that meets the arsenic MCL running annual average by June 2, 2026.

More specifically, can GSWC serve water to its customers after the construction of the project while the "arsenic MCL running annual average" compliance would not be completed until June 2, 2026? It appears that full compliance will be reached by

From: Darney-Lane, Jenny A. <

Sent: Thursday, February 1, 2024 11:03 AM

To: Sharma, Chandrika < Chandrika. Sharma@cpuc.ca.gov>

Cc: Aslam, Mehboob < mehboob.aslam@cpuc.ca.gov>; Chan, Victor < victor.chan@cpuc.ca.gov>; Powell, Brad < Brad.Powell@gsw Subject: RE: [EXTERNAL] RE: Question - Robbins System Water Quality

Chandrika, this is what we received from our Water Quality department in response to your question.

Compliance is based on the average of the last four quarters so technically the system is not in compliance the day after the treatment plant goes online. It doesn't necessarily take the year the year though. That first quarter may be enough to bring down the running average. We will work with DDW when the time comes but I believe we will be able to communicate to the customers soon after the plant comes on line that the water is again potable. At that point, we will discontinue the bottled water deliveries.

I hope this answers your questions

Sonny 4

From: Sharma, Chandrika < <a href="mailto:Chandrika.Sharma@cpuc.ca.gov">Chandrika.Sharma@cpuc.ca.gov</a>>

Sent: Thursday, February 1, 2024 11:54 AM

To: Darney-Lane, Jenny A. < <u>jadarneylane@gswater.com</u>>

Cc: Aslam, Mehboob < mehboob.aslam@cpuc.ca.gov>; Chan, Victor < victor.chan@cpuc.ca.gov>; Powell, Brad < Brad.Powell@gswater.com>

Subject: RE: [EXTERNAL] RE: Question - Robbins System Water Quality

### This Message Is From An External Sender

This message came from outside the company. Do not open any attachments unless you expected this message. Do not click links unless you are sure they are safe.

Thanks Jenny.

1

Would it be correct to say that GSWC has a plan to bring the Robbins system into compliance with the arsenic MCL by June 2025 and be in compliance with the arsenic MCL running average by June 2026?

### RE: [EXTERNAL] RE: Question - Robbins System Water Quality



Darney-Lane, Jenny A. <jadarneylane@gswater.com>

To Sharma, Chandrika

Cc Aslam, Mehboob; Chan, Victor; Powell, Brad

(i) You replied to this message on 2/1/2024 1:22 PM.

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Hi Chandrika – yes, that statement is correct.

Jenny

### Attachment 1-3: DR CHA-002 Water Quality Response from GSWC (All Questions)



July 14, 2023

Chandrika Sharma, Public Advocates Office CALIFORNIA PUBLIC UTILITIES COMMISSION 505 Van Ness Avenue San Francisco, CA 94102

Subject: Data Request CHA-002 (A.23-XX-0XX) Water Quality

Due Date: July 14, 2023

Dear Chandrika Sharma,

In response to the above referenced data request number, we are pleased to submit the following responses:

### Question 1:

Citation NO. 04\_07\_22C\_008 (1,2,3-TRICHLOROPROPANE MONITORING VIOLATION FOR 2020) occurred in the Claremont system.

- a. Please provide a copy of the water quality monitoring plan submitted to the Division of Drinking Water.
- b. Please provide a copy of the letter provided to the Division of Drinking Water that discussed the training provided to staff responsible for overseeing compliance with monitoring and reporting requirements, as well as to staff responsible for sample collection.

### Response 1:

- a. Copy of the water quality monitoring plan is attached.
- b. Copy of the letter provided to the Division of Drinking water is attached.

### Question 2:

Violation 05\_13\_23N\_001 (FOR NITRATE MONITORING VIOLATION FOR 2022) occurred in the Wrightwood system. Please provide details of the corrective actions taken by GSWC to ensure compliance in the future.

### Response 2:

The corrective actions taken by GSWC to ensure compliance in the future are as follow:

- a. GSWC conducted a nitrate test on January 30, 2023, resulting in no detection for nitrate.
- Routinely conduct water quality testing as required by the Division of Drinking Water's approved Wrightwood System monitoring schedules.
- c. Increase monitoring schedule verification frequency to ensure compliance.

### Question 3:

A notice of violation for FAILURE TO FOLLOW PERMIT CONDITIONS FOR PFAS MONITORING AT STUDEBAKER WELL 3 occurred in the Norwalk system.

- a. Is there a violation number associated with this violation? If so, please provide it. If there is not a violation number, please state why not and provide any communications with the Division of Drinking Water regarding this notice of violation.
- b. The Pillai Testimony SR4 SR8 Water Quality PA testimony states on page 5, lines 1-2, that "no further violations have occurred, and the system remains incompliance." Please provide the expected date the system will be in compliance, as well as a copy of the implementations GSWC took and submitted

### Response 3:

- a. The Division of Drinking Water did not issue a violation number for this notice because enforceable standards for PFAS in drinking water have not been established. See Attachment 3\_Q3a for the communications with the Division of Drinking Water regarding this notice.
- b. There is a typo in the testimony. It should state that "no further violations have occurred, and the system remains in compliance."

### **END OF RESPONSE**

### Attachment 1-4: DR CHA-002 Water Quality Response Attachment 1\_Q1b\_GSWC Directive #6 Ongoing Training Letter from GSWC (Question 1)



December 26, 2022

Mr. Dmitriy Ginzburg, District Engineer State Water Resources Control Board Division of Drinking Water 500 N. Central Ave, Suite 500 Glendale, CA 91203

Subject: Citation No. 04\_07\_22C\_008 - Directive #6 Ongoing Training

Dear Mr. Ginzburg:

Golden State Water Company has a robust Water Quality Monitoring System. We use an electronic system called (SAMSWater) to track compliance. Compliance samples and monitoring requirements are checked on daily based with our trained Water Quality (WQ) staff. Also, weekly monitoring schedules and lab reports are reviewed and checked for accuracy on routine bases.

In November 2022, a training was provided to Michelle Holland, Water Quality Technician and Earl Garcia, Associate Water Quality Engineer in GSWC's San Dimas office on compliance monitoring and sampling requirements. We discussed the 9 years water quality monitoring plan and the Vulnerability Assessment and Monitoring Frequency Guidelines (VAMFS) issued by the Division. In addition, we checked the current monitoring schedules for selective contaminates like asbestos, cyanide, nitrate, and chromium.

The training conducted in house by George Zakhari, WQ Engineer for Foothill District who has over than 5 years of experience in drinking water regulations.

If you should have any questions or need additional information, please do not he sitate to contact me at (909) 592-4271 Ext. 1404.

Sincerely,

George Zakhari Water Quality Engineer Golden State Water Company

George Zakhari

cc: File

401 South San Dimas Canyon Road, San Dimas, CA 91773 Tel: (909) 592-4271 x1404 Fax: (909) 592-6690

### Attachment 1-5: DR CHA-002 Water Quality Response Attachment 3\_Q3a from GSWC (Question 3)





### State Water Resources Control Board Division of Drinking Water

January 26, 2023

Phuong Nguyen Water Quality Engineer Golden State Water Company – Norwalk System 12035 Burke St., Suite 1 Santa Fe Springs, CA 90670

Dear Ms. Nguyen

### NOTICE OF VIOLATION FOR SYSTEM NO. 1910098 FAILURE TO FOLLOW PERMIT CONDITIONS FOR PFAS MONITORING AT STUDEBAKER WELL 3

The State Water Resources Control Board, Division of Drinking Water (Division) hereby issues this notice of violation to GSWC-Norwalk (Company) for failure to comply with the approved monitoring plan at Studebaker Well 3; the Company did not collect samples during the month of October to analyze PFAS at the LEAD (1910098\_040\_040) and LAG (1910098\_041\_041) effluents as part of the Company's compliance with the permit provisions of Permit No. 1910098-PA-006.

To avoid enforcement actions, please follow the provisions of all permit amendments issued to GSWC-Norwalk and note the regular time constraints of monitoring compliance. GSWC-Norwalk needs to provide training to staff and implement other measures to ensure that sampling and monitoring are done according to Permit No. 1910098-PA-006 in a timely manner. Please provide the Division with the implementations that GSWC-Norwalk has enacted within 30 days of this letter. If you have any questions regarding this letter, please contact Natalie Melgoza at (818) 551-2035 or me at (818) 551-2016.

Chi Diep Date: 2023.01.26
Chi Diep, P.E.
District Engineer
Metropolitan District
Division of Drinking Water

E. JOAQUIN ESQUIVEL, CHAIR | EILEEN SOBECK, EXECUTIVE DIRECTOR

500 North Central Avenue, Suite 500, Glendale, CA 91203 | www.waterboards.ca.gov



February 22, 2023

Chi Diep, P.E. Metropolitant District Engineer SWRCB, Division of Drinking Water 500 N. Central Ave, Suite 500 Glendale, CA 91203

Subject: Notice of Violation 2023 0126 Failure to Comply with Water Supply Permit Amendment No. 1910098-PA-006 - Ongoing Training

Dear Mr. Diep,

This letter is in response to the January 26, 2023 Notice of Violation for system No. 1910098 failure to follow permit conditions for PFAS monitoring at Studebaker Well 3.

Golden State Water Company utilizes a robust Water Quality Monitoring database called SAMSWater to electronically track all compliance samples. Monitoring schedules for each compliance points are created in SAMSWater. All Water Quality staff receive auto-generated reminders for any monitoring schedules that are approaching deadlines and have not been collected. In addition, compliance samples and monitoring requirements are checked on daily basic by our trained Water Quality staff.

In November 2022, additional training was provided to Water Quality Analysts in GSWC-Central District on compliance monitoring and sampling requirements. We discussed the monitoring requirements for new treatment plants to ensure compliance with the Water Supply Permit Amendments issued by the Division. The Water Quality staff was also trained again in the sample collection and validation process. The training was conducted in house by Phuong Nguyen, Water Quality Engineer for Central District who has over 5 years of experience in drinking water regulations.

Please feel free to contact me via email at <a href="mailto:phuong.nguyen@gswater.com">phuong.nguyen@gswater.com</a> if you have any questions or need additional information.

Sincerely,

Phuong Nguyen Water Quality Engineer

cc: File

12035 Burke Street, #1 Santa Fe Springs, CA 90670 Tel: (562) 907-9200 | www.gswater.com

## Attachment 1-6: Email with SWRCB regarding the Norwalk system violation

③ ← Reply ≪ Reply AII → Forward ....

Hi Chi, I am working on the General Rate Case for Golden State Water Company and wanted to reach out to confirm if GSWC's compliance/remediation reports were satisfactory for a notice of violation that occurred in Golden State Water Company's Norwalk System in 2022 - FAILURE TO FOLLOW PERMIT CONDITIONS FOR PFAS MONITORING AT STUDEBAKER WELL 3.

Thanks, Chandrika Sharma, Utilities Engineer (She/her) Public Advocates Office California Public Utilities Commission 505 Van Ness Avenue, San Francisco, CA 94102 chandrika sharma@Ense.ca.agov publica@ocates.couc.ca.gov



 $\hbox{\tt [EXTERNAL] RE: Question - Notice of Violation for Norwalk System NO.\,1910098}$ 



Good morning Chandrika,

Yes, the system has satisfied the conditions mentioned in the NOV. Thanks,

Chi Diep, P.E.
Metropolitan District Engineer
State Water Resources Control Board
Division of Drinking Water
500 North Central Ave, Suite 500
Glendale, CA, 91203
Direct: 818-551-2016
General: 818-551-2054
Email: Chi Diep@waterboards.ca.gov

2

### Attachment 1-7: Email with SWRCB regarding the Claremont system violation

Sent: Friday, January 12, 2024 10:33 AM

To: Ginzburg, Dmitriy@Waterboards < Dmitriy. Ginzburg@waterboards.ca.gov>
Subject: Question - Notice of Violation for Claremont System NO. 1910024

Hi Dmitriy, I am working on the General Rate Case for Golden State Water Company and wanted to reach out to confirm if GSWC's compliance/remediation reports were satisfactory for a notice of violation that occurred in Golden State Water Company's Claremont system in 2020 - 04\_07\_22C\_008: 1,2,3-TRICHLOROPROPANE MONITORING VIOLATION FOR 2020.

Thanks,
Chandrika Sharma, Utilities Engineer (She/her)
Public Advocates Office
Calfornia Public Utilities Commission
505 Van Ness Avenue, San Francisco, CA 94102
chandrika sharma@cpus.ca.agov
publica@oto.dies.cpus.ca.agov



[EXTERNAL] RE: Question - Notice of Violation for Claremont System NO. 1910024



Tue 1/16/2024 9:07 AM

 $\odot$   $\leftarrow$  Reply  $\ll$  Reply All  $\rightarrow$  Forward  $\cdots$ 

Hi Chandrika,

GSWC completed all the required directives included in Citation No. 04\_07\_22C\_008 and have since returned to compliance. If you need any additional details please feel free to reach out.

David McEtheny
Water Resource Control Engineer
Division of Drinking Water
State Water Resources Control Board
Stot N. Central Ave. Suite 500, Glendale, CA 91203
Phone: (819 551-205) Fax: (819 551-2054
Email: David.McEtheny@Waterboards.ca.gov

2

### Attachment 1-8: Email with SWRCB regarding the Wrightwood system violation

From: Sharma, Chandrika < Chandrika. Sharma@cpuc.ca.gov>

Sent: Friday, January 12, 2024 10:30 AM

To: Chang, Wei@Waterboards < Wei.Chang@waterboards.ca.gov>

Subject: Question - Notice of Violation for Wrightwood System NO. 3610047

Hi Wei, I am working on the General Rate Case for Golden State Water Company and wanted to reach out to confirm if GSWC's compliance/remediation reports were satisfactory for a notice of violation that occurred in Golden State Water Company's Wrightwood system in 2022 - 05\_13\_23N\_001: MONITORING, ROUTINE MAJOR (WRIGHTWOOD).

Thanks,
Chandrika Sharma, Utilities Engineer (She/her)
Public Advocates Office
California Public Utilities Commission
505 Van Ness Avenue, San Francisco, CA 94102
chandrika sharma@cou,c. ao ov
publicadvocates cour, ca gov



From: Chang, Wei@Waterboards < Wei.Chang@waterboards.ca.gov >

Sent: Tuesday, January 16, 2024 1:10 PM

To: Ramirez, Mario@Waterboards < <a href="Mario.Ramirez@Waterboards.ca.gov">Mario@Waterboards.ca.gov</a> ; <a href="Chandrika.Sharma@cpuc.ca.gov">Chandrika.Sharma@cpuc.ca.gov</a>

Cc: Baribeau, Helene@Waterboards < Helene.Baribeau@Waterboards.ca.gov > Subject: FW: Question - Notice of Violation for Wrightwood System NO. 3610047

Chandrka Sharma,

Hello. This system is now under the supervision of a different district. I will have the assigned engineer Mario (his supervisor Dr. Baribeau is copied) answer your question.

Mario- can you please answer Chandrka's question? Thanks!

[EXTERNAL] RE: Question - Notice of Violation for Wrightwood System NO. 3610047



 $\odot$   $\leftarrow$  Reply  $\ll$  Reply All  $\rightarrow$  Forward  $\cdots$ Tue 1/16/2024 1:15 PM

Yes, I am the assigned DDW engineer for GSWC – Wrightwood and I can confirm that all the corrective actions required under this Notice of Violation have been completed and the public water system is in compliance. Please let me know if you have any other questions.

Thanks,

Mario E. Ramirez Phone: (909) 383-0003

2

## Attachment 1-9: DR CHA-012 Water Quality Response from GSWC (Question 1)



November 20, 2023

Chandrika Sharma, Public Advocates Office CALIFORNIA PUBLIC UTILITIES COMMISSION 505 Van Ness Avenue San Francisco, CA 94102

Subject: Data Request CHA-012 (A.23-08-010) Water Quality

Due Date: November 20, 2023

Dear Chandrika Sharma.

In response to the above referenced data request number, we are pleased to submit the following responses:

### Question 1:

A notice of violation for FAILURE TO FOLLOW PERMIT CONDITIONS FOR PFAS MONITORING AT STUDEBAKER WELL 3 occurred in the Norwalk system because GSWC did not collect samples during October 2022 to analyze PFAS at the LEAD and LAG effluents.

- a. After not collecting the October 2022 samples to analyze PFAS, on what date did GSWC collect and analyze the missing samples and what were the results? Please provide all collection and sampling data and results.
- Did GSWC issue a public notification to its customers served by the Norwalk system regarding the violation? If not, why not? If so, please provide a copy of the public notification.
- c. On what date did the Norwalk system resolve this notice of violation and achieve compliance?

### Response 1:

a. GSWC collected and analyzed the November monthly samples on 11/07/2022.
 PFAS constituents (PFOA, PFOS, PFBS, and PFHxS) that currently have established notification levels and response levels were not detected at both the

- lead and the lag effluents. Please see Attachment 1-Q1a for sampling data and results.
- b. GSWC was not required to issue a public notification to its customers served by the Norwalk system regarding the violation because PFOA, PFOS, PFBS, and PFHxS were not detected in the treated water that was delivered to the customers and enforceable standards for PFAS in drinking water have not been established.
- c. Upon discovery of the missing sample, the Norwalk system immediately resolved this notice of violation on 11/07/2022. No further violations have occurred, and the system remains in compliance.

### **END OF RESPONSE**

## Attachment 1-10: DR CHA-002 Water Quality Response from GSWC (Question 3)



July 14, 2023

Chandrika Sharma, Public Advocates Office CALIFORNIA PUBLIC UTILITIES COMMISSION 505 Van Ness Avenue San Francisco, CA 94102

Subject: Data Request CHA-002 (A.23-XX-0XX) Water Quality

Due Date: July 14, 2023

Dear Chandrika Sharma,

In response to the above referenced data request number, we are pleased to submit the following responses:

### Question 1:

Citation NO. 04\_07\_22C\_008 (1,2,3-TRICHLOROPROPANE MONITORING VIOLATION FOR 2020) occurred in the Claremont system.

- Please provide a copy of the water quality monitoring plan submitted to the Division of Drinking Water.
- b. Please provide a copy of the letter provided to the Division of Drinking Water that discussed the training provided to staff responsible for overseeing compliance with monitoring and reporting requirements, as well as to staff responsible for sample collection.

### Response 1:

- a. Copy of the water quality monitoring plan is attached.
- b. Copy of the letter provided to the Division of Drinking water is attached.

### Question 2:

Violation 05\_13\_23N\_001 (FOR NITRATE MONITORING VIOLATION FOR 2022) occurred in the Wrightwood system. Please provide details of the corrective actions taken by GSWC to ensure compliance in the future.

### Response 2:

The corrective actions taken by GSWC to ensure compliance in the future are as follow:

- a. GSWC conducted a nitrate test on January 30, 2023, resulting in no detection for nitrate.
- Routinely conduct water quality testing as required by the Division of Drinking Water's approved Wrightwood System monitoring schedules.
- c. Increase monitoring schedule verification frequency to ensure compliance.

### Question 3:

A notice of violation for FAILURE TO FOLLOW PERMIT CONDITIONS FOR PFAS MONITORING AT STUDEBAKER WELL 3 occurred in the Norwalk system.

- a. Is there a violation number associated with this violation? If so, please provide it. If there is not a violation number, please state why not and provide any communications with the Division of Drinking Water regarding this notice of violation.
- b. The Pillai Testimony SR4 SR8 Water Quality PA testimony states on page 5, lines 1-2, that "no further violations have occurred, and the system remains incompliance." Please provide the expected date the system will be in compliance, as well as a copy of the implementations GSWC took and submitted

### Response 3:

- a. The Division of Drinking Water did not issue a violation number for this notice because enforceable standards for PFAS in drinking water have not been established. See Attachment 3\_Q3a for the communications with the Division of Drinking Water regarding this notice.
- b. There is a typo in the testimony. It should state that "no further violations have occurred, and the system remains in compliance."

### END OF RESPONSE

# Attachment 1-11: DR CHA-015 Water Quality and CWIP - All Response from GSWC (Question 1)



December 6, 2023

Chandrika Sharma, Public Advocates Office CALIFORNIA PUBLIC UTILITIES COMMISSION 505 Van Ness Avenue San Francisco, CA 94102

Subject: Data Request CHA-015 (A.23-08-010) Water Quality & CWIP All Due Date (Extended): December 6, 2023

Dear Chandrika Sharma,

In response to the above referenced data request number, we are pleased to submit the following responses:

### The following question is related to water quality.

### Question 1:

Why is the violation FAILURE TO FOLLOW PERMIT CONDITIONS FOR PFAS MONITORING AT STUDEBAKER WELL 3 for the Norwalk system not reported on the CA Drinking Water Watch site?

### Response 1:

This violation is not reported in the CA Drinking Water Watch site because the Division of Drinking Water did not issue a violation number. A violation number was not issued because enforceable standards for PFAS in drinking water have not been established. In addition, PFAS constituents (PFOA, PFOS, PFBS, and PFHxS) that currently have established notification levels and response levels were not detected in the treated water delivered to the customers.

The following question is related to the Category 4.c CWIP projects listed in the testimony McDonough, Sinagra - Vol 1 CWIP Testimony, Appendix 1 and Attachments A to D - APP. Category 4.c refers to projects approved in the previous GRC that will be completed in the 2020 rate cycle with a change in budget or scope.

### Attachment 1-12: 2022 Annual Report pages 56 and 57

### Lead and Copper Rule Revisions

On December 16, 2021, the U.S. EPA announced the Lead and Copper Rule Revisions under an executive order with a compliance date of October 16, 2024. Additionally, the EPA announced its intention to develop a new proposed rule, the Lead and Copper Rule Improvements ("LCRI") that will further strengthen the regulatory framework prior to the October 2024 compliance date. There are still many unknowns regarding the implementation of the rule. Some of the LCRI requirements may include timely replacement of customer lead service lines, corrosion control treatment, revised lead action levels, customer communications, etc. The details of the requirements will be better understood over the next year once the LCRI is published and a final rule is approved.

### Matters Relating to Military Utility Privatization Contracts

Each of the Military Utility Privatization Subsidiaries is responsible for testing the water and wastewater systems on the military bases on which it operates in accordance with applicable law.

Each of the Military Utility Privatization Subsidiaries has the right to seek an equitable adjustment to its contract in the event that there are changes in environmental laws, a change in the quality of water used in providing water service or wastewater discharged by the U.S. government, or contamination of the air or soil not caused by the fault or negligence of the Military Utility Privatization Subsidiary. These changes can impact operations and maintenance and renewal and replacement costs under the contracts. The U.S. government is responsible for environmental contamination due to its fault or negligence and for environmental contamination that occurred prior to the execution of a contract.

### Security Issues

We have physical and information security policies throughout our operations. Training on these matters begins during employee orientation and is ongoing through a series of training courses in addition to periodic, unannounced training exercises. We collaborate with various agencies, associations and third parties regarding information on possible threats and security measures for our operations. Risk assessments are conducted periodically to evaluate the effectiveness of existing security controls. These assessments provide areas for additional security focus, new controls, and policy changes.

Both GSWC and BVESI have security systems and infrastructure in place intended to prevent unlawful intrusion, service disruption and cyber-attacks. GSWC and BVESI utilize a variety of physical security measures to protect their facilities. These measures consider advances in security and emergency preparedness technology and relevant industry developments in developing their respective capital-improvement plans, and both intend to seek approval of the CPUC to recover any additional costs that either may incur in enhancing the security, reliability and resiliency of their utility systems.

On October 23, 2018, America's Water Infrastructure Act (AWIA) became law. GSWC must now conduct additional risk and resilience assessments and develop emergency response plans for each of our water systems. These assessments and plans include natural hazards as well as malevolent acts. The first such assessments were completed in 2020. They will be reviewed and resubmitted every five years.

The Military Utility Privatization Subsidiaries operate facilities within the boundaries of military bases, which provide limited access to the general public. To further enhance security, in prior years, certain upgrades were completed at various military bases through contract modifications funded by the U.S. government.

Registrant has evaluated its cyber-security systems and continues to address identified areas of improvement with respect to U.S. government regulations regarding cyber-security of government contractors. These improvements include the physical security at all of the office and employee facilities it operates. Registrant believes it is in compliance with these regulations.

Despite its efforts, Registrant cannot guarantee that intrusions, cyber-attacks or other attacks will not cause water or electric system problems, disrupt service to customers, compromise important data or systems or result in unintended release of customer or employee information.

### Water Supply

### GSWC

During 2022, GSWC delivered approximately 58.0 million hundred cubic feet ("ccf") of water to its customers, which is an average of about 365 acre-feet per day or 119 million gallons per day (an acre-foot is approximately 435.6 ccf or 326,000 gallons). Approximately 52% of GSWC's supply came from groundwater produced from wells situated throughout GSWC's service areas. GSWC supplemented its groundwater production with wholesale purchases from Metropolitan Water District ("MWD") member agencies and regional water suppliers (roughly 45% of total demand) and with authorized diversions from

rivers (roughly 3%) under agreements with the United States Bureau of Reclamation ("Bureau") and the Sacramento Municipal Utility District ("SMUD"). GSWC also utilizes recycled water supplies to serve recycled water customers in several service areas. GSWC continually assesses its water rights and groundwater storage assets to maximize use of lower cost groundwater sources where available.

### Groundwater

GSWC has a diverse water supply portfolio which includes adjudicated groundwater rights, surface water rights, and a number of unadjudicated water rights to help meet supply requirements. The productivity of GSWC's groundwater resources varies from year to year depending upon a variety of factors, including natural replenishment from snow-melt or rainfall, the availability of imported replenishment water, the amount of water previously stored in groundwater basins, natural or man-made contamination, legal production limitations, and the amount and seasonality of water use by GSWC's customers and others. GSWC actively participates in efforts to protect groundwater basins from over-use and from contamination. In some periods, these efforts may require reductions in groundwater pumping and increased reliance on alternative water resources. GSWC also participates in implementation of California's Sustainable Groundwater Management Act.

From time to time, GSWC may purchase or temporarily use water rights from others for delivery to customers. GSWC has contracts to purchase water or water rights for an aggregate amount of \$3.1 million as of December 31, 2022. Included in the \$3.1 million is a remaining commitment of \$1.5 million under an agreement with the City of Claremont ("the City") to lease water rights that were ascribed to the City as part of the Six Basins adjudication. The initial term of the agreement expires in 2028. GSWC may exercise an option to renew this agreement for 10 additional years. The remaining \$1.6 million is for commitments for purchased water with other third parties, which expire through 2038.

### Imported Water

GSWC also manages a portfolio of water supply arrangements with water wholesalers who may import water from outside the immediate service area. For example, GSWC has contracts with various governmental entities and other parties to purchase water through a total of 58 connections for distribution to customers, in addition to numerous emergency connections. MWD is a public agency organized and managed to provide a supplemental, imported supply to its member public agencies. There are 26 such member agencies, consisting of 14 cities, 11 municipal water districts and one county water authority. GSWC has 45 connections to MWD's water distribution facilities and those of member agencies. GSWC purchases MWD water through six separate member agencies aggregating 49,767 acre-feet annually. MWD sources its supplies from Northern California via the State Water Project and the Colorado River through the Colorado River Aqueduct, which it owns and operates, and from local programs and transfer arrangements.

MWD currently has supply levels of 1.13 million acre-feet (MAF) with annual demands of approximately 1.71 MAF resulting in a supply gap of 574 thousand acre feet. MWD has available access to store more than 1.65 MAF of water in Lake Mead as part of an intentionally created surplus program developed under a 2007 Interim Shortage agreement and is available for use during dry years. In addition, MWD, along with the seven other Basin states which use water from the Colorado River, developed and agreed to the Drought Contingency Plan in 2019 where each lower Basin state which diverts water from the Colorado River below Lees Ferry agrees to store defined amounts of water in Lake Mead to prevent both Lake Mead and Lake Powell from reaching critically low levels. California is a lower Basin state. On December 1, 2022, the Department of Water Resources set the initial allocation for the water year to 5% due to the possibility that 2023 may be another critically dry year.

### Drought Impact

In May 2018, the California Legislature passed two bills that provide a framework for long-term water-use efficiency standards and drought planning and resiliency. The initial steps in implementation of this legislation have been laid out in a summary document by the California Department of Water Resources ("DWR") and State Water Resources Control Board ("SWRCB"). Over the next several years, State agencies, water suppliers and other entities will be working to meet the requirements and timelines of plan implementation. A notable milestone is the establishment of an indoor water use standard of 55 gallons per capita per day ("gped") until 2025. Legislation signed by the Governor into law in September 2022 has set more stringent indoor standard targets than initially set forth in the 2018 legislation. The indoor standard will now be set at 47 gpcd in 2025 and then reduced to 42 gpcd in 2030 (previously had been set at 52.5 gpcd and 50 gpcd, respectively).

California's recent period of multi-year drought has resulted in reduced recharge to the state's groundwater basins. GSWC utilizes groundwater from numerous groundwater basins throughout the state. Several of these basins, especially smaller basins, experienced lower groundwater levels because of the drought. Several of GSWC's service areas rely on groundwater as their only source of supply. Given the critical nature of the groundwater levels in California's Central Coast area, GSWC implemented mandatory water restrictions in certain service areas in accordance with CPUC procedures. In the event of water

### **Attachment 2-1: 1982 STAFF MEMORANDUM ON CWIP**

State of California

MEMORANDUM

Date: May 11, 1982

(For June 2 Conference)

To : THE COMMISSION

From : M. Abramson, Acting Director, Revenue Requirements Div.

W. R. Ahern, Director, Util. Div. 1/2.
B. Barkovich, Director, Policy Div.

Subject: Policy for Including CWIP in Rate Base for Water

Utilities

RECOMMENDATION: It is recommended that the current policy of including construction work in progress (CWIP) in rate base for water utilities be continued. This should not lead the Commission to endorse a similar policy for energy and telecommunications utilities where construction time often exceeds one year.

SUMMARY: Water utility construction projects require on the average about 4 months to complete. This is a considerably shorter period of time than comparable energy utilities. Approximately 69% of new construction is company funded. New construction approximates 6% of the total plant in service and the amount of company funded CWIP, carried into a succeeding year, is only about 0.4%. Thus the perceived disbenefits of CWIP for ratepayers of (1) reduction in utility risk and thus management efficiency, and (2) intertemporal equity shifts, are minimized for water utilities. The financial benefit of disallowing CWIP in rate base is very small, and would, in the long run, be reduced and made even smaller, by the offsetting revenue requirement increase associated with the interest charges.

DISCUSSION: There are nearly 400 water jurisdictions (companies and districts) under regulation. Because of the inherent difficulty of studying a large number of districts, it was decided that to analyze typical construction projects, a few districts would be chosen as representative of the many systems throughout California. The data came from eight water districts representing

Page 2

five water companies (see below). The data is from 1980 company records. Our choice was based on readily available data and a desire to include districts of various sizes, water sources and geographical locations.

Name	No. of Customers	County	
Asuza Valley Water	15,467	Los Angeles	
California American Wat Monterey	er 33,090	Monterey	
California Water Service			
East Los Angeles Oroville Selma South San Francisco	27,618 3,724 3,550 15,395	Los Angeles Butte Fresno San Mateo	
San Jose Water	187,195	Santa Clara	
Southern California Wat Calipatria - Niland	er 1,030	Imperial	

### Water Utility Construction

Water projects with significant construction periods fall into five major categories: 1) miscellaneous structures, 2) tanks and reservoirs, 3) transmission and distribution mains, 4) treatment facilities and 5) wells. Transmission and distribution mains represent the largest on-going construction projects. Treatment facilities are usually major projects but are infrequently constructed and as a result the dollar impact in any given year is minimal. The average construction time and project costs for 1980 as a percentage of total plant by categories are:

Category	Construction Time	% of Plant
Miscellaneous Structures Tanks and Reservoirs	3.1 months 6.2	1.2%
Trans. and Distribution Mains Treatment Facilities Wells	3.9 8.3 2.5	4.0 .5 .1

It should be noted that for each category of plant that: 1) the actual construction time is well under a year and 2) the relative cost when compared to total plant is small. The inference here is that the amount of CWIP carried over from one year to the next and the interest earned prior to placing the plant in service are both relatively small. These points are examined later in the discussion.

Plant additions as a percent of total plant averaged 6% for the eight districts. The amount of contributions-in-aid-ofconstruction as a percentage of plant additions was 9% and the amount of advances for construction represented 22% of plant additions. Therefore, on the average, the companies funded 69% of the plant additions for the year.

The amount of CWIP at year end as a percentage of total plant additions for the year averaged 10%. Viewed another way, the amount of CWIP at year end was about 0.6% of total plant. It is reasonable to assume that the percentage of year-end CWIP that is company funded would approximate the 69% mentioned previously for plant additions in general. Therefore, any company funded CWIP carry-over into a succeeding year would be about 0.4% (69%x 0.6% = 0.4% approx.) of total plant.

### Small Water Utilities Compared to Large Water Utilities

Although this study focuses primarily on Class A water utilities, the results also apply to CWIP inclusion into rate base for the smaller Class B, C and D water utilities. This follows because the types of construction, discussed earlier, are the same for all classes of water utilities. However, the average time to complete construction projects for smaller water utilities would be less, because the projects are smaller. As previously discussed, CWIP carry-over into a succeeding year, the major concern for ratemaking, is minimal for Class A's and would be less for Class B's, C's and D's. A further consideration is the lack of sophistication of many of the smaller water utilities; the burden of adding interest to projects as they are being constructed (i.e., keeping AFUDC accounts), would overwhelm many of them. Therefore, it is concluded that this study applies equally well to all water utilities.

### Water Utilities Compared With Energy Utilities

To put water utility CWIP in perspective a comparison with energy utility CWIP is useful. Based on 1980 recorded information for the three largest combination electric and gas utilities the most significant fact is that on the average, CWIP carried over from one year to the next approximates 37% of total plant. This compares with the previously mentioned 0.4% for water utilities. This large year to year carry-over for energy utilities is principally due to the tremendous costs and construction times for electric generation facilities. It is the source of widespread concern (and the basis for current Commission policy disallowing CWIP in rate base for other utilities) that placing CWIP in rate base both (1) reduces utility risk and therefore the incentive to minimize costs, and (2) creates intertemporal equity problems (i.e., current ratepayers pay for plant that benefits later ratepayers).

It is interesting to note that even with the large CWIP carry-over, the average plant additions as a percent of total plant for energy utilities is 7% versus the 6% for water. For the gas operations only, the CWIP carry-over approximates 1.7%, a figure more in line with that for water utilities. This similarity is as expected since both use similar plant such as pumping, storage and transmission facilities.

If the Commission continues to allow CWIP in rate base for water utilities it should make clear that this situation does not lead the Commission to endorse a similar policy for energy and telecommunications utilities.

### Commission Policy on Water Utility CWIP

An exhaustive search of past Commission decisions on water utility CWIP in rate base yielded very little in the way of a guide on the subject. The few decisions that were found tended to support traditional thinking, which is based on the argument that the short construction times coupled with relatively small amounts in CWIP for most water construction projects does away with the need for interest during construction. Hence, water utility CWIP has and is being placed directly into rate base for ratemaking.

Although interest bearing CWIP is not allowed in the ratemaking rate base, California American Water Company, Citizen Utilities Company, CP National and Pacific Gas and Electric Company at times have booked interest for major construction projects. These projects were not considered for ratemaking until placed into service. Though all of these water utilities have been in for rate increases in the last 5 years, CWIP in rate base has not been an issue.

### Impact of Denying CWIP

To determine the financial impact of denying CWIP in rate base, two recent rate decisions for California Water Service (Bear Gulch and Hermosa-Redondo) were analyzed. In water utility rate proceedings, rates are designed for 3 years (two test years and an attrition year). Because the analysis herein requires a full summary of earnings, only the two test years were analyzed. The attrition year was not examined because no forecast is made of its summary of earnings. However, the result in the attrition year should approximate that of the second test year. The assumptions used in the analysis were: simple interest at 10% per annum on all company funded construction projects, an average construction time of 4 months per project, and the amount of CWIP funded by the company is 69%.

In the Bear Gulch proceeding, D.93845, dated December 15, 1981, the Commission authorized amounts of \$462,600 (or 9.6%) in 1982 and \$268,400 (or 5.0%) in 1983. A recalculation of the adopted results, to reflect the denial of CWIP in rate base yields a reduction in gross revenue requirement of \$43,600 (or 0.9%) in 1982 and \$43,600 (or 0.8%) in 1983.

In the Hermosa-Redondo proceeding, D.820151, dated January 5, 1982, the Commission authorized amounts of \$599,500 (or 12.4%) in 1982 and \$207,700 (or 3.8%) in 1983. A recalculation of the adopted results to reflect the denial of CWIP in rate base yields a reduction in gross revenue requirements of \$25,700 (or 0.5%) in 1982 and \$21,800 (or 0.4%) in 1983.

In these two districts, the impact of removing CWIP from the rate base results in an insignificant reduction, less than 1%, in gross revenues for each of the two test years 1982 and 1983. It is understood that the results are unique to these districts. However, given the short duration of the typical water project and the dollar amounts actually financed by the utility it is reasonable to conclude that similar results would be obtained in most water jurisdictions.

One consideration which we cannot, at this time, give a hard figure for, is the long-term impact of the build-up in interest charges if CWIP is disallowed in rate base for ratemaking. This interest will definitely cause the rate base to be larger than it would be if CWIP is allowed. The revenue requirements for this increase in rate base would tend to reduce the already small benefit of disallowing CWIP in rate base.

₩F:wp

# Attachment 2-2: DR CHA-001 (CWIP - Category 6) attachment CHA-001 Table 1 from GSWC (Question 1)

												-		-		-		-		-	
BGT Type ▼	Company	District	Category	RMA -	CSA -	Funding Project	Bgt Grp ▼	Work Order ▼	₩O Description ▼	12/31/202° Balance	2023 Additi		2024 Additi		2025 Additio	ın 🔻	2026 Additio	n 🔻	Total Additio		Cancelle
onstruction	Region I	Coastal	6	Los Osos	Los Osos	1452251-99	51	14631301	Los Osos Tank Evaluations	11,935	\$	-	ş	-	\$	-	\$	-	\$	-	Complete
onstruction	Region I	Coastal	6	Santa Maria	Santa Maria	1571951-05	51	16000084	Foxen Canyon Plant, Construct Rese	r 5,858	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
onstruction	Region I	Coastal	6	Santa Maria	Santa Maria	1571954-01	54	16000086	Sisquoc, Residual Analyzers	49	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
Construction	Region I	Coastal	6	Santa Maria	Santa Maria	1572251-99	51	15931897	Santa Maria Tank Evaluations	16,151	\$	-	\$	-	\$	-	\$		\$	-	Complete
Construction	Region I	Coastal	6	Santa Maria	Santa Maria	1572253-04	53	15931707	Valley View/Rice Ranch PPL Upsize	215,657	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
Construction	Region I	Coastal	6	Simi Valley	Simi Valley	1662251-99	51	16731395	Simi Valley Tank Evaluations	10,305	Ş	-	Ş	-	\$	-	\$	-	\$	-	Complete
onstruction	Region I	Coastal	6	Simi Valley	Simi Valley	1662353-04	53	16731343	Watson Ave, Talbert to Beaver PPL	642,636	\$		\$		\$		\$		\$	-	Complete
								7													
Construction	Region I	Northern	6	Arden/Cordova	Arden/Cordova	1152153-01	53	11700247	Arden Way Pipeline Abandonment	12,092	S		s		s		S		s		Cancelled
Construction	Region I	Northern	6	Arden/Cordova	Arden/Cordova	1152251-98	51	11700290	Arden Cordova Tank Evaluations	19,696	S	-	S	-	S		S	-	S	-	Complete
Construction	Region I	Northern	6	Bay Point	Bay Point	1221953-02	53	12411204	Ambrose Ave. Willow Pass to Hill	776,546	S		S		S		s		S		Completed
Construction	Region II	Central	6	Region II	Central Basin East	2172051-98		22011304	Studebaker 3 PFAS Treatment	3,223			S		S		s		S		Completed
201121101011011		0411114		- Tragion III	0011110111101111011				- The state of the	0,000					Ť						oomprete.
Construction	Region II	Central	6	Region II	Central Basin West	2242151-04	51	22750309	Tract 180 Export Connection, Remove	320	s	_	s	_	s		s	_	s		Cancelled
Construction	Region II	Central	6	Region II	Culver City	2341851-02	51	23611289	WB-23 Replacement	145.377	S		S		S		s		S		Completed
Construction	Region II	Central	6	Region II	Culver City	2342151-01		23611712	Baldwin Hills East and West Tanks	1,524,343		-	S	-	S		S		S		Completed
Construction	Region III	Foothill	6	Region III	Claremont	3152251-06		31731502	Lower O'Neil Demolish Reservoir	165,532		-	S	-	S	•	S	-	S		Completed
Construction	Region III	Foothill	6	Region III	Claremont	3152351-09		31731502	Towne, Demolish Towne Reservoir	273,062	-	-	S	-	S		S		S		Completed
	Region III	Foothill	6		San Gabriel	3302252-98		33210521	Extend FH at 1300 Bolev St.	13,158		÷	S	÷	S		-		S		Completed
Construction	_		6	Region III				36600226				-		-	S				-		
Construction	Region III	Mountain/Desert	ь	Region III	Apple Valley	3631951-03	51	36600226	Central Plant, Demo Tanks & Piping	337,957	\$	-	Ş	-	Ş	•	\$	-	\$	-	Completed
Construction	Region III	Mountain/Desert	6	Region III	Barstow	3452353-03	53	34731414	Mtn View Area Main Replacement	44,918	\$	-	\$	-	\$	-	\$	-	\$	-	Cancelled
Construction	Region III	Mountain/Desert	6	Region III	Calipatria	3511052-99	52	35200224	Calipatria Driveway	31,374	\$		ş		ş		\$		\$	-	Cancelled
Construction	Region III	Mountain/Desert	6	Region III	Morongo	3572153-01	53	35831025	1st St. Main Replacement	1,696	\$	-	\$	-	\$	-	\$	-	\$	-	Cancelled
Construction	Region III	Mountain/Desert	6	Region III	Morongo	3572254-01	54	35831033	Highway Well-Uranium Treatment	504	\$	-	\$	-	\$	-	\$		\$	-	Cancelled
							•	•													
Construction	Region II	Orange County	6	Region III	Los Alamitos	2671953-01	53	26931531	Howard Main Replacement	3,068	\$	-	\$		\$	-	\$	-	\$	- (	Completed
onstruction	Region III	Orange County	6	Region III	Los Alamitos	2672151-01	51	26931912	Ball Plant, Site Improvements	7,609	ş		ş		ş		ş		\$	- (	Cancelled
onstruction	Region III	Orange County	6	Region III	Placentia/Yorba Linc	2721851-99	51	27431184	PSPS Genset Project	52	s		s	-	s					- (	Completed
	-																				
onstruction	Denies II	Orange County	6	Region III	Placentia/Yorba Linc	2722251.05	E1	27531382	La Jolla Site Improvements	1,152	s		s		s		s	.	s		Cancelled
	Region II Region II		6	Region III	PlacentialYorba Linc			27531382	La Jolla Site Improvements  Concerto Uranium Removal Syst	376.321	Y	-	\$	-	S						Completed
nstruction	negion III	Orange County	0	negion III	miacential Yorba Line	2122234-01	34	21001004	Concerto Uranium Memoval Syst	376,321	Ģ		P		P	-	Ģ	-	Ģ	- (	Jumplet

Cancelled Pr	ojects	V					
		Year Project	Net Book				
Authorized	Construction		Value at	Cancellation		Is there a plan for the project to resume in the future?	
		CWIP	Cancellati		Cancellation Reason	(Yes/No) If yes, then when? If not, then why not?	Additional Comments
Amount _	July Date		Chricenae	Dece	Curiculation necessi	(13)110/11/20/	Additional Commons
\$108,180	N/A	2020	\$13,882	4/13/2023	Project deferred due to expanded scope of work	Yes, 2026 GRC	
					Tract 180 indicated that the		
		222		4 (4 0 (0 0 0 0	interconnection would be required for	No. Tract 180 indicated that the interconnection would	
\$123,390	N/A	2020	\$0	1/13/2023	use during an emergency outage.	be required for use during an emergency outage.	
							This is one of 3 work orders associated with the current WB-23A project (23611478 and 23611831). This is the first WO for the original 2018 project and we decided to suspend this WO in 2017. The costs incurred were for
							design and some electrical work on the existing WB-23 vault. This work order will be closed when the new WB-23A is completed.
					Project deferred due to permitting	Yes, once permitting issues with Barstow have been	
\$1,994,940	N/A	2020	\$44,918	7/15/2023	issues with the City of Barstow.	resolved.	
AFC 507		2010	00	7/15/2023		No. Due to changes in public access to the facility this project is not needed at this time.	
\$56.687	N/A	2010	\$0	//15/2023	time.	project is not needed at this time.	
					The issues to be resolved by this project		
					will be resolved by the Navajo Booster Zone Looping Project requested in the	No. The issues to be resolved by this project will be resolved by the Navajo Booster Zone Looping Project	
\$269,640	N/A	2020	\$0	7/14/2023	2023 GRC Application.	requested in the 2023 GRC Application.  No. Well was determined to be at the end of its useful	
\$678,870	N/A	2020	\$0	4/19/2023	its useful life.	life.	
					Scope of work was incorporated in the		
					Ball Fe & Mn Treatment Project. The incurred cost will be transferred to the		
					Ball Fe & Mn Treatment Project (WO	No. Scope of work was incorporated in the Ball Fe & Mn	
\$152,910	N/A	2020	\$0	5/15/2023	#26931917)	Treatment Project.	
					Scope of work was incorporated in the		
						No. Scope of work was incorporated in the La Jolla Well	
\$91,710	N/A	2020	\$0	5/15/2023	Mn Treatment Project (WO #27531352)	#3 Project	

A-43

# Attachment 2-3: DR CHA-001 (CWIP - Category 6) attachment CHA-001 Table 1 from GSWC (Question 1)

BGT Type	Company	District ▼	Catego ▼	RMA 🔻	CSA 🔻	Funding Project	Bg* Gr ▼	Work Order	₩O Description	12/31/2022 Balance	Cancelled / Complete
Construction	Region I	Northern	6	Arden/Cordova	Arden/Cordova	1152153-01	53	11700247	Arden Way Pipeline Abandonment	12,092	Cancelled
Construction	Region II	Central	6	Region II	Central Basin West	2242151-04	51	22750309	Tract 180 Export Connection, Remove	320	Cancelled
Construction	Region III	Mountain/Desert	6	Region III	Barstow	3452353-03	53	34731414	Mtn View Area Main Replacement	44,918	Cancelled
Construction	Region III	Mountain/Desert	6	Region III	Calipatria	3511052-99	52	35200224	Calipatria Driveway	31,374	Cancelled
Construction	Region III	Mountain/Desert	6	Region III	Morongo	3572153-01	53	35831025	1st St. Main Replacement	1,696	Cancelled
Construction	Region III	Mountain/Desert	6	Region III	Morongo	3572254-01	54	35831033	Highway Well-Uranium Treatment	504	Cancelled
Construction	Region III	Orange County	6	Region III	Los Alamitos	2672151-01	51	26931912	Ball Plant, Site Improvements	7,609	Cancelled
Construction	Region III	Orange County	6	Region III	Placentia/Yorba Linda	2722251-05	51	27531382	La Jolla Site Improvements	1,152	Cancelled

		Year				
		Project	Net Book			
Authorized	Construction	added to	Value at	Cancellation	_	Is there a plan for the project to resume in the future?
Amount 💌	Start Date ▼	CWIP _	Cancellati *	Date	Cancellation Reason	Yes/No) If yes, then when? If not, then why not?
					Project deferred due to expande	d scope
\$108,180	N/A	2020	\$13,882	4/13/2023	of work	Yes, 2026 GRC
					Tract 180 indicated that the	
					interconnection would be requi	
\$123,390	N/A	2020	\$0	1/13/2023	use during an emergency outage	
					Project deferred due to permitti	
\$1,994,940	N/A	2020	\$44,918	7/15/2023	issues with the City of Barstow.	resolved.
					Due to changes in public access	
						d at this No. Due to changes in public access to the facility this
\$56,687	N/A	2010	\$0	7/15/2023	time.	project is not needed at this time.
					The issues to be resolved by thi	
					will be resolved by the Navajo E	
					Zone Looping Project requested	
\$269,640	N/A	2020	\$0	7/14/2023	2023 GRC Application.	requested in the 2023 GRC Application.
			4.5			e end of No. Well was determined to be at the end of its useful
\$678,870	N/A	2020	\$0	4/19/2023	its useful life. Scope of work was incorporated	life.
					Ball Fe & Mn Treatment Project.	
					incurred cost will be transferre	
\$152.910	N/A	2020	\$0	F /4 F /2022	Ball Fe & Mn Treatment Project #26931917)	(WO No. Scope of work was incorporated in the Ball Fe & Mn Treatment Project.
\$102,910	N/A	2020	ŞU	5/15/2023	Scope of work was incorporated	
					La Jolla Well #3 Project. The inc	
					cost will be transferred to the B	
\$91,710	N/A	2020	\$0	5/15/2023	Mn Treatment Project (WO #275	· ·
221,110	IN/A	2020	ŞU	3/13/2023	will freatment Project (WO #27:	OJJOJEJ WEITHO FTOJECT

#### Attachment 2-4: DR CHA-006 CWIP All Response attachment CHA-006 Table 1 from GSWC (Questions 1 and 2)

BGT Type	Company	District	Category			Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/202	Project Authorized Date	GRC Period (Years) Project Completion was Authorized
Blankets	Region I	Northern	1	rdova	Arden/Cordo va	115221 0-01	B-10	11500193	Replace Truck Vehicle # 2184	85,361	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Danier I	No other or		Northern	Northern	110231	B 10	11011016	Replace	01.610	2020	12/21/2022		c (20 (2022	2022
biankets	Region I	Northern	1	HQ	District	0-01	B-10	11011046	Replace Truck	81,610	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria		B-10	15710659	Replace Truck	85,361	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	157221 0-01	B-10	15710661	Vehicle # 500418	85,361	2020	12/31/2023	NA	6/29/2023	2022
									Replace Truck	,				-,,	
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	157221 0-01	B-10	15710662	Vehicle # 500827	85,361	2020	12/31/2023	NA	6/29/2023	2022
				Santa		157221			Replace Truck						
Blankets	Region I	Coastal	1	Maria	Santa Maria	0-01	B-10	15710663	Vehicle # Replace Truck	85,361	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	157221 0-01	B-10	15710664	Vehicle #	85,361	2020	12/31/2023	NA	6/29/2023	2022
Didinces	Regioni	Coustai	_	Santa	Santa Harra	157211	5 10	15/10004	Replace	03,001	2020	12/01/2020	140	0/25/2020	2022
Blankets	Region I	Coastal	1	Maria	Santa Maria	0-01	B-10	15710658	Vehicle Vehicle	85,361	2020	12/31/2023	NA	6/29/2023	2021
				Simi		166211			No.1252 Rpl -						
Blankets	Region I	Coastal	1	Valley	Simi Valley Central	0-01 217231	B-10	16731349	Simi Valley Replace	155,526	2020	12/31/2023	NA	6/29/2023	2021
Blankets	Region II	Central	1	Region II	Basin East	0-01	B-10	21731141	Vehicle #70940	37,456	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region II	Central	1	Region II	Central Basin East	217231 0-01	B-10	21731142	Replace Vehicle #70943	37,456	2020	12/31/2023	NA	6/29/2023	2023
					Central	217231			Replace						
Blankets	Region II	Central	1	Region II	Basin East Central	0-01 217231	B-10	21731139	Vehicle Replace	37,456	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region II	Central	1	Region II	Basin East	0-01	B-10	21731140	Vehicle #68707	37,456	2020	12/31/2023	NA	6/29/2023	2023
Disabata	Danies II	Control		Danies II	Central	224211	B 10	22421000	Replace	27.456	2020	12/21/2022	N/A	6/20/2022	2021
Blankets	Region II	Central	1	Region II	Basin West Central	0-01 210231	B-10	22431089	Vehicle #68974 Replace	37,456	2020	12/31/2023	NA	6/29/2023	2021
Blankets	Region II	Central	1	Region II	District	0-01	B-10	21200135		37,456	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region II	Central	1	Region II	Central District	210231 0-01	B-10	21200136	Replace Vehicle	37,456	2020	12/31/2023	NA	6/29/2023	2023
					Central	210231	2.40		Replace		2000			5 (00 (0000	2000
Blankets	Region II		1	Region II	District Central District	210201	B-10		Vehicle 71024 Water Supply Vehicle Rplc	37,456	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region II	Central	1	Region II	Office	0-01 234221	B-10	21011050	V#69373 Replace	5,094	2020	12/31/2023	NA	6/29/2023	2020
Blankets	Region II	Central	1	Region II	Culver City	0-01	B-10	23431047	Vehicle #71245	37,456	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region II	Southwest	1	Region II	Southwest	247231 0-99	B-10	24700249	Replace Vehicle	33	2020	12/31/2023	NA	6/29/2023	2023
						247221			Replace						
Blankets	Region II	Southwest	1	Region II	Southwest	0-01 247221	B-10	24700231	Vehicle Replace	37,456	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region II	Southwest	1	Region II	Southwest	0-01	B-10	24700245	Vehicle	101	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region II	Southwest	1	Region II	Southwest	247231 0-01	B-10	24700248	Replace Vehicle	39,018	2020	12/31/2023	NA	6/29/2023	2023
					Southwest	240231			Replace						
Blankets	Region II	Southwest	1	Region II	District Orange	0-01	B-10	24011036	Vehicle	37,456	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region III	Orange County	1	Region III	County	260211 0-01	B-10	26011049	Replace Truck Vehicle # 1297 Replace	24,311	2020	12/31/2023	NA	6/29/2023	2021
		Mountain/De				345211			Vehicle#50026						
Blankets	Region III	sert	1	Region III	Barstow	0-01	B-10	34510973	6-3/4 ton Truck	47,254	2020	12/31/2023	NA	6/29/2023	2021
Blankets	Region III	Orange County	1	Region III	Placentia/Yo rba Linda	272231 0-01	B-10	27210649	Replacement for Unit #1109 Replace	51,527	2020	12/31/2023	NA	6/29/2023	2023
		Mountain/De				371211			Vehicle#68693			40/00/1			
Blankets	Region III	sert	1	Region III	Wrightwood	0-01	B-10	37110933	3/4 ton Replace	91,247	2020	12/31/2023	NA	6/29/2023	2021
Blankets	Region III	Mountain/De sert	1	Region III	Barstow	345211 0-01	B-10	34510972	Vehicle#50008	87,993	2020	12/31/2023	NA	6/29/2023	2021
		Mountain/De				363211			Vehicle#50174						
Blankets	Region III	sert	1	Region III	Apple Valley Orange	0-01	B-10	36331041	8-3/4 ton Replace Truck	91,247	2020	12/31/2023	NA	6/29/2023	2021
		Orange			County	260211			Vehicle #						
Blankets	Region III	County	1	Region III	District	0-01	B-10	26011050	69349	85,361	2020	12/31/2023	NA	6/29/2023	2021
		Orange				267221			Replace Truck						
Blankets	Region III	County	1	Region III	Los Alamitos	0-01	B-10	26700116	Vehicle # 1216 Replace	85,361	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region III	Foothill	1	Region III	Claremont	315211 0-01	B-10	31500117	Vehicle#69412	85,361	2020	12/31/2023	NA	NA (UNB initiated after 2020 GRC application)	2021
						315211			Vehicle#1239-					NA (UNB initiated after	
Blankets	Region III	Foothill	1	Region III	Claremont	0-01	B-10	31500118	3/4 ton Replace	85,361	2020	12/31/2023	NA	2020 GRC application)	2021
						330221			Vehicle#1182-						
Blankets	Region III	Foothill	1	Region III	San Gabriel	0-01	B-10	33000117	3/4 ton	85,361 2,111,305	2020	12/31/2023	NA	6/29/2023	2022

#### Attachment 2-5: DR CHA-006 CWIP All Response attachment CHA-006 Table 1 from GSWC (Questions 1 and 2)

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance
									Mojave	
		Mountain							Booster	
Construction	Region III	/Desert	4d	Region III	Morongo	3571051-01	51	35931007	Station	789,310

wo	12/31/2022	2023	2024	2025	2026	Total	Project Added to	Project Completion	Percentage of Project Completed	Project Authorized	Period (Years)
Description	Balance	Addition	Addition	Addition	Addition	Addition	CWIP	Date as of	as of 06/01/2023	Date	Project
Mojave											
Booster											
Station	789,310	50,000	1,250,000	1,520,890	_	2,820,890	2011	3/31/2025	22%	6/29/2023	2021

#### Attachment 2-6: DR CHA-006 CWIP All Response attachment CHA-006 Table 1 from GSWC (Question 1)

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
						1152210-		11500193	Replace Truck Vehicle # 2184	85.361	2020			c (20 (2022	2022
biankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152210-	4 B-10	11500193	Replace Vehicle	85,361	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region I	Northern	1	Northern HQ	Northern District Office	1102310-	(B-10	11011046	#503394	81,610	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region II	Central	1	Region II	Central District Office	2102010-	(B-10	21011050	Water Supply Vehicle Rplc V#69373 Replace Vehicle	5,094	2020	12/31/2023	NA	6/29/2023	2020
Blankets	Region II	Central	1	Region II	Central District Office	2102310-	(B-10	21200135	#502426	37,456	2020	12/31/2023	NA	6/29/2023	2023
	Region II		1	Region II	Central District Office	2102310-	(B-10	21200136	Replace Vehicle #502427	37,456	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region II	Central	1	Region II	Central District Office	2102310-	(B-10	21200137	Replace Vehicle 71024	37,456	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region II	Central	1	Region II	Central Basin East	2172310-	(B-10	21731139	Replace Vehicle #501370	37,456	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region II	Central	1	Region II	Central Basin East	2172310-	(B-10	21731140	Replace Vehicle #68707	37,456	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region II	Central	1	Region II	Central Basin East	2172310-	(B-10	21731141		37,456	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region II	Central	1	Region II	Central Basin East	2172310-	(B-10	21731142	Replace Vehicle #70943	37,456	2020	12/31/2023	NA	6/29/2023	2023
	Region II		1	Region II	Central Basin West	2242110-		22431089	Replace Vehicle #68974	37,456		12/31/2023	NA	6/29/2023	
	Region II		1	Region II	Culver City	2342210-	(B-10	23431047	Replace Vehicle #71245	37,456	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region II	Southwest	1	Region II	Southwest District Office	2402310-	(B-10	24011036	Replace Vehicle #502746	37,456	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region II	Southwest	1	Region II	Southwest	2472210-	(B-10	24700231	Replace Vehicle #501203	37,456	2020	12/31/2023	NA	6/29/2023	2022

Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Project Completed as of	Project Authorized	GRC Period (Years) Project Completion was Authorized
								Replace Vehicle						
Region II	Southwest	1	Region II	Southwest	2472210-	(B-10	24700245		101	2020	12/31/2023	NA	6/29/2023	2022
Region II	Southwest	1	Region II	Southwest	2472310-	(B-10	24700248	Replace Vehicle 504164	39,018	2020	12/31/2023	NA	6/29/2023	2023
			Region II	Southwest	2472310-	B-10	24700249	Replace Vehicle 509030	33	2020	12/31/2023	NA	6/29/2023	2023
	_	1	Region III	Orange County District (	2602110-	(B-10	26011049	Replace Truck Vehicle # 1297	24,311	2020	12/31/2023	NA	6/29/2023	2021
Region III	Orange County	1	Region III	Orange County District (	2602110-	(B-10	26011050	Replace Truck Vehicle # 69349	85,361	2020	12/31/2023	NA	6/29/2023	2021
Region III	Orange County	1	Region III				26700116	Replace Truck Vehicle # 1216	85,361	2020	12/31/2023	NA	6/29/2023	2022
Region III	Foothill	1	Region III	Claremont	3152110-	(B-10	31500117	Replace Vehicle#69412 3/4 ton	85,361	2020	12/31/2023	NA	NA (UNB ini	t 2021
					2152110	(B-10		Replace Vehicle#1239-				NA		
		_						Replace Vehicle#1182-						
Region III	Foothill Mountain/	1	Region III	San Gabriel	3302210-	(B-10	33000117	3/4 ton Replace Vehicle#500086-	85,361	2020	12/31/2023	NA	6/29/2023	2022
Region III	Desert	1	Region III	Barstow	3452110-	B-10	34510972	3/4 ton	87,993	2020	12/31/2023	NA	6/29/2023	2021
	Mountain/							Replace Vehicle#500266-						
Region III		1	Region III	Barstow	3452110-	(B-10)	34510973	Replace	47,254	2020	12/31/2023	NA	6/29/2023	2021
Region III		1	Region III	Apple Valley	3632110-	(B-10	36331041		91,247	2020	12/31/2023	NA	6/29/2023	2021
	Region II Region II Region III	Region II Southwest Orange Region III County Orange Region III County Orange Region III County Orange Region III Foothill Region III Foothill Region III Foothill Region III Foothill Mountain/ Region III Desert	Region II   Southwest   1	Region II   Southwest   1   Region II	Region II         Southwest         1         Region II         Southwest           Region II         Southwest         1         Region II         Southwest           Region II         Southwest         1         Region III         Southwest           Region III         County         1         Region III         Orange County District (Orange Region III County District (Orange Cou	Company         District         Category         RMA         CSA         Project           Region II         Southwest         1         Region II         Southwest         2472210-           Region II         Southwest         1         Region III         Southwest         2472310-           Region III         Southwest         1         Region III         Southwest         2472310-           Region III         County         1         Region III         Orange County District (2602110-           Region III         County         1         Region III         Orange County District (2602110-           Region III         County         1         Region III         Los Alamitos         2672210-           Region III         Foothill         1         Region III         Claremont         3152110-           Region III         Foothill         1         Region III         Claremont         3152110-           Region III         Foothill         1         Region III         San Gabriel         3302210-           Region III         Desert         1         Region III         Barstow         3452110-           Mountain/         Mountain/         Region III         Barstow         3452110-	Company         District         Category         RMA         CSA         Project         Bgt Grp           Region II         Southwest         1         Region II         Southwest         2472210-IB-10           Region II         Southwest         1         Region III         Southwest         2472310-IB-10           Region III         Southwest         2472310-IB-10         B-10           Region III         County         1         Region III         Orange County District (2602110-IB-10           Region III         County         1         Region III         Orange County District (2602110-IB-10           Region III         County         1         Region III         Los Alamitos         2672210-IB-10           Region III         Foothill         1         Region III         Claremont         3152110-IB-10           Region III         Foothill         1         Region III         Claremont         3152110-IB-10           Region III         Foothill         1         Region III         San Gabriel         3302210-IB-10           Region III         Desert         1         Region III         Barstow         3452110-IB-10           Region III         Desert         1         Region III         Barstow	Company         District         Category         RMA         CSA         Project         Bgt GFP         Order           Region II         Southwest         1         Region II         Southwest         2472210-18-10         24700248           Region III         Southwest         1         Region III         Southwest         2472310-18-10         24700248           Region III         Southwest         1         Region III         Southwest         2472310-18-10         24700249           Region III         County         1         Region III         Orange County District (2602110-18-10         26011049           Region III         County         1         Region III         Orange County District (2602110-18-10         26011050           Region III         County         1         Region III         Los Alamitos         2672210-18-10         26700116           Region III         Foothill         1         Region IIII         Claremont         3152110-18-10         3150017           Region III         Foothill         1         Region III         Claremont         3152110-18-10         31500118           Region III         Foothill         1         Region III         San Gabriel         3302210-18-10         33000117	Company   District   Category   RMA   CSA   Project   Bgt Gp   Order   WO Description   Region II   Southwest   1   Region II   Southwest   2472210- B-10   24700245   502248   Replace Vehicle   502248   Region II   Southwest   1   Region II   Southwest   2472310- B-10   24700245   502248   Replace Vehicle   502248   Replace Vehicle   502248   Replace Vehicle   502248   Replace Vehicle   502464   Replace Vehicle   502464   Replace Vehicle   502464   Replace Vehicle   502466   Replace Vehicle   502466   Replace Vehicle   502466   Replace Vehicle   502469   Replace Truck   Vehicle #1297   Region III   County   1   Region III   Orange County District (2602110- B-10   26011049   Vehicle #1297   Region III   County   1   Region III   County   1   Region III   County   1   Region III   Los Alamitos   2672210- B-10   26011050   Vehicle #1297   Replace Truck   Replace   Vehicle #1216   Replace   Vehicle #1216   Replace   Vehicle #1216   Replace   Vehicle #1218   Region III   Foothill   1   Region III   Claremont   3152110- B-10   3150117   3/4 ton   Replace   Vehicle #12239   Region   III   Foothill   1   Region III   Claremont   3152110- B-10   3150118   3/4 ton   Replace   Vehicle #1822-   Vehicle #	Company   District   Category   RMA   CSA   Project   Bgt Grp   Order   WO Description   Balance	Project   Added to Company   District   Category RMA   CSA   Project   Balance   CMP   Project   Balance   CMP   Project   Balance   CMP   CMP   Project   Balance   CMP   C	Company District   Category RMA   CSA   Funding Project   Bgt Grp   Order   12/31/2022   12/31/2023   Region II   Southwest   1   Region II   Southwest   2472210-(8-10   24700248   502248   101   2020   12/31/2023   Region II   Southwest   1   Region II   Southwest   2472310-(8-10   24700248   504164   39,018   2020   12/31/2023   Region II   Southwest   1   Region II   Southwest   2472310-(8-10   24700248   504164   39,018   2020   12/31/2023   Region II   Southwest   1   Region II   Southwest   2472310-(8-10   24700248   509030   33   2020   12/31/2023   Region III   County   1   Region III   Orange County District (2602110-(8-10   26011049   Vehicle #1297   24,311   2020   12/31/2023   Region III   County   1   Region III   Orange County District (2602110-(8-10   26011059   Vehicle #1297   24,311   2020   12/31/2023   Region III   County   1   Region III   Orange County District (2602110-(8-10   26011059   Vehicle #169349   85,361   2020   12/31/2023   Region III   County   1   Region III   Orange County District (2602110-(8-10   26011059   Vehicle #169349   85,361   2020   12/31/2023   Region III   County   1   Region III   Orange County District (2602110-(8-10   26011059   Replace Truck   Vehicle #169412   Region III   Region III   County   1   Region III   Cos Alamitos   2672210-(8-10   31500117   3/4 ton   85,361   2020   12/31/2023   Region III   Foothill   1   Region III   Claremont   3152110-(8-10   31500118   3/4 ton   85,361   2020   12/31/2023   Region III   Coshill   1   Region III   San Gabriel   3302210-(8-10   31500118   3/4 ton   85,361   2020   12/31/2023   Region III   Coshill   1   Region III   San Gabriel   3302210-(8-10   31500118   3/4 ton   85,361   2020   12/31/2023   Region III   Region III   Region III   San Gabriel   3302210-(8-10   34510972   3/4 ton   87,993   2020   12/31/2023   Region III   Region	Company   District   Category   RMA   CSA   Project   Funding   Project   Substitution   Project   Substitution   Project   Project   Project   Project   Project   Completion   Project   Completed as of of old to do the sort of old to bate as of of old place   Ost of the project   Project   Project   Completed as of old   Project   Project	Company   District   Category   RMA   CSA   Project   Region   I   Southwest   1   Region   II   Southwest   2472210-  8-10   24700245   So2248   101   2020   12/31/2023   NA   6/29/2023   Region   I   Southwest   1   Region   II   Southwest   2472210-  8-10   24700245   So2248   101   2020   12/31/2023   NA   6/29/2023   Region   II   Southwest   1   Region   II   Southwest   2472310-  8-10   24700245   So2248   101   2020   12/31/2023   NA   6/29/2023   Region   II   Southwest   1   Region   II   Southwest   2472310-  8-10   24700245   So2248   So1464   39,018   2020   12/31/2023   NA   6/29/2023   Region   II   Southwest   2472310-  8-10   24700249   So9360   33   2020   12/31/2023   NA   6/29/2023   Region   II   Southwest   2472310-  8-10   24700249   So9360   33   2020   12/31/2023   NA   6/29/2023   Region   II   County   1   Region   III   Orange County District (2602110-  8-10   26011049   Vehicle # 1297   24,311   2020   12/31/2023   NA   6/29/2023   Region   II   County   1   Region   III   Orange County District (2602110-  8-10   26011059   Vehicle # 69349   85,361   2020   12/31/2023   NA   6/29/2023   Region   III   County   1   Region   III

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance		Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023	Project Authorized	GRC Period (Years) Project Completion was Authorized
		Mountain/							Replace Vehicle#68693-						
Blankets	Region III		1	Region III	Wrightwood	3712110-	(B-10	37110933		91,247	2020	12/31/2023	NA	6/29/2023	2021
Nankets	Region III	Orange	1	Region III	Placentia/Yorba Linda	2722310-	(B-10	27210649	Replacement for Unit #1109	51,527	2020	12/31/2023	NA	6/29/2023	2023
									Replace Vehicle						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572110-	(B-10	15710658	500826 Replace Truck	85,361	2020	12/31/2023	NA	6/29/2023	2021
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572210-	(B-10	15710659	Vehicle # 500420	85,361	2020	12/31/2023	NA	6/29/2023	2022
lankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572210-	B-10	15710661	Vehicle # 500418	85,361	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572210-	(B-10	15710662	Replace Truck Vehicle # 500827	85,361	2020	12/31/2023	NA	6/29/2023	2022
lankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572210-	(B-10	15710663	Replace Truck Vehicle # 68589	85,361	2020	12/31/2023	NA	6/29/2023	2022
lankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572210-	(B-10	15710664	Replace Truck Vehicle # 500025	85,361	2020	12/31/2023	NA	6/29/2023	2022
lankets	Region I	Coastal	1	Simi Valley	Simi Valley	1662110-	(B-10	16731349	Vehicle No.1252 Rpl - Simi Valley	155,526	2020	12/31/2023	NA	6/29/2023	2021
onstruct	Region III	Mountain/ Desert	4d	Region III	Morongo	3571051-	(51	35931007	Mojave Booster Station	789,310	2011	3/31/2025	22%	6/29/2023	2021
	_	Southwest		Region II	Southwest	2471154-		25003254	Chadron Plant - Site Remediation	66,285		12/1/2026	90%		2021, 2022 & 202
onstruct	Region I	Coastal	4b	Los Osos	Los Osos	1451251-	(41	14700120	Edna, Drill & Equip Well Water Supp	62,118	2012	5/1/2023	35%	6/29/2023	2022
onstruct	Region III	Mountain/ Desert	4c	Region III	Barstow	3451151-	(51	34731080	Linda Vista Reservoir	1,826,431	2012	10/1/2023	91%	6/29/2023	2021
															GRC Period
3GT Type	Company		Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	Irwin Reservoir &	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023	Project Authorized	(Years) Project Completion was Authorized
	Company Region III	Mountain/	Category 4c	RMA Region III	CSA Barstow					Balance	Project Added to CWIP	Project Completion Date as of	Project Completed as of	Project Authorized Date	Project Completion was
Construct		Mountain/ Desert				Project	(41	Order	Irwin Reservoir & Transmission	Balance	Project Added to CWIP 2012	Project Completion Date as of 06/01/2023	Project Completed as of 06/01/2023	Project Authorized Date	Project Completion was Authorized
Construct	i Region III	Mountain/ Desert Central Mountain/	4с	Region III	Barstow	Project 3451251-	(41 !52	Order 34731074	Irwin Reservoir & Transmission Main Higuera Bridge Rimrock Tank Demo/PRV Installation	4,632,966	Project Added to CWIP 2012 2013	Project Completion Date as of 06/01/2023	Project Completed as of 06/01/2023	Project Authorized Date	Project Completion was Authorized 2021, 2022 & 202 2022 & 2023
Construct Construct Construct	Region III Region II	Mountain/ Desert Central Mountain/ Desert Mountain/	4c 4c	Region III Region II	Barstow Culver City	3451251- 2341352-	(41 (52 (51	Order 34731074 23611172	Irwin Reservoir & Transmission Main Higuera Bridge Rimrock Tank Demo/PRV	4,632,966 861,673 9,768	Project Added to CWIP 2012 2013 2014	Project Completion Date as of 06/01/2023 10/1/2023 11/1/2023	Project Completed as of 06/01/2023 94% 81%	Project Authorized Date 6/29/2023 6/29/2023	Project Completion was Authorized 2021, 2022 & 202 2022 & 2023 2020
Construct Construct Construct	Region III Region II Region III Region III	Mountain/ Desert Central Mountain/ Desert Mountain/ Desert Mountain/	4c 4c 4c 4c	Region III Region III Region III Region III	Barstow Culver City Barstow Wrightwood	3451251- 2341352- 3451251- 3711551-	(41 (52 (51	34731074 23611172 34731179 37231060	Irwin Reservoir & Transmission Main Higuera Bridge Rimrock Tank Demo/PRV Installation Sheep Creek Res & Pipe USFS Easemnt Elm Well- Uranium	4,632,966 861,673 9,768 463,887	Project Added to CWIP 2012 2013 2014	Project Completion Date as of 06/01/2023 10/1/2023 11/1/2023 12/31/2023 3/31/2024	Project Completed as of 06/01/2023 94% 81% 5%	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023	Project Completion was Authorized  2021, 2022 & 202 2022 & 2023  2020  2021
Construct Construct Construct	Region III Region II Region III	Mountain/ Desert Central Mountain/ Desert Mountain/ Desert Mountain/	4c 4c 4c	Region III Region II Region III	Barstow Culver City Barstow	3451251- 2341352- 3451251-	(41 (52 (51	Order  34731074 23611172  34731179	Irwin Reservoir & Transmission Main Higuera Bridge Rimrock Tank Demo/PRV Installation Sheep Creek Res & Pipe USFS Easemnt Elm Well-	4,632,966 861,673 9,768	Project Added to CWIP 2012 2013 2014	Project Completion Date as of 06/01/2023 10/1/2023 11/1/2023 12/31/2023	Project Completed as of 06/01/2023 94% 81%	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023	Project Completion was Authorized  2021, 2022 & 202 2022 & 2023  2020  2021
onstruct construct construct	Region III Region II Region III Region III	Mountain/ Desert Central Mountain/ Desert Mountain/ Desert Mountain/ Desert	4c 4c 4c 4c	Region III Region III Region III Region III	Barstow Culver City Barstow Wrightwood	3451251- 2341352- 3451251- 3711551-	(41 (52 (51 (54	34731074 23611172 34731179 37231060	Irwin Reservoir & Transmission Main Higuera Bridge Rimrock Tank Demo/PRV Installation Sheep Creek Res & Pipe USFS Easemnt Elm Well-Uranium Removal System Cabrillo Tank - Demolish Reservoir	4,632,966 861,673 9,768 463,887	Project Added to CWIP 2012 2013 2014 2014	Project Completion Date as of 06/01/2023 10/1/2023 11/1/2023 12/31/2023 3/31/2024	Project Completed as of 06/01/2023 94% 81% 5%	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023	Project Completion was Authorized  2021, 2022 & 202 2022 & 2023  2020  2021
Construct Construct Construct Construct	Region III Region III Region III Region III Region III	Mountain/ Desert Central Mountain/ Desert Mountain/ Desert Mountain/ Desert	4c 4c 4c 4c 4d 4d	Region III Region III Region III Region III	Barstow Culver City Barstow Wrightwood Morongo	3451251- 2341352- 3451251- 3711551- 3571554-	(41 (52 (51 (51	34731074 23611172 34731179 37231060 35831013	Irwin Reservoir & Transmission Main Higuera Bridge Rimrock Tank Demo/PRV Installation Sheep Creek Res & Pipe USFS Easemnt Elm Well-Uranium Removal System Cabrillo Tank - Demolish Reservoir Remote Valve Control at 9 MWD	4,632,966 861,673 9,768 463,887 906,862	Project Added to CWIP  2012 2013  2014  2014  2014  2015	Project Completion Date as of 06/01/2023 10/1/2023 11/1/2023 12/31/2023 3/31/2024	Project Completed as of 06/01/2023  94% 81%  5%  66%	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023	Project Completion was Authorized  2021, 2022 & 202 2022 & 2023 2020 2021 2020 2021
onstruct construct construct construct construct	Region III Region III Region III Region III Region III Region III	Mountain/ Desert Central Mountain/ Desert Mountain/ Desert Mountain/ Desert Coastal Southwest	4c 4c 4c 4c 4d 4d 4c	Region III Region III Region III Region III Region III Los Osos	Barstow Culver City Barstow Wrightwood Morongo	9451251- 3451251- 3451251- 3711551- 3571554- 1451751-	(51 (51 (51	34731074 23611172 34731179 37231060 35831013 14631080	Irwin Reservoir & Transmission Main Higuera Bridge Rimrock Tank Demo/PRV installation Sheep Creek Res & Pipe USFS Easemnt Elm Well-Uranium Removal System Cabrillo Tank-Demolish Reservoir Remote Valve Control at 9 MWD WWD	4,632,966 861,673 9,768 463,887 906,862	Project Added to CWIP  2012 2013  2014  2014  2014  2015	Project Completion Date as of 06/01/2023  10/1/2023  11/1/2023  12/31/2023  3/31/2024  12/31/2023	Project Completed as of 06/01/2023  94% 81%  5%  66%  75%	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	Project Completion was Authorized  2021, 2022 & 20: 2022 & 2023  2020  2021  2020  2021  2020
Construct Construct Construct Construct Construct Construct Construct Construct	Region III Region III Region III Region III Region III Region II Region II	Mountain/ Desert Central Mountain/ Desert Mountain/ Desert Mountain/ Desert Coastal Southwest Mountain/	4c 4c 4c 4d 4d 4c 4c 4a	Region III Region III Region III Region III Los Osos Region III Region III Region III Region III Region III	Barstow Culver City Barstow Wrightwood Morongo Los Osos Southwest	Project  3451251- 2341352-  3451251-  3711551-  3571554-  1451751-  2471851-	(51) (51) (51) (51) (51)	Order  34731074 23611172 34731179 37231060 35831013 14631080 25031569 25031571	Irwin Reservoir & Transmission Main Higuera Bridge Rimrock Tank Demo/PRV Installation Sheep Creek Res & Pipe USFS Easemnt Elim Well- Uranium Removal System Cabrillo Tank - Demolish Reservoir Remote Valve Control at 9 MWD SCADA at 4 Zone	4,632,966 861,673 9,768 463,887 906,862 74,368 1,165,069 1,101,778	Project Added to CWIP  2012 2013  2014  2014  2014  2015  2015	Project Completion Date as of 06/01/2023  10/1/2023  11/11/2023  12/31/2024  12/31/2024  12/31/2024  12/1/2023  6/1/2023	Project Completed as of 06/01/2023  94% 81% 5% 66% 95% 75%	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	Project Completion was Authorized  2021, 2022 & 202 2022 & 2023  2020  2021  2020  2021  2020  2020  2021
Construct	Region III Region III Region III Region III Region III Region II Region II Region II Region II Region III	Mountain/ Desert Central Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Southwest Southwest Mountain/ Desert	4c 4c 4c 4c 4d 4d 4c	Region III Region III Region III Region III Region III Los Osos	Barstow Culver City Barstow Wrightwood Morongo Los Osos Southwest Southwest Apple Valley	Project  3451251- 2341352-  3451251-  3711551-  3571554-  1451751-  2471851- 2471851- 3631651-	(41) (52) (51) (51) (54) (51) (51)	0rder  34731074 23611172  34731179  37231060  35831013  14631080  25031569  25031571  36400253	Irwin Reservoir & Transmission Main Higuera Bridge Rimrock Tank Demo/PRV Installation Sheep Creek Res & Pipe USFS Easemnt Elm Well-Uranium Removal System Cabrillo Tank-Demolish Reservoir Remote Valve Control at 9 MWD SCADA at 4 Zone Break PRVS APV South SCADA at 4 Zone Break PRVS APV South SCADA Ph.III Lucerne Valley Lucerne Valley	4,632,966 861,673 9,768 463,887 906,862 74,368 1,165,069 1,101,778	Project Added to CWIP  2012 2013  2014  2014  2014  2015  2015  2015  2016	Project Completion Date as of 06/01/2023  10/1/2023  11/1/2023  12/31/2023  3/31/2024  12/31/2023  12/31/2024  12/1/2023  6/1/2023  12/1/2024	Project Completed as of 06/01/2023  94% 81%  5%  66%  95%  89%  95%  1%	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	Project Completion was Authorized  2021, 2022 & 202 2022 & 2023  2020  2021  2020  2021  2020  2021  2020  2021
Construct	Region III Region III Region III Region III Region III Region II Region II	Mountain/ Desert Central Mountain/ Desert Mountain/ Desert Mountain/ Desert  Mountain/ Desert  Mountain/ Desert  Southwest Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert	4c 4c 4c 4b 4a 4d 4c 4a 4d	Region III Region III Region III Region III Region III Los Osos Region II Region III Region III	Barstow Culver City Barstow Wrightwood Morongo Los Osos Southwest	Project  3451251- 2341352-  3451251-  3711551-  3571554-  1451751-  2471851-	(41) (52) (51) (51) (51) (51) (51) (51)	Order  34731074 23611172 34731179 37231060 35831013 14631080 25031569 25031571	Irwin Reservoir & Transmission Main Higuera Bridge Rimrock Tank Demo/PRV Installation Sheep Creek Res & Pipe USFS Easemnt Ellim Well- Uranium Removal System Cabrillo Tank - Demolish Reservoir Remote Valve Control at 9 MWD SCADA at 4 Zone Break PRVS APV South SCADA PV SOUTH SCADA PV. III	4,632,966 861,673 9,768 463,887 906,862 74,368 1,165,069 1,101,778	Project Added to CWIP  2012 2013  2014  2014  2014  2015  2015  2015  2016  2016	Project Completion Date as of 06/01/2023  10/1/2023  11/11/2023  12/31/2024  12/31/2024  12/31/2024  12/1/2023  6/1/2023	Project Completed as of 06/01/2023  94% 81%  5%  66%  75%  89%	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	Project Completion was Authorized  2021, 2022 & 2023 2022 & 2023 2020 2021 2020 2020 2021 2020 2021 2020 2021 2021 2021 2021 2021 2021 2021 2021 2021 2021 2021 2021 2021 2021 2021 2021 2021 2021 2022 2021 2021 2021 2021

1

2

A-52

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023	Project	GRC Period (Years) Project Completion was Authorized
		Mountain/				,	-8		College Reservoir			,,	,,		
Construct	Region III	Desert	4c	Region III	Barstow	3451651-	(51	34731254	Seismic Coupling	227,341	2016	9/30/2023	91%	6/29/2023	2020
Construct	Dogion I	Coastal	4d	Los Osos	Los Osos	1451951-	(41	14700155	Jack Ranch, Construct Reservoir	9,260	2017	11/1/2024	1%	E/20/2022	2021 & 2022
construct	Regionii	Mountain/	40	LUS USUS	105 0505	1431931	41	14/00133	Navajo Booster	5,200	2017	11/1/2024	170	0/29/2023	2021 & 2022
Construct	Region III		4b	Region III	Morongo	3571953-	(53	35831018	Zone Expansion	52.070	2017	3/31/2024	1%	6/29/2023	2021
		Orange							College Mdfy Reservoir						
Construct	Region III	County	4d	Region III	Placentia/Yorba Linda	2721751	(51	27611071	Overflow	71,165	2017	6/1/2024	5%	6/29/2023	2021
Construct	Region III	Mountain/ Desert	4b	Region III	Morongo	3571651-	(41	35931059	Mojave Reservoir	72,577	2017	3/31/2025	5%	6/29/2023	2021
Construct	i Region III	Mountain/ Desert	4d	Region III	Wrightwood	3711951-	(51	37231117	Wrightwood SCADA Phase III	3,117	2017	3/31/2025	7%	6/29/2023	2022
Construct	Region III	Foothill	4d	Region III	Claremont	3151951-	(51	31731381	Claraboya Booster Station Upgr	115,988	2017	6/1/2024	8%	NA (UNB init	2021
Construct	i Region III	Mountain/ Desert	4b	Region III	Barstow	3451951-	(51	34731304	Basalt, Demo Plant	35,416	2017	2/1/2024	8%	6/29/2023	2020
Construct	Region III	Mountain/ Desert	4c	Region III	Barstow	3451951-	(51	34731306	Destroy Wells- Bradshaw, Agate, Arro	40,621	2017	12/31/2023	8%	6/29/2023	2020
	_			_					Teresa, Electrical	, i					
Construct	Region III	Foothill	4d	Region III	San Gabriel	3301951	(51	33331213	Upgr	379,813	2017	9/1/2024	10%	6/29/2023	2021
Construct	Region III	Mountain/ Desert	4d	Region III	Morongo	3571951-	(51	35831017	Morongo Del Norte SCADA Ph.III	69,001	2017	4/1/2024	12%	6/29/2023	2021
	Region II		4c	Region II	Culver City	2341853-		23611439	Overland Over Ballona Creek	109.772		1/1/2024	13%	6/29/2023	

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
		Mountain/							Morongo Del Sur						
Construct	Region III		4d	Region III	Morongo	3571951-	(51	35931066	SCADA Ph.III	67,774	2017	2/1/2024	16%	6/29/2023	2021
Construct	Region III	Mountain/ Desert	4d	Region III	Wrightwood	3711951-	(51	37231116	Gov't Canyon Improve Site	227,252	2017	1/31/2024	16%	6/29/2023	2021
		Mountain/							Barstow SCADA					.,,	
Construct	Region III	Desert	4a	Region III	Barstow	3451951-	51	34731308	Upgrades	11,130	2017	12/31/2023	21%	6/29/2023	2023
Construct	Region I	Coastal	4b	Los Osos	Los Osos	1451953-	(53	14631146	LosOsos Valley Rd,Palisades to 10th	26,806	2017	1/1/2024	36%	6/29/2023	2022
		Mountain/							Blair Booster Station, Improve						
Construct	Region III	Desert	4c	Region III	Calipatria	3511951-	(51	35231109	Fac	335,290	2017	10/1/2023	54%	6/29/2023	2020
Construct	Region III	Foothill	4d	Region III	Claremont	3151954-	(54	31731384	Del Monte Treatment and Booster Sta	3,126,427	2017	1/1/2024	66%	NA (UNB ini	2021 & 2022
Construct	Region III	Foothill	4c	Region III	San Dimas	3211751-	51	32631385	Baseline Well No. 5	2,443,746	2017	11/1/2023	80%	NA (UNB init	2021
		Mountain/		•					Meb Destroy						
Construct	Region III	Desert	4a	Region III	Apple Valley	3631951-	51	36700124	Well & Raze Site	142,755	2017	9/1/2023	80%	6/29/2023	2020
		Mountain/							Mohawk & Bear Valley Wells-						
Construct	Region III		4a	Region III	Apple Valley	3631951-	51	36400276		303,462	2017	11/1/2023	84%	6/29/2023	2020
		Mountain/							Lone Pine Plant,						
Construct	Region III	Desert	4c	Region III	Wrightwood	3711951-	(51	37231118	Demo Tank	160,824	2017	9/30/2023	88%	6/29/2023	2022
Construct	Region II	Southwest	4c	Region II	Southwest	2471953-	(53	25031927	161st Street Area Main Replacement	2,860,220	2017	9/1/2023	91%	6/29/2023	2020
Construct	Decies II	Southwest	4-	Perion II	Cauthurat	2471954-		25021022	Nitrification Control in	943.275	2017	11/1/2023	019/	6/29/2023	2020
Construct	Region II	SouthWest	44	Region II	Southwest	24/1954-	134	25031932	Reservoirs	943,275	201/	11/1/2023	91%	0/29/2023	2020

BGT Type	Company	District	Category	, RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
DOI TYPE	company	District	category		Cort	rioject	Dgt Gip	O.uc.	Eaglecliff,	Dulance		00/02/2020	00/01/2020	Dute	riatiiorizea
Construct	Region III	Foothill	4c	Region III	San Dimas	3211951-	(51	32631423	Electrical Upgr	1,208,296	2017	10/1/2023	94%	NA (UNB init	t 2021
		Orange							Old Foothill Blvd Main						
Construct	Region III	County	4c	Region III	Placentia/Yorba Linda	2721953-	(53	27431149	Replacement	2,125,947	2017	8/1/2023	94%	6/29/2023	2020
Construct	Region III	Foothill	4a	Region III	San Dimas	3211951-	(51	32631422	Replace Electrical	859,540	2017	9/1/2023	94%	NA (UNB init	t 2021
Construct	Region III	Mountain/ Desert	4c	Region III	Apple Valley	3631751-	(51	36400259	Kiowa Reservoir & Booster Station	4,011,274	2017	10/31/2023	95%	6/29/2023	2020
Construct	Region II	Central	4d	Region II	Culver City	2341951-	(51	23611478	New WB23A Piping - Phase I	1,218,856	2017	10/1/2023	95%	6/29/2023	2021 & 2022
Construct	Region II	Southwest	4a	Region II	Southwest	2471954-	(54	25031937	No. 4 & 5 - Treatment	2,233,127	2017	10/1/2023	95%	6/29/2023	2021 & 2022
		Mountain/							Niland Plant,					-,,	
Construct	Region III		4c	Region III	Calipatria	3511951-	(51	35231107	Demo	224,363	2017	3/1/2023	96%	6/29/2023	2020
Construct	Region III	Mountain/ Desert	4c	Region III	Barstow	3451951-	(51	34731305	Beryl, Demo Plant	676,437	2017	11/30/2023	98%	6/29/2023	2020
Construct	Region I	Coastal	4d	Santa Maria	Santa Maria	1571753-	(53	16400031	NCSD Pipeline	2,084,630	2017	NCSD controls the final completion date	99%	6/29/2023	2021
		Orange							LaVereda, Replace Site						
Construct	Region III	County	4a	Region III	Placentia/Yorba Linda	2721951-	(51	27431154		49,156	2018	10/1/2023	31%	6/29/2023	2021
Construct	Region I	Coastal	4c	Simi Valley	Simi Valley	1661951-	(51	16731228	Fitzgerald Plant, Booster Station	519,809	2018	11/1/2023	70%	6/29/2023	2021
		Orange							Larkridge, Drain Modify-			40/4/0005		5 la 0 la 65 -	
onstruct	Region III		4c	Region III	Placentia/Yorba Linda			27611083	BoosterIncr	927 970		12/1/2023	80%	6/29/2023	

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
							<u> </u>		Country Club Res				· ·		
Construct	Region I	Coastal	4c	Los Osos	Los Osos	1451851-	(51	14700173	Retaining Wall	30,786	2019	9/1/2023	40%	6/29/2023	2021
Construct	Region I	Coastal	4d	Santa Maria	Santa Maria	1571751-	41	15931602	Kelt Reservoir	370,310	2019	9/1/2024	95%	6/29/2023	2021 & 2022
Construct	Dogion II	Southwest	45	Region II	Southwest	2471951-	(E1	25032208	Dalton Plant Treatment Improvement	3,244,123	2010	10/1/2023	97%	E/20/2022	2021 & 2022
	Region III	Orange	4d	Region III	Placentia/Yorba Linda	2722351-		27431222	Clearview Reservoirs &	83,496		12/30/2024	0%	6/29/2023	
Construct	Region III	Mountain/ Desert	4a	Region III	Wrightwood	3712151-	(51	37231139	Destroy Buford Canyon Well 2	66	2020	12/31/2023	0%	6/29/2023	2021
	Region III	Mountain/	4d	Region III	Calipatria	3512353-	453	35231141	Noffsinger Rd. Transmission	46.244	2020	7/31/2024	1%	6/29/2023	
	i Region I		4d	Los Osos	Los Osos	1452251-	(51	14631254	Los Osos New Well Study	1,670	2020	10/1/2024	2%	6/29/2023	
Construct	Region II	Central	4d	Region II	Culver City	2342353-	(53	23611756	Wrightcrest Dr. Area Main Rplc	43,419	2020	6/1/2024	2%	6/29/2023	2023
Construct	i Region III	Mountain/ Desert	4d	Region III	Wrightwood	3712251-	(51	37231150	Sheep Creek Reservoir	127,352	2020	12/31/2026	2%	6/29/2023	2022
Construct	Region III	Orange County	4b	Region III	Placentia/Yorba Linda	2722353-	(53	27531380	Moonbeam St AMR	17,044	2020	11/1/2023	4%	6/29/2023	2023
Construct	Region III	Foothill	4d	Region III	San Gabriel	3302251-	(51	33331286	Saxon Plant, Construct 0.75 MG Rese	32,008	2020	12/31/2024	4%	6/29/2023	2022
Construct	Region II	Central	4d	Region II	Central Basin West	2242251-	(51	22750310	Well Replacement, Gage Well 2	59.578	2020	9/1/2025	5%	6/29/2023	2022

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	<b>WO Description</b> Well Replacement,	12/31/2022 Balance		Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023	Authorized	GRC Period (Years) Project Completion was Authorized
Constructi	Region II	Central	4d	Region II	Central Basin West	2242251-	51	22811343	Miramonte Well 1	73,433	2020	9/1/2025	5%	6/29/2023	2022
Constructi	REGIOTITI	Central	40	Region	Central basin west	22422314	51	22811343	Well Replacement, Willowbrook	73,433	2020	3/1/2023	3.6	0/23/2023	2022
Constructi	Region II	Central	4d	Region II	Central Basin West	2242251-	51	23011156	Well Jeffries Plant, Construct	87,802	2020	10/1/2025	5%	6/29/2023	2022
Constructi	Region III	Foothill	4d	Region III	San Gabriel	3302351-	51	33210467	Booster S Systemwide,	217,803	2020	12/31/2024	5%	6/29/2023	2023
Constructi	Region II	Central	4b	Region II	Central Basin West	2242150-	50	22811345	Replacement Well Land A Roseton Plant,	5,979	2020	Cancelled	6%	6/29/2023	2021
Constructi	Region II	Central Mountain/	4d	Region II	Central Basin East	2172251-	51	21911357	New Tank and Booster Ave E Main	420,927	2020	7/1/2025	6%	6/29/2023	2022
Constructi	_	Desert Mountain/	4a	Region III	Barstow	3452353-			Replacement Lenwood Seismic	34,046		7/31/2023		6/29/2023	
Constructi	Region III	Desert	4c	Region III	Barstow	3452151-	51	34731413	Couplings CBW New CB- MWD	47,042	2020	12/31/2023	8%	6/29/2023	2021
Constructi	Region II	Central	4d	Region II	Central Basin West	2242251-	51	22911153	interconnection Saxon Plant, Install Booster	98,817	2020	2/1/2026	11%	6/29/2023	2022
Constructi	Region III	Foothill	4d	Region III	San Gabriel	3302351-	51	33331288	Statio	70,524	2020	8/31/2025	13%	6/29/2023	2023
Constructi	Region III	Mountain/ Desert	4d	Region III	Morongo	3572151-	51	35831034	Navajo Booster Station	285,969	2020	1/1/2025	13%	6/29/2023	2021
PGT Type		District	Category	PMA	CSA	Funding Project	Bgt Grp	Work		12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of	Percentage of Project Completed as of	Project Authorized	GRC Period (Years) Project Completion was
ват туре		DISTRICT							MO Description					D-4-	A A la
	Company		,			,	БЕСОГР	Order	WO Description Crescent Well 1	Dulance		06/01/2023	06/01/2023	Date	Authorized
Construct		Coastal	4d	Santa Maria	Santa Maria	1572351-		15931709	Crescent Well 1 Site Improvements	96,747		7/1/2024	06/01/2023	Date 6/29/2023	
		Orange					(51	15931709	Crescent Well 1 Site		2020				2023
Construct	Region I	Orange County	4d	Santa Maria	Santa Maria	1572351	(51	15931709 27531370	Crescent Well 1 Site Improvements La Jolla Replace	96,747	2020	7/1/2024	15%	6/29/2023	2023
Construct	i Region I	Orange County Central	4d 4c	Santa Maria Region III	Santa Maria Placentia/Yorba Linda	1572351- 2722153-	(51 (51 (53	15931709 27531370	Crescent Well 1 Site Improvements La Jolla Replace Discharge Piping Center St AMR Lake Marie Plant, Booster D and Gen Pineview	96,747 114,229	2020 2020 2020	7/1/2024	15% 15%	6/29/2023 6/29/2023	2023 2021 2022
Construct Construct	i Region I i Region III i Region II	Orange County Central	4d 4c 4d	Santa Maria Region III Region II	Santa Maria Placentia/Yorba Linda Central Basin West	1572351- 2722153- 2242253-	(51 (51 (53	15931709 27531370 22911154	Crescent Well 1 Site Improvements La Jolla Replace Discharge Piping Center St AMR Lake Marie Plant, Booster D and Gen	96,747 114,229 327,234	2020 2020 2020 2020	7/1/2024 1/1/2024 1/1/2024	15% 15% 16%	6/29/2023 6/29/2023 6/29/2023	2023 2021 2022 2022
Construct Construct Construct	i Region I i Region III i Region II i Region I	Orange County Central Coastal	4d 4c 4d	Santa Maria Region III Region II Santa Maria	Santa Maria  Placentia/Yorba Linda Central Basin West  Santa Maria	1572351- 2722153- 2242253- 1572251-	(51 (51 (53 (51	15931709 27531370 22911154 15800126	Crescent Well 1 Site Improvements La Jolla Replace Discharge Piping Center St AMR Lake Marie Plant, Booster D and Gen Pineview Reservoir Improvements	96,747 114,229 327,234 117,034	2020 2020 2020 2020 2020	7/1/2024 1/1/2024 1/1/2024 1/1/2024	15% 15% 16% 20%	6/29/2023 6/29/2023 6/29/2023 6/29/2023	2023 2021 2022 2022 2022
Construct Construct Construct Construct Construct	Region III Region III Region II Region I	Orange County Central Coastal Coastal	4d 4c 4d 4a	Santa Maria Region III Region II Santa Maria Simi Valley	Santa Maria  Placentia/Yorba Linda Central Basin West  Santa Maria  Simi Valley	1572351- 2722153- 2242253- 1572251- 1662251-	(51 (51 (53 (51 (51	15931709 27531370 22911154 15800126 16731334 33331287	Crescent Well 1 Site Improvements La Jolia Replace Discharge Piping Center St AMR Lake Marie Plant, Booster D and Gen Pineview Reservoir Improvements Well Mestard Well Saxon Well #3 Westwood & Virginia Area Main Rplc	96,747 114,229 327,234 117,034 56,533	2020 2020 2020 2020 2020 2020	7/1/2024 1/1/2024 1/1/2024 1/1/2024 1/1/2024	15% 15% 16% 20%	6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	2023 2021 2022 2022 2022 2022
Construct Construct Construct Construct Construct	Region II Region III Region II Region I Region I Region I	Orange County Central Coastal Coastal	4d 4c 4d 4a 4d	Santa Maria Region III Region II Santa Maria Simi Valley Region III	Santa Maria  Placentia/Yorba Linda Central Basin West  Santa Maria  Simi Valley  San Gabriel	1572351- 2722153- 2242253- 1572251- 1662251- 3302251-	(51 (51 (53 (51 (51 (51	15931709 27531370 22911154 15800126 16731334 33331287	Crescent Well 1 Site Improvements La Jolla Replace Discharge Piping Center St AMR Lake Marie Plant, Booster D and Gen Pineview Reservoir Improvements Well Replacement, Saxon Well #3 Westwood & Virginia Area	96,747 114,229 327,234 117,034 56,533	2020 2020 2020 2020 2020 2020 2020	7/1/2024 1/1/2024 1/1/2024 1/1/2024 1/1/2024 12/1/2023 8/1/2025	15% 15% 16% 20% 20%	6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	2023 2021 2022 2022 2022 2022 2022
Construct Construct Construct Construct Construct Construct Construct Construct	Region III Region III Region III Region III Region III Region III Region IIII Region IIII	Orange County Central Coastal Coastal Foothill	4d 4c 4d 4a 4d 4d	Santa Maria Region III Region II Santa Maria Simi Valley Region III Region III	Santa Maria  Placentia/Yorba Linda Central Basin West  Santa Maria  Simi Valley  San Gabriel  Culver City	1572351- 2722153- 2242253- 1572251- 1662251- 3302251- 2342253-	451 451 453 451 451 451	15931709 27531370 22911154 15800126 16731334 33331287 23611755 15931704	Crescent Well 1 Site Improvements La Jolla Replace Discharge Piping Center St AMR Lake Marie Plant, Booster D and Gen Pineview Reservoir Improvements Well Replacement, Saxon Well #3 Westwood & Virginia Area Main Rplc Kenneth Plant, Disinfection Fac.	96,747 114,229 327,234 117,034 56,533 404,272 55,638	2020 2020 2020 2020 2020 2020 2020 202	7/1/2024 1/1/2024 1/1/2024 1/1/2024 1/1/2024 12/1/2023 8/1/2025 11/1/2023	15% 15% 16% 20% 20% 24%	6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	2023 2021 2022 2022 2022 2022 2022 2022
Construct Construct Construct Construct Construct Construct Construct Construct	Region II Region III Region II Region I Region I Region II Region III Region III	Orange County Central Coastal Coastal Foothill Central	4d 4c 4d 4a 4d 4b 4c 4d	Santa Maria Region III Region II Santa Maria Simi Valley Region III Region III Santa Maria	Santa Maria  Placentia/Yorba Linda Central Basin West  Santa Maria  Simi Valley  San Gabriel  Culver City  Santa Maria	1572351- 2722153- 2242253- 1572251- 1662251- 3302251- 2342253- 1572251-	(51 (51 (53 (51 (51 (51 (53 (51 (53	15931709 27531370 22911154 15800126 16731334 33331287 23611755 15931704	Crescent Well 1 Site Improvements La Jolia Replace Discharge Piping Center St AMR Lake Marie Plant, Booster D and Gen Pineview Reservoir Improvements Well Replacement, Saxon Well #3 Westwood & Virginia Area Main Rplc Kenneth Plant, Disinfection Fac. Chadron Plant Upgrade Booster	96,747 114,229 327,234 117,034 56,533 404,272 55,638 67,339	2020 2020 2020 2020 2020 2020 2020 202	7/1/2024 1/1/2024 1/1/2024 1/1/2024 1/1/2024 12/1/2023 8/1/2025 11/1/2023 2/1/2024	15% 15% 16% 20% 20% 24% 24% 25%	6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	2023 2021 2022 2022 2022 2022 2022 2022
Construct	Region II	Orange County Central Coastal Coastal Foothill Central Coastal	4d 4c 4d 4a 4d 4b 4c 4d	Santa Maria Region III Region II Santa Maria Simi Valley Region III Santa Maria Santa Maria Santa Maria Region II	Santa Maria  Placentia/Yorba Linda Central Basin West  Santa Maria  Simi Valley  San Gabriel  Culver City  Santa Maria  Santa Maria	1572351- 2722153- 2242253- 1572251- 1662251- 3302251- 2342253- 1572251- 1572251-	(51 (53 (53 (51 (51 (51 (53 (51	15931709 27531370 22911154 15800126 16731334 33331287 23611755 15931704 15931705	Crescent Well 1 Site Improvements La Jolla Replace Discharge Piping Center St AMR Lake Marie Plant, Booster D and Gen Pineview Reservoir Improvements Well Replacement, Saxon Well #3 Westwood & Virginia Area Main Rplc Kenneth Plant, Disinfection Fac. Chadron Plant Upgrade Booster Sta. Coloma WTP, Recoat Reservoir	96,747 114,229 327,234 117,034 56,533 404,272 55,638 67,339	2020 2020 2020 2020 2020 2020 2020 202	7/1/2024 1/1/2024 1/1/2024 1/1/2024 1/1/2024 12/1/2023 8/1/2025 11/1/2023 2/1/2024 8/1/2023	15% 15% 16% 20% 20% 24% 24% 25%	6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	2023 2021 2022 2022 2022 2022 2022 2022

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
									Gage Plant, Relocate						
Constructi	Region II	Central	4a	Region II	Central Basin West	2242151-	(51	22750308	Drainline	58,565	2020	6/1/2024	30%	6/29/2023	2021
Constructi	Region III	Foothill	4d	Region III	Claremont	3152251-	(51	31731519	Indian Hill North, Repl. Booster St	300,268	2020	8/1/2024	30%	NA (UNB init	2022
Constructi	Region III	Foothill	4d	Region III	San Dimas	3212251-	(51	32631569	Sunflower Well No. 1	779,827	2020	11/1/2024	40%	NA (UNB init	2022
Constructi	Region I	Northern	4d	Arden/Cordova	Arden/Cordova	1152153-	(53	11700248	Hurley Way Pipeline	22,798	2020	5/31/2026	42%	6/29/2023	2021 & 202
Constructi	Region II	Central	4d	Region II	Central Basin East	2172153-	53	22011286	Meyer Rd. AMR	6,667	2020	7/1/2025	44%	6/29/2023	2021
Constructi	Region II	Central	4a	Region II	Central Basin West	2242253-	53	22750311	Crafton Ave. Area Main Replacements	82,774	2020	12/1/2023	45%	6/29/2023	2022
Constructi	Region III	Mountain/ Desert	4c	Region III	Apple Valley	3632351-	(53	36700141	Destroy Pawnee Well	68,457	2020	9/1/2023	46%	6/29/2023	2023
Constructi	Region III	Foothill	4d	Region III	San Dimas	3212151-	(51	32631543	Drill & Equip Baseline 6, Destroy 3	2,364,218	2020	4/1/2024	57%	NA (UNB init	2021
Constructi	Region III	Mountain/ Desert	4b	Region III	Barstow	3452351-	(51	34731411	Bear Valley Phase 3	804,305	2020	8/1/2024	59%	6/29/2023	2023
Constructi	Region I	Coastal	4d	Santa Maria	Santa Maria	1572351-	(51	15931710	Orcutt System SCADA	87,363	2020	10/1/2024	60%	6/29/2023	2023
Constructi	Region III	Orange County	4d	Region III	Placentia/Yorba Linda	2722251-	(51	27531352	La Jolla Well #3	2,005,881	2020	9/1/2024	60%	6/29/2023	2022
Constructi		Mountain/	4d	Region III	Barstow	3452151-	(51	34731417	Barstow SCADA (R3 Imprmts 2021)	1,085,312	2020	7/1/2024	60%	6/29/2023	2021
Constructi	Region II	Southwest	4a	Region II	Southwest	2472353-	(53	25032357	108th - 110th Street AMR	1,885,164	2020	10/1/2023	62%	6/29/2023	2023

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023	Project	GRC Period (Years) Project Completion was Authorized
		Orange							Hunting Horn,						
Construct	Region III	County	4c	Region III	Placentia/Yorba Linda	2722251-	51	27431221		1,039,741	2020	4/1/2024	62%	6/29/2023	2022
Construct	Region III	Foothill	4a	Region III	San Gabriel	3302351-	(51	33210466	Jeffries Plant, Construct 1.25 MG R	1,143,511	2020	12/31/2023	62%	6/29/2023	2023
Construct	Region III	Foothill	4c	Region III	Claremont	3151953-	(53	31731497	College, Arrow to 1st St.	127,322	2020	12/31/2023	64%	NA (UNB init	2020
Construct	Region I	Coastal	4b	Santa Maria	Santa Maria	1572150-	(50	16400106	Cypress Ridge Well Land Acquisition	329,709	2020	6/30/2024	65%	6/29/2023	2021
Construct	Region I	Northern	4c	Arden/Cordova	Arden/Cordova	1152354-	(54	11811751	South Bridge Plant Disinfection Fac	48,183	2020	9/1/2023	70%	6/29/2023	2023
Construct	Region I	Northern	4b	Bay Point	Bay Point	1222351-	(51	12411327	Bay Point, Systemwide SCADA	162,598	2020	1/1/2025	70%	6/29/2023	2023
Construct	Region I	Coastal	4d	Los Osos	Los Osos	1452153-	(53	14631241	Highland to Cabrillo Pipeline	67.888	2020	12/1/2023	70%	6/29/2023	2021
	Region III		4c	Region III	Claremont	3152153-	53	31731517	Meredith St AMR	1,728,473	2020	10/1/2023	72%	NA (UNB init	2021 & 2022
									Country Club Pl ,Selenium			- /- /			
Construct	Region I	Coastal	4d	Los Osos	Los Osos	1452354-	54	14700192	Ball Well 1, Fe & Mn Removal	172,848	2020	5/1/2024	75%	6/29/2023	2023
Construct	Region III	Orange County	4a	Region III	Los Alamitos	2672354-	54	26931917	System	1,630,301	2020	11/1/2023	81%	6/29/2023	2023
		Mountain/		<u> </u>	_				APV Desert View Chlorine	,,		, ,			
Construct	Region III	Desert	4a	Region III	Apple Valley	3632354-	54	36500088	Analyzers	26,192	2020	10/31/2023	82%	6/29/2023	2023

DCT T	C	District	C-4	DAGA	cca	Funding	D-4 C	Work	WO Description	12/31/2022 Balance	CWIP	06/01/2023	of 06/01/2023	Date	
ват туре	Company	DISTRICT	Category	RIVIA	CSA	Project	Bgt Grp	Order	WO Description Highway Plant,	balance	CWIP	06/01/2025	06/01/2025	Date	Authorized
									Replace						
Constructi	Region III	Footbill	4c	Region III	San Dimas	3212151-	(51	32631568	Reservoir	753,459	2020	10/1/2023	86%	NA (UNB init	2021
constructi	negion in	Tootiiii	40	Regionini	Jan Dillias	3212131	131	32031308	Massinger Well	733,433	2020	10/1/2023	80%	IVA (OND IIII	2021
									Replc						
Constructi	Region II	Central	4d	Region II	Central Basin East	2172151-	(51	21911340	Armstrong	875.863	2020	11/1/2024	87%	6/29/2023	2021
	Region III		4c	Region III	San Dimas	3212353-		32631570	W Arrow Hwy	1.635.979		10/1/2023	87%	NA (UNB init	
oonsa aca	negion in			negion in	our ornius	0212030		02002370	Coloma WTP.	2,003,513	2020	20,2,2020	0770	Territoria initia	2020
Constructi	Region I	Northern	4d	Arden/Cordova	Arden/Cordova	1152351-	(51	11811748	Filter Backwash	90,374	2020	1/1/2024	88%	6/29/2023	2023
construct.	regionii	HOTHICITI		Al delly cordere	Aracinycoraova	1132331	-	11011/40	Coloma WTP	30,074	2020	1/1/2024	0070	0/25/2025	LULU
									Replc Filter						
Constructi	Region I	Northern	4a	Arden/Cordova	Arden/Cordova	1152354-	154	11811750	Media N4&N5	49.100	2020	8/1/2023	88%	6/29/2023	2023
									Transmission						
Constructi	Region I	Coastal	4d	Santa Maria	Santa Maria	1572153-	(53	15931703	Pipeline	165,450	2020	6/1/2024	90%	6/29/2023	2021
									Replace CR						
									Reservoir 2						
Constructi	Region I	Coastal	4c	Santa Maria	Santa Maria	1572351-	(51	16400107	(South)	261,999	2020	9/1/2023	90%	6/29/2023	2021 & 202
									Replace El						
									Campo Reservoir						
Constructi	Region I	Coastal	4d	Santa Maria	Santa Maria	1572351-	(51	16400108	2	23,886	2020	4/1/2024	90%	6/29/2023	2023
									Sycamore Well 2,						
Constructi	Region I	Coastal	4c	Simi Valley	Simi Valley	1662251-	(51	16731335	Destroy Well	11,809	2020	7/1/2023	90%	6/29/2023	2022
Constructi	Region II	Central	4a	Region II	Central Basin West	2242353-	(53	22811324	Walnut Dr. AMR	3,620,797	2020	11/1/2023	90%	6/29/2023	2023
									Farna Tank -						
									Perform seismic						
Constructi	Region III	Foothill	4c	Region III	San Gabriel	3302151-	(51	33210463	upgrad	260,499	2020	8/1/2023	91%	6/29/2023	2021
Constructi	Region I	Coastal	4d	Santa Maria	Santa Maria	1572351-	(51	16400109	Cameo Well #1	1,272,006	2020	10/1/2023	93%	6/29/2023	2023
Constructi	Region II	Central	4a	Region II	Central Basin East	2172253-	(53	21911360	Clarkdale &	482,730	2020	10/1/2023	93%	6/29/2023	2022

Funding Work
Project Bgt Grp Order

GRC Period (Years) Project Completion

Project Completion Completion 21/31/2022 Added to Date as of Balance CWIP 06/01/2023 06/01/2023 Date Authorized Authorized

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
		Orange							Murray Lane Main						
Construct	Region III	County	4c	Region III	Placentia/Yorba Linda	2722253-	(53	27431214		871,262	2020	8/1/2023	93%	6/29/2023	2022
		Mountain/							Barstow Chlorine Residual						
Construct	Region III	Desert	4a	Region III	Barstow	3452354-	(54	34731400	Monitors	172,976	2020	10/31/2023	94%	6/29/2023	2023
Construct	Region I	Northern	4c	Arden/Cordova	Arden/Cordova	1152153-	(53	11811755	Mills Park Dr. Pipeline	36,779	2020	8/1/2023	95%	6/29/2023	2021
Construct	Region II	Central	4a	Region II	Central Basin West	2242253-	(53	22811323	Wilmington AMR Ph II	3,307,439	2020	6/1/2023	95%	6/29/2023	2022
									Prince Ave. Area Main						
Construct	Region II	Central	4a	Region II	Central Basin West	2242353-	(53	22811344	Replacements	1,971,132	2020	10/1/2023	95%	6/29/2023	2023
Construct	Region II	Central	4a	Region II	Culver City	2342253-	(53	23611714	Madison Avenue AMR	2,213,159	2020	10/1/2023	95%	6/29/2023	2022
Construct	Region II	Central	4a	Region II	Culver City	2342253-	(53	23611715	Purdue Avenue AMR	2,475,460	2020	10/1/2023	95%	6/29/2023	2022
Construct	Region II	Southwest	4a	Region II	Southwest	2472251-	(51	25032377	Yukon Wells 4 and 5, Destroy	87.601	2020	8/1/2023	95%	6/29/2023	2022
	_	Southwest		Region II	Southwest	2472353-	- 53	25032366	Firmona Ave AMR	1,900,556	2020	1/1/2023	95%	6/29/2023	2023
	Region III	Mountain/	4c			3572254-			Morongo Del Norte Chlorine	56,432		10/31/2023	96%	6/29/2023	
Constructi	region III	Desert	40	Region III	Morongo	33/2254-	1 54	22821027	122nd Street	50,432	2020	10/31/2023	30%	0/29/2023	2022
Construct	Region II	Southwest	4c	Region II	Southwest	2472153-	(53	25032370	AMR	1,004,174	2020	7/1/2023	96%	6/29/2023	2021
Construct	Region II	Central	4a	Region II	Central Basin East	2172353-	53	22011303	Volunteer Ave AMR	4,363,589	2020	12/1/2023	97%	6/29/2023	2023
Construct	Region III	Orange County	4a	Region III	Placentia/Yorba Linda	2722353-	(53	27431213	Greenbrier Main Replacement	1,332,653	2020	8/1/2023	97%	6/29/2023	2023

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023	Project Authorized Date	GRC Period (Years) Project Completion was Authorized
									APV North						
		Mountain/							Chlorine						
Construct	Region III	Desert	4a	Region III	Apple Valley	3632354-	54	36600259	Analyzers	29,010	2020	10/31/2023	97%	6/29/2023	2023
Construct	Region III	Mountain/	4a	Region III	Morongo	3572154-	(54	35931095	Morongo Del Sur Chlorine Analyzers	19.336	2020	10/31/2023	97%	6/29/2023	2022
							-		Simi Valley	,				-,,	
Constructi	Region I	Coastal	4d	Simi Valley	Simi Valley	1662351-	(51	16731341	System SCADA	814,057	2020	9/1/2024	98%	6/29/2023	2023
Constructi	Region II	Central	4a	Region II	Central Basin East	2172153-	53	21911359	Elaine Ave AMR	1,820,498	2020	3/1/2023	98%	6/29/2023	2021
		Orange							Ruth Elaine Dr Area Main						
Construct	Region III	County	4a	Region III	Los Alamitos	2672353-	(53	26931916	Replacemen	2,660,138	2020	7/1/2023	98%	6/29/2023	2023
Construct	Region III	Foothill	4c	Region III	Claremont	3152253-	(53	31731521	Cinderella Dr AMR	2,180,322	2020	9/1/2023	99%	NA (UNB init	2022
Constructi	Region III	Mountain/ Desert	4a	Region III	Wrightwood	3712254-	(54	37231149	Wrightwood Chlorine Analyzers	118,281	2020	10/31/2023	99%	6/29/2023	2022
	_	Mountain/							Wrightwood Fire						
Constructi	Region III	Desert	4c	Region III	Wrightwood	3712151-	(51	37231147	Hardening (2021)	1,085,710	2020	8/31/2023	99%	6/29/2023	2021
Construct	Region I	Coastal	4d	Los Osos	Los Osos	1452351-	(51	14631255	Los Osos Systemwide	850,100	2020	7/1/2024	99%	6/29/2023	2023
CONSTIGET	ricgion i	Coustai		203 0303	203 0303	1452551		14001233	San Dimas Fire	030,100	2020	7/1/2024	3370	0/25/2025	2025
Constructi	Region III	Foothill	4c	Region III	San Dimas	3212251-	(51	32631571	Hardening	99.186	2020	8/1/2023	99%	NA (UNB init	2022
	Region III		4c	Region III	San Gabriel	3302353-		33210468	Persimmon Ave	1,431,944		9/1/2023	99%	6/29/2023	
		Mountain/		_					Holabird Plant						
Constructi	Region III	Desert	4a	Region III	Calipatria	3512151-	(51	35231150	Upgrades	445,717	2020	4/1/2023	99%	6/29/2023	2021
Construct	Region III	Mountain/	4a	Region III	Apple Valley	3632354-	154	36400338	APV South Chlorine Analyzers	46.238	2020	10/31/2023	99%	6/29/2023	2023
constitucti	megion in	DESCRI	70	region III	Apple valley	3032334	134	50400336	Milaryzers	40,238	2020	10/01/2023	3370	0/25/2025	2020
											Year	Estimated Project	Percentage of	F	GRC Period (Years) Project

															GRC Period
											Year	Estimated Project	Percentage of Project		(Years) Project
											Project	Completion	Completed as	Project	Completion
						Funding		Work		12/31/2022		Date as of	of	Authorized	was
BGT Type	Company	District	Category	RMA	CSA	Project	Bgt Grp	Order	<b>WO Description</b>	Balance	CWIP	06/01/2023	06/01/2023	Date	Authorized
		Mountain/							Lucerne Valley Chlorine						
Construct	Region III	Desert	4a	Region III	Apple Valley	3632254-	(54	36700147	Analyzers	40,938	2020	10/31/2023	99%	6/29/2023	2022
Construct	i Region I	Coastal	4c	Simi Valley	Simi Valley	1662155-	(51	16731333	Tapo Reservoir Improvements	2,191,378	2020	8/1/2023	100%	6/29/2023	2021
Rlankete	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152101-	(P-01	11700256	117 Arden 2" Meter Replacement 2021	(115)	2020	12/31/2023	NA	6/29/2023	2021
Diankets	Region i	Northern	1	Arden/Cordova	Arden/Cordova	1152101-	( D-U1	11/00256	Alicante 10825	(113)	2020	12/31/2023	IVA	0/29/2023	2021
Plankete	Region I	Northorn	1	Ardon/Cordova	Arden/Cordova	1152102-	( P. O.)	11811907	Emergency Srv Leak	450	2020	12/31/2023	NA	6/29/2023	2021
DIGIIKELS	Regionii	NOTHERN	1	Arden/cordova	Arden/cordova	1132102	B-02	11011507	Replace Vehcl	430	2020	12/31/2023	IVA	0/25/2023	2021
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152110-	(B-10	11500184	Units 1257,1277, 1278	(199)	2020	12/31/2023	NA	6/29/2023	2021
	_								2022 Cordova 1 1/2" Meter						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152201-	(B-01	11811868	Replacemt	2,525	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152201-	(B-01	11811955	Cordova Aged/Failed Meter Repl.	208,416	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region I		1	Arden/Cordova	Arden/Cordova	1152206-	(B-06	11700284	UTILITY REIMBURSEMENT AGREEMENT	903	2020	12/31/2023	NA	6/29/2023	2022
			_	,	,				Rancho Cordova					-,,	
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152206-	(B-06	11811887	Paving Project RC02	6,566	2020	12/31/2023	NA	6/29/2023	2022
									Trussel Res Warranty						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152207-	B-07	11700283	Inspection	9,355	2020	12/31/2023	NA	6/29/2023	2022

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
									Rushden Well #6						
									Aquasteam Pump						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152207-	B-07	11700292	Well	23,310	2020	12/31/2023	NA	6/29/2023	2022
									Rpr Coloma Gas						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152207-	B-07	11811900	Booster B Engine	32,138	2020	12/31/2023	NA	6/29/2023	2022
									Well and Pump						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152207-	(B-07	11811951	Motor - 125 HP	7,003	2020	12/31/2023	NA	6/29/2023	2022
						4450007		44044050	Landscaping	400		40/04/0000		c (00 (0000	2022
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152207-	(B-U/	11811969	Paseo Well #24		2020	12/31/2023	NA	6/29/2023	2022
									CTP/PTP Finished Water CL2						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152208-	B-08	11811968	Analyzer	3 233	2020	12/31/2023	NA	6/29/2023	2022
Didinces	ricgioni	HOLLICITI	-	Ar delly cordove	Ar deny cordord	1152200	000	11011500	Robbins - SCADA	0,200	2020	12/01/2020	146	0/23/2020	LULL
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152208-	B-08	11900003	Phase 1	8.325	2020	12/31/2023	NA	6/29/2023	2022
									Wagner Aviation Well Check						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152208-	(B-08	11900004	Valves	12,254	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Dogion I	Northern	1	Ardon/Cordous	Arden/Cordova	1152209-	P 00	11811953	Cordova Coloma Site Security	10,610	2020	12/31/2023	NA	6/29/2023	2022
Diankets	Region i	Northern	1	Arden/Cordova	Arden/Cordova	1152209	D-09	11911955	replace	10,610	2020	12/31/2023	NA	0/29/2023	2022
									lost/stolen 3"						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152211-	(B-11	11500199	hydrant mete	2 794	2020	12/31/2023	NA	6/29/2023	2022
			_	,					2023 Arden 2-	2,121		,_,	1	-,, 2020	1
									inch Meter						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152301-	B-01	11700293	Replacement	1,238	2020	12/31/2023	NA	6/29/2023	2023
									2023 Arden 1.5- inch Meter						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152301	(B-01	11700294	Replmnt	43	2020	12/31/2023	NA	6/29/2023	2023

BGT Tyne	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
DOI 17PC	company	District	cutegory			110,000	Dgt Gip	Oraci	2023 Arden 3/4-	Duidiice		00,01,2020	00,01,2023	Dute	rutilonized
									inch meter						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152301-	(B-01	11700296	Rplmnt	118	2020	12/31/2023	NA	6/29/2023	2023
									2023 Arden 5/8-						
									inch Meter						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152301-	(B-01	11700297	Rplmnt	270	2020	12/31/2023	NA	6/29/2023	2023
									2023 Cordova 2" Meter						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152301-	(B-01	11811974	replacement	9,948	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152301-	(B-01	11811975	2023 Cordova 1.5inch Meter Replacem	483	2020	12/31/2023	NA	6/29/2023	2023
	Region I	Northern	1		Arden/Cordova	1152301-	(B-01	11811977	2023 Cordova 3/4-inch Meter Rplmnt	843	2020	12/31/2023	NA	6/29/2023	
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152301-	(B-01	11811987	Sunrise blvd 2204/2280 8inch meter	4,447	2020	12/31/2023	NA	6/29/2023	2023
Rlankete	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152302-	4 B-02	11700299	Hurley 3165 flat to metered upgrade	1.509	2020	12/31/2023	NA	6/29/2023	2022
ordinets	region I	NOT LITER IT	1	Ar deli/cordova	Aracij cordova	1132302-	5.02	11/00299	Filmore 2328 Emergency 4x	1,309	2020	12/31/2023	110	0/23/2023	2023
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152302-	(B-02	11811991	short Srv	13,185	2020	12/31/2023	NA	6/29/2023	2023
	-								Greenhills Well#5 Motor						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152307-	B-07	11700300	Rewire-Dip	14,114	2020	12/31/2023	NA	6/29/2023	2023
									CTP NTU Meter Photocell						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152308-	(B-08	11811984	Replacement	1,659	2020	12/31/2023	NA	6/29/2023	2023

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
									Coloma Filter N6						
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152308-	B-08	11811985	Production Meter	6,821	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region I	Northern	1	Arden/Cordova	Arden/Cordova	1152311-	(B-11	11500201	2x MagneFlow meter loggers	1,684	2020	12/31/2023	NA	6/29/2023	2023
	_								Mota Booster						
									Station Mota PRV						
Blankets	Region I	Northern	1	Bay Point	Bay Point	1222107-	(B-07	12411360	Vault	3,738	2020	12/31/2023	NA	6/29/2023	2021
									2023 Meter Aged						
Blankets	Region I	Northern	1	Bay Point	Bay Point	1222301-	(B-01	12411398	Program 1"	378	2020	12/31/2023	NA	6/29/2023	2023
									8th St 3204 Rpl Leaking Water						
Blankets	Region I	Northern	1	Clearlake	Clearlake	1282202-	(B-02	13111320	Srv	1,271	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region I	Northern	1	Clearlake	Clearlake	1282206-	(B-06	13111276	Sulphur Fire Paving Project	166,798	2020	12/31/2023	NA	6/29/2023	2022
									Arrowhead Rd 13506 Rpl						
Blankets	Region I	Northern	1	Clearlake	Clearlake	1282206-	(B-06	13111319	Section 2"	656	2020	12/31/2023	NA	6/29/2023	2022
									2023 Meter Change Outs						
Blankets	Region I	Northern	1	Clearlake	Clearlake	1282301-	(B-01	13111305	5.8Inch Mtr	1,523	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region I	Coastal	1	Coastal HQ	Coastal District Office	1402211-	(B-11	14011050	Pressure Data Loggers	8,248	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region I	Coastal	1	Los Osos	Los Osos	1452101-	(B-01	14700194	inch Meters (Edna)	48	2020	12/31/2023	NA	6/29/2023	2021
Blankets	Region I	Coastal	1	Los Osos	Los Osos	1452207-	(B-07	14631291	Rosina Well Pump & Motor Replacemnt	2.017	2020	12/31/2023	NA	6/29/2023	2022
2.2.11122			-							2,027		,,,		-,,	
Blankets	Region I	Coastal	1	Los Osos	Los Osos	1452207-	B-07	14631302	A Replace	2,774	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region I	Coastal	1	Los Osos	Los Osos	1452101-	(B-01 (B-07	14700194 14631291	inch Meters (Edna) Rosina Well Pump & Motor Replacemnt Bayview Booster	2,017	2020	12/31/2023	NA NA	6/29/2023	2021

												Estimated	Percentage of		GRC Period (Years)
											Year Project	Project Completion	Project Completed as	Dani- at	Project Completion
						Funding		Work		12/31/2022			of	Authorized	was
BGT Type	Company	District	Category	RMA	CSA	Project	Bgt Grp	Order	WO Description	Balance	CWIP	06/01/2023	06/01/2023	Date	Authorized
									Rosina Plant PLC						
Blankets	Region I	Coastal	1	Los Osos	Los Osos	1452208-	(B-08	14631290	Upgrade	47,781	2020	12/31/2023	NA	6/29/2023	2022
									Country Club						
									Plant Repipe						
Blankets	Region I	Coastal	1	Los Osos	Los Osos	1452208-	(B-08	14700204	Influent	41	2020	12/31/2023	NA	6/29/2023	2022
									CO2 Membrane						
BL 1.						4 4 5 0 0 0 0		4.4700000	Contactor Filter			40/04/0000		5 /00 /0000	
Blankets	Region I	Coastai	1	Los Osos	Los Osos	1452208-	(B-08	14700208	Office phone	5,017	2020	12/31/2023	NA	6/29/2023	2022
Plankete	Region I	Constal	1	Los Osos	Los Osos	1452209-	( P. OO	14500096	System	(222)	2020	12/31/2023	NA	6/29/2023	2022
Diankers	Region I	Coastai	1	LOS USOS	LOS USOS	1452209-	0-09	14500096	Pressure Data	(252)	2020	12/51/2025	NA	0/29/2023	2022
Blankets	Region I	Coastal	1	Los Osos	Los Osos	1452211-	(B-11	14500098	Loggers	7.195	2020	12/31/2023	NA	6/29/2023	2022
DIGHIKEG	Kegionii	Coustai	-	203 0303	203 0303	1432211	10 11	14300030	Highland 416	7,155	2020	12/31/2023	IVA	0/23/2023	2022
Blankets	Region I	Coastal	1	Los Osos	Los Osos	1452302-	(B-02	14631310	Replace Service	4,286	2020	12/31/2023	NA	6/29/2023	2023
Didilicis	negroni	Coustan	-	203 0303	203 0303	2132302		11001010	Replace 8" Main	1,200	2020	12/01/2020		0/25/2020	2020
Blankets	Region I	Coastal	1	Los Osos	Los Osos	1452306-	(B-06	14631309	@ 433 LOVR	593	2020	12/31/2023	NA	6/29/2023	2023
									Mira Flores 1305						
									service						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572202-	(B-02	15931840	Replacemnt	3,828	2020	12/31/2023	NA	6/29/2023	2022
									Hillview, 3705						
									Service						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572202-	(B-02	15931845	Replacement	818	2020	12/31/2023	NA	6/29/2023	2022
									Bent Tree 3340,						
									3350 Service						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572202-	(B-02	15931942	Rplmnt	2,429	2020	12/31/2023	NA	6/29/2023	2022
									S Las Flores 360						
	L				L				380 Service				l		
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572202-	(B-02	16200365	Rplmnt	679	2020	12/31/2023	NA	6/29/2023	2022

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
						,	-8		Dale Way			,,			
									Replace Hydrant						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572206-	(B-06	15931877	297	2,756	2020	12/31/2023	NA	6/29/2023	2022
									Ruby Crest Valve						
									abandonment 2"						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572206-	(B-06	15931915	Val	4,442	2020	12/31/2023	NA	6/29/2023	2022
									Hawkview 2720						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572206-	(B-06	16400133	Valve #171	5,148	2020	12/31/2023	NA	6/29/2023	2022
									Crescent well						
									replace head						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572207-	(B-07	15931873	shaft	6,757	2020	12/31/2023	NA	6/29/2023	2022
									Oak Well Valve						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572207-	(B-07	15931888	Change	3,381	2020	12/31/2023	NA	6/29/2023	2022
									Woodmere #1						
									Top Bearing						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572207-	(B-07	15931905	Replacement	3,196	2020	12/31/2023	NA	6/29/2023	2022
									Replace Trans						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572207-	(B-0/	15931921	Net Radio4	12,375	2020	12/31/2023	NA	6/29/2023	2022
									Pull Motor at						
Ola aliasa	Region I	C1	1	Santa Maria	Santa Maria	1572207-	(B 07	16100102	Tanglewood 1 Well Sit	3,102	2020	12/31/2023	NA	6/29/2023	2022
Didrikets	Region i	Coastai	1	Santa Maria	Santa Maria	15/220/-	(D-U/	16100102	Alta Mesa Plant	5,102	2020	12/51/2025	NA	0/29/2025	2022
									Piping						
Plankete	Region I	Constal	1	Santa Maria	Santa Maria	1572207-	( P. O.7	16200371	Replacement	4,617	2020	12/31/2023	NA	6/29/2023	2022
DIGINELS	negionii	Coastai	-	Janta Maria	Janua Walia	13/220/	10-07	102003/1	various site	4,017	2020	12/31/2023	110	0/25/2025	2022
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572207-	(B-07	16400123	Plant	3.543	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572208-		15931858	Chemscan, MF 1	3,462		12/31/2023	NA	6/29/2023	
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572208-		16200360	Turbidimeter	2,209		12/31/2023	NA	6/29/2023	
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572208-		16400138			2020	12/31/2023	NA	6/29/2023	
Blankets		Coastal	1	Santa Maria	Santa Maria	1572211-			5 Colorimeters	2.822		12/31/2023	NA	6/29/2023	

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023	Project Authorized	GRC Period (Years) Project Completion was Authorized
									Purchase Cut off						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572211-	(B-11	15710669	saw	2,169	2020	12/31/2023	NA	6/29/2023	2022
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572301-	(B-01	15800139	Lake Marie 2023 3.4" Meters	626	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572301-	(B-01	15800140	Lake Marie 2023 1" Meters	305	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572301-	(B-01	15800141	Lake Marie 2023 2" Meters	406	2020	12/31/2023	NA	6/29/2023	2023
									Orcutt 2023 5.8						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572301-	(B-01	15931927	Meters	7,935	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572301-	(B-01	15931928	Orcutt 2023 3.4" Meters	993	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572301-	(B-01	15931929	Orcutt 2023 1" Meters	3,025	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572301-	(B-01	15931930	Orcutt 2023 2" Meters	1,991	2020	12/31/2023	NA	6/29/2023	2023
Blankets		Coastal	1	Santa Maria	Santa Maria	1572301-	(B-01	16100104	2023 1 Inch Meters	,	2020	12/31/2023	NA	6/29/2023	
Blankets		Coastal	1	Santa Maria	Santa Maria	1572301-		16200367	Nipomo 2023 5.8" Meters	2.571		12/31/2023	NA	6/29/2023	
Blankets		Coastal	1	Santa Maria	Santa Maria	1572301-		16200368	Nipomo 3.4" Meters		2020	12/31/2023	NA	6/29/2023	
Blankets		Coastal	1	Santa Maria	Santa Maria	1572301		16200369	Nipomo 1" Meters	1.725		12/31/2023	NA NA	6/29/2023	
Blankets				Santa Maria	Santa Maria			16200370	Nipomo 2"			12/31/2023	NA NA	6/29/2023	
DIANKETS	Kegion I	Coastal	1	Santa Maria	Santa Waria	1572301-	10-01	10200370	Nipomo 2023 1.5	646	2020	12/51/2023	NA	0/29/2023	2025
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572301-	(B-01	16200374	Meter	611	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572301-	(B-01	16400144	Cypress Ridge 3.4 AMR Meters		2020	12/31/2023	NA	6/29/2023	2023

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
									Terry Ct 801, 802						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572302-	(B-02	15931938	Services Replmnt	5,719	2020	12/31/2023	NA	6/29/2023	2023
									Caselli 311&317						
									Service						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572302-	(B-02	15931943	Replacement	1,966	2020	12/31/2023	NA	6/29/2023	2023
									Parkland, 1143,						
									1151 Service						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572302-	B-02	15931944	Rplmnt	7,174	2020	12/31/2023	NA	6/29/2023	2023
									Arabian 1286-						
									1294 Service						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572302-	B-02	15931945	Replaceme	1,005	2020	12/31/2023	NA	6/29/2023	2023
									Oak Knoll 1154						
									Service						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572302-	B-02	15931947	Replacement	106	2020	12/31/2023	NA	6/29/2023	2023
	_								Amberely 958-						
									966 Service						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572302-	(B-02	15931948	Replacemnt	2,000	2020	12/31/2023	NA	6/29/2023	2023
									Majestic 660						
									Service						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572302-	(B-02	15931949	Replacement	1,265	2020	12/31/2023	NA	6/29/2023	2023
									Oak Knoll 1420-						
									1422 Service						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572302-	B-02	15931950	Rplmnts	5.520	2020	12/31/2023	NA	6/29/2023	2023
									Brookside 894					· ·	
									Service						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572302-	B-02	15931951	Replacement	286	2020	12/31/2023	NA	6/29/2023	2023
									Berwyn 3842,					-,,	
									3845, 3848						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572302-	(B-02	15931952	Service Rpl	572	2020	12/31/2023	NA	6/29/2023	2023
			_											-,, 2020	

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023	Project Authorized	GRC Period (Years) Project Completion was Authorized
									Foxenwood Drive						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572302-	(B-02	15931953	1361-1381 Srv Rplmt	423	2020	12/31/2023	NA	6/29/2023	2023
Blankets		Coastal	1	Santa Maria	Santa Maria	1572302-	( B_02	15931954	Oakhill 5810 Service Replacement		2020	12/31/2023	NA	6/29/2023	
	Region I		1	Santa Maria	Santa Maria	1572302		15931955	Sunshine 839 - 843 Service Replamnt		2020	12/31/2023	NA NA	6/29/2023	
Blankets		Coastal	1	Santa Maria	Santa Maria	1572302-		15931955	Sharry, 387 Service Replacement		2020	12/31/2023	NA NA	6/29/2023	
	Region I		1	Santa Maria	Santa Maria	1572302-		16200373	Tefft 1590 Service Replacement	7.110		12/31/2023	NA	6/29/2023	
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572302-	(B-02	16400139	260, 270 Service Repl	1,559	2020	12/31/2023	NA	6/29/2023	2023
Rlankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572302-	( B-02	16400145	Camino Contento 697 Service Replmnt	5,888	2020	12/31/2023	NA	6/29/2023	2023
			-						Terry Ct 802 Replace Valve						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572306-	(B-06	15931939	#1473 Hillview Gate Valve #1443	5,320	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572306-	(B-06	15931941	Replacmt Primavera Ln 960	4,749	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572306-	B-06	16200372	Main Replacement	2,066	2020	12/31/2023	NA	6/29/2023	2023

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023	Project Authorized	GRC Period (Years) Project Completion was Authorized
									Valve Cans,						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572306	-(B-06	16400141	Cypress Ridge	10,908	2020	12/31/2023	NA	6/29/2023	2023
									Mira Flores #5						
									column						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572307	-(B-07	15931933	inspection	30,944	2020	12/31/2023	NA	6/29/2023	2023
									Crescent Motor						
Blankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572307	-( B-07	15931936	Rebuilt	11,979	2020	12/31/2023	NA	6/29/2023	2023
									CR SCADA						
lankets	Region I	Coastal	1	Santa Maria	Santa Maria	1572307	-( B-07	16400143	Additions	1,370	2020	12/31/2023	NA	6/29/2023	2023
									2023 Aged						
									Meters 5/8"						
lankets	Region I	Coastal	1	Simi Valley	Simi Valley	1662301	-(B-01	16731401	Replacement	1,828	2020	12/31/2023	NA	6/29/2023	2023
									2023 Aged						
									Meters 1"						
Blankets	Region I	Coastal	1	Simi Valley	Simi Valley	1662301	-(B-01	16731402	Replacement	721	2020	12/31/2023	NA	6/29/2023	2023
									2023 Aged						
									Meters 2"						
lankets	Region I	Coastal	1	Simi Valley	Simi Valley	1662301	-(B-01	16731404	Replacement	2,486	2020	12/31/2023	NA	6/29/2023	2023
									Highwood Court						
									Service						
Blankets	Region I	Coastal	1	Simi Valley	Simi Valley	1662302	-(B-02	16731412	Replacement	11,432	2020	12/31/2023	NA	6/29/2023	2023
									Sycamore Wall						
lankets	Region I	Coastal	1	Simi Valley	Simi Valley	1662307	-(B-07	16731413	Replacement	13,965	2020	12/31/2023	NA	6/29/2023	2023
									Roseton 2 Well						
Blankets	Region II	Central	1	Region II	Central Basin East	2172107	-! B-07	21911369	Rehab	118,120	2020	12/31/2023	NA	6/29/2023	2021
									2023 Artesia 2"						
									new & stuck						
Blankets	Region II	Central	1	Region II	Central Basin East	2172301	-(B-01	21911425	meters	1,211	2020	12/31/2023	NA	6/29/2023	2023
GT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023	Authorized	GRC Period (Years) Project Completion was Authorized
									2023 Artesia 2						
									service						
			1	Region II	Central Basin East	2172302-	B-02	21911427	installation	784	2020	12/31/2023	NA	6/29/2023	2023
lankets	Region II	Central	-						service						
	_											40/04/000-		c (00 (00c -	
	Region II		1	Region II	Central Basin East	2172302-	B-02	22011356	installatio	2,231	2020	12/31/2023	NA	6/29/2023	2023
lankets	Region II	Central	1	_					installatio 2023 Artesia gate						
lankets	_	Central		Region II	Central Basin East	2172302-		22011356 21911428	installatio 2023 Artesia gate valve installatio	2,231 23,056		12/31/2023 12/31/2023		6/29/2023	
lankets	Region II	Central	1	_					installatio 2023 Artesia gate valve installatio Norwalk 20713						
ankets	Region II	Central Central	1	Region II	Central Basin East	2172306-	B-06	21911428	installatio 2023 Artesia gate valve installatio Norwalk 20713 Emergency main	23,056	2020	12/31/2023	NA	6/29/2023	2023
lankets	Region II	Central Central	1	_			B-06		installatio 2023 Artesia gate valve installatio Norwalk 20713 Emergency main leak		2020		NA		2023
lankets	Region II	Central Central	1	Region II	Central Basin East	2172306-	B-06	21911428	installatio 2023 Artesia gate valve installatio Norwalk 20713 Emergency main leak 2023 Norwalk	23,056	2020	12/31/2023	NA	6/29/2023	2023
ankets ankets ankets	Region II Region II	Central Central	1	Region II	Central Basin East  Central Basin East	2172306-	B-06	21911428	installatio 2023 Artesia gate valve installatio Norwalk 20713 Emergency main leak 2023 Norwalk gate valve	23,056 4,809	2020	12/31/2023	NA NA	6/29/2023	2023
lankets	Region II	Central Central	1	Region II	Central Basin East	2172306-	B-06	21911428	installatio 2023 Artesia gate valve installatio Norwalk 20713 Emergency main leak 2023 Norwalk	23,056	2020	12/31/2023	NA NA	6/29/2023	2023

Blankets Region II Central

Central Basin East

Central Basin East

Central Basin West

Central Basin West

Central Basin West

Region II

Region II

Region II

Region II

Region II

2172306-(B-06

2172307-(B-07

2242206-(B-06

2242301-(B-01

2242301-(B-01

1

325 2020

61 2020

(1,428) 2020

21 2020

3,363 2020

sheared hydrant

Roseton Replace Remaining 21911431 Backwash Eastern Ave 6821

Replace Sheared

Hy old compaund

3" compound meter replace
22811416 Randolph

meter replace 22750379 Bell Gar

22011363 (hyd

22750357

12/31/2023 NA

12/31/2023 NA

12/31/2023 NA

12/31/2023 NA

12/31/2023 NA

6/29/2023 2023

6/29/2023 2023

6/29/2023 2022

6/29/2023 2023

6/29/2023 2023

BGT Type	Company	District	Category	, RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized	
	,					,	-8		2023							t
									Willowbrook Fire							
Blankets	Region II	Central	1	Region II	Central Basin West	2242306-	-( B-06	23011181	Hydrant Repla	6,829	2020	12/31/2023	NA	6/29/2023	2023	
									valve relocation							
Blankets	Region II	Central	1	Region II	Central Basin West	2242306-	B-06	23011182		606	2020	12/31/2023	NA	6/29/2023	2023	
									MIRAMONTE							
									WELLHOUSE 2&3							
Blankets	Region II	Central	1	Region II	Central Basin West	2242307-	(B-07	22811418		252	2020	12/31/2023	NA	6/29/2023	2023	
Diam'rete	Region II	Control	1	Deeles II	Culver City	2242444		23431046	New Backhoe Loader		2020	12/31/2023	NA	6/29/2023	2024	
biankets	Region II	Central	1	Region II	Culver City	2342111-	(D-11	25451046	2022 2" New and	2	2020	12/51/2025	NA	6/29/2023	2021	
Blankets	Region II	Central	1	Region II	Culver City	2342201-	(B-01	23611832		9.801	2020	12/31/2023	NA	6/29/2023	2022	
DIGITACES	Regionin	Central	-	MCBIOII II	curver city	2542201	10 01	23011032	Canterbury	5,001	2020	12/31/2023	180	0/23/2023	2022	
									Slauson Culver							
Blankets	Region II	Central	1	Region II	Culver City	2342201-	(B-01	23611887	Vault LID	22	2020	12/31/2023	NA	6/29/2023	2022	
									Slauson 6101							
Blankets	Region II	Central	1	Region II	Culver City	2342201-	(B-01	23611889	Replace 3" Meter	4,876	2020	12/31/2023	NA	6/29/2023	2022	
									2023 2in New							
Blankets	Region II	Central	1	Region II	Culver City	2342301-	(B-01	23611893	and Stuck Meters	854	2020	12/31/2023	NA	6/29/2023	2023	
									Vault							
			1.						Replacement				1	_ , ,		
Blankets	Region II	Central	1	Region II	Culver City	2342301-	(B-01	23611903	8439 Stellar & 84	32,981	2020	12/31/2023	NA	6/29/2023	2023	
									Replace Damaged Vault							
Blankete	Region II	Central	1	Region II	Culver City	2342301-	(R-01	23611911	Freshman Driv	27,791	2020	12/31/2023	NA	6/29/2023	2022	
DIGINELS	Regionin	Central	1	REGIONIN	Curver City	2342301	10-01	23011911	Hayden 3542 4"	21,131	2020	12/31/2023	INA.	0/25/2023	2023	
Blankets	Region II	Central	1	Region II	Culver City	2342301-	(B-01	23611912		3,078	2020	12/31/2023	NA	6/29/2023	2023	
			1						Elenda 4336	2,570		,,		_,,		
Blankets	Region II	Central	1	Region II	Culver City	2342306-	B-06	23611908	Main Leak	15,297	2020	12/31/2023	NA	6/29/2023	2023	

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
									Ballona Card						
Blankets	Region II	Southwest	1	Region II	Southwest District Offic	2402309-	(B-09	24200069	Access System	220	2020	12/31/2023	NA	6/29/2023	2023
									Marine, 3533 3"						
Blankets	Region II	Southwest	1	Region II	Southwest	2471801-	(B-01	25032399	Octave Meter	2,202	2020	12/31/2023	NA	6/29/2023	2018
									Large 3" Meter						
Blankets	Region II	Southwest	1	Region II	Southwest	2472201-	(B-01	25032639	Replacements	1,079	2020	12/31/2023	NA	6/29/2023	2022
									3G Mobile						
Blankets	Region II	Southwest	1	Region II	Southwest	2472211-	(B-11	25032660	Laptop	886	2020	12/31/2023	NA	6/29/2023	2022
									2023 1.5" new						
Blankets	Region II	Southwest	1	Region II	Southwest	2472301-	(B-01	25032730	and stuck meters	752	2020	12/31/2023	NA	6/29/2023	2023
51 1 1		Orange			Los Alamitos	2672101-		25024000	2021 New & Stuck 5/8" Meter	(244)	2020	40/04/0000		c (0.0 (0.000	2224
Blankets	Region III	County	1	Region III	Los Alamitos	26/2101-	(B-01	26931899	Changes	(344)	2020	12/31/2023	NA	6/29/2023	2021
Dia alasta	Dania - III	Orange	1	Danian III	Los Alamitos	2672102-	. n. o.a	26931959	Burton Way 11177,79 Stanton Srv Rpl	(407)	2020	12/21/2022	NA	6/29/2023	2021
biankets	Region III		1	Region III	LOS Alamitos	26/2102-	D-U2	20951959	Katella Ave 4390		2020	12/31/2023	NA	0/29/2025	2021
Dia alasta	D1 111	Orange		Deeles III	Los Alamitos	2672106-		26931988	Los Alamitos 6" G		2020	40 (04 (0000		c /20 /2022	2024
biankets	Region III		1	Region III	LOS Alamitos	26/2106-	(B-U6	26931988	2022 New and	98	2020	12/31/2023	NA	6/29/2023	2021
Diam'r.	Region III	Orange	1	Region III	Los Alamitos	2672201-	D 01	26932033	Stuck 2" Meters	13,541	2020	12/31/2023	NA	6/29/2023	2022
Diankets	Region III		1	Region III	LOS Alamitos	26/2201-	( D-U1	20932033	Purchase Octave	15,541	2020	12/51/2025	NA	0/29/2025	2022
Plankete	Region III	Orange	1	Region III	Los Alamitos	2672201-	( B O1	26932125	Meter Encoders	1.248	2020	12/31/2023	NA	6/29/2023	2022
Diankets	Region III	Orange	1	Region III	LOS AIdIIILOS	20/2201-	( D-O1	20932123	10932 Srv	1,246	2020	12/31/2023	INA	0/29/2023	2022
Plankete	Region III		1	Region III	Los Alamitos	2672202-	(P.O2	26932106	Rplmnt	455	2020	12/31/2023	NA	6/29/2023	2022
DIGINELS	negion in	County	-	region in	LUS AIGIIII(US	2072202	0 02	20332100	Copa De Oro	433	2020	12/31/2023	IVA	0/25/2025	2022
		Orange							3061 Rossmoor						
Blankets	Region III	_	1	Region III	Los Alamitos	2672206-	(B-06	26932130	Hydrant	7,576	2020	12/31/2023	NA	6/29/2023	2022
		Orange							8801 Install	.,			1	-,,	
Blankets	Region III		1	Region III	Los Alamitos	2672206-	(B-06	26932144	Valve	6.782	2020	12/31/2023	NA	6/29/2023	2022

ner -		plus.	6-1	D244		Funding	D-1-C	Work	wo b	12/31/2022		Estimated Project Completion Date as of	Percentage of Project Completed as of	Project Authorized	(Years) Project Completion was
BGT Type	Company		Category	RMA	CSA	Project	Bgt Grp	Order	WO Description	Balance	CWIP	06/01/2023	06/01/2023	Date	Authorized
		Orange							Replacement of						
Blankets	Region III	County	1	Region III	Los Alamitos	2672207-	B-07	26932088	pump equipment	81,944	2020	12/31/2023	NA	6/29/2023	2022
									Circuit Breaker						
		Orange							replacement for						
Blankets	Region III	County	1	Region III	Los Alamitos	2672207-	B-07	26932141	OC-	4,012	2020	12/31/2023	NA	6/29/2023	2022
									2023 New and						
		Orange							Stuck 2" Meter						
Blankets	Region III		1	Region III	Los Alamitos	2672301-	B-01	26932150	Changes	4,038	2020	12/31/2023	NA	6/29/2023	2023
				_					2023 New and						
		Orange							Stuck 1" Meter						
Blankets	Region III		1	Region III	Los Alamitos	2672301-	B-01	26932151	Changes	6,423	2020	12/31/2023	NA	6/29/2023	2023
Jidiinets	ricgion in	county	-	negion in	2037 Hallitos	2072001	5 01	LUJULIJI	2023 New and	0,120	2020	12/01/2020		0,23,2020	2020
		Orange							Stuck 1.5" Meter						
			1		Los Alamitos	2672301-		26932152		750	2020	40/04/0000	NA	5 /00 /0000	
Blankets	Region III	County	1	Region III	Los Alamitos	26/2301-	B-01	26932152		/59	2020	12/31/2023	NA	6/29/2023	2023
									2023 New &						
		Orange							Stuck 5/8" Meter						
Blankets	Region III	County	1	Region III	Los Alamitos	2672301-	B-01	26932154		10,849	2020	12/31/2023	NA	6/29/2023	2023
									6" Meter						
		Orange							Replacement						
Blankets	Region III	County	1	Region III	Los Alamitos	2672301-	B-01	26932164	8061 Cerritos	3,913	2020	12/31/2023	NA	6/29/2023	2023
		Orange							11161 3" Meter						
Blankets	Region III		1	Region III	Los Alamitos	2672301-	B-01	26932181		2,169	2020	12/31/2023	NA	6/29/2023	2023
									Antietam Ave	_,				-,,	
		Orange							5082 5081 Srv						
Plankete	Region III	_	1	Region III	Los Alamitos	2672302-	B 02	26932160		6 977	2020	12/31/2023	NA	6/29/2023	2022
DIGIIKELS	Regionini	County	1	Regionini	LUS AIGIIIILUS	2072302	D-02	20932100		0,511	2020	12/31/2023	INA	0/25/2023	2023
		_							El Dorado Way						
		Orange							10432 Service						
Blankets	Region III	County	1	Region III	Los Alamitos	2672302-	B-02	26932161	Replace	6,441	2020	12/31/2023	NA	6/29/2023	2023
															GRC Period
RGT Tun-	Compar	Dietriet	Catogori	RMA	CSA	Funding	Rat Gra	Work	WO Description	,,		Estimated Project Completion Date as of	Percentage of Project Completed as of	Project Authorized	(Years) Project Completion was
BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description		Project	Project Completion	Project Completed as	Project Authorized	(Years) Project Completion
BGT Type	Company		Category	RMA	CSA		Bgt Grp		Capistrano Dr		Project Added to	Project Completion Date as of	Project Completed as of	Project Authorized	(Years) Project Completion was
		Orange				Project		Order	Capistrano Dr 8160 Service	Balance	Project Added to CWIP	Project Completion Date as of 06/01/2023	Project Completed as of 06/01/2023	Project Authorized Date	(Years) Project Completion was Authorized
	Company Region III	Orange	Category	RMA Region III	CSA Los Alamitos				Capistrano Dr 8160 Service Rplmnt		Project Added to CWIP	Project Completion Date as of	Project Completed as of 06/01/2023	Project Authorized	(Years) Project Completion was Authorized
		Orange				Project		Order	Capistrano Dr 8160 Service Rplmnt Via Irana 6841	Balance	Project Added to CWIP	Project Completion Date as of 06/01/2023	Project Completed as of 06/01/2023	Project Authorized Date	(Years) Project Completion was Authorized
Blankets	Region III	Orange County Orange		Region III	Los Alamitos	Project 2672302-	B-02	Order 26932169	Capistrano Dr 8160 Service RpImnt Via Irana 6841 Stanton Service	<b>Balance</b> 5,298	Project Added to CWIP	Project Completion Date as of 06/01/2023	Project Completed as of 06/01/2023	Project Authorized Date 6/29/2023	(Years) Project Completion was Authorized
Blankets		Orange County Orange				Project	B-02	Order	Capistrano Dr 8160 Service RpImnt Via Irana 6841 Stanton Service	Balance	Project Added to CWIP	Project Completion Date as of 06/01/2023	Project Completed as of 06/01/2023	Project Authorized Date	(Years) Project Completion was Authorized
Blankets	Region III	Orange County Orange	1	Region III	Los Alamitos	Project 2672302-	B-02	Order 26932169	Capistrano Dr 8160 Service RpImnt Via Irana 6841 Stanton Service	<b>Balance</b> 5,298	Project Added to CWIP	Project Completion Date as of 06/01/2023	Project Completed as of 06/01/2023	Project Authorized Date 6/29/2023	(Years) Project Completion was Authorized
Blankets Blankets	Region III	Orange County Orange County Orange	1	Region III	Los Alamitos	Project 2672302-	B-02	Order 26932169	Capistrano Dr 8160 Service Rplmnt Via Irana 6841 Stanton Service Rpl	<b>Balance</b> 5,298	Project Added to CWIP 2020	Project Completion Date as of 06/01/2023	Project Completed as of 06/01/2023 NA	Project Authorized Date 6/29/2023	(Years) Project Completion was Authorized 2023
Blankets Blankets	Region III	Orange County Orange County Orange	1	Region III	Los Alamitos	2672302- 2672302-	B-02	Order 26932169 26932170	Capistrano Dr 8160 Service RpImnt Via Irana 6841 Stanton Service RpI Market PI 5573 -	5,298 5,468	Project Added to CWIP 2020	Project Completion Date as of 06/01/2023 12/31/2023 12/31/2023	Project Completed as of 06/01/2023 NA	Project Authorized Date 6/29/2023	(Years) Project Completion was Authorized 2023
Blankets Blankets	Region III	Orange County Orange County Orange	1	Region III	Los Alamitos	2672302- 2672302-	B-02	Order 26932169 26932170	Capistrano Dr 8160 Service RpImnt Via Irana 6841 Stanton Service RpI Market PI 5573 - Cypress Srv RpI	5,298 5,468	Project Added to CWIP 2020	Project Completion Date as of 06/01/2023 12/31/2023 12/31/2023	Project Completed as of 06/01/2023 NA	Project Authorized Date 6/29/2023	(Years) Project Completion was Authorized 2023
Blankets Blankets Blankets	Region III Region III	Orange County Orange County Orange County	1	Region III  Region III  Region III	Los Alamitos	2672302- 2672302-	B-02 B-02	Order 26932169 26932170	Capistrano Dr 8160 Service RpImnt Via Irana 6841 Stanton Service RpI Market PI 5573 - Cypress Srv RpI Royal Oaks Way	5,298 5,468 5,829	Project Added to CWIP 2020	Project Completion Date as of 06/01/2023 12/31/2023 12/31/2023 12/31/2023	Project Completed as of 06/01/2023 NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion was Authorized 2023 2023
Blankets Blankets Blankets	Region III	Orange County Orange County Orange County	1 1	Region III	Los Alamitos Los Alamitos Los Alamitos	2672302- 2672302- 2672302-	B-02 B-02	26932169 26932170 26932174	Capistrano Dr 8160 Service RpImnt Via Irana 6841 Stanton Service RpI Market PI 5573 - Cypress Srv RpI Royal Oaks Way 10531 Service RpImnt	5,298 5,468 5,829	Project Added to CWIP 2020 2020 2020	Project Completion Date as of 06/01/2023 12/31/2023 12/31/2023	Project Completed as of 06/01/2023 NA NA	Project Authorized Date 6/29/2023	(Years) Project Completion was Authorized 2023 2023
Blankets Blankets Blankets	Region III Region III	Orange County Orange County Orange County Orange County	1 1	Region III  Region III  Region III	Los Alamitos Los Alamitos Los Alamitos	2672302- 2672302- 2672302-	B-02 B-02	26932169 26932170 26932174	Capistrano Dr 8160 Service Rplmnt Via Irana 6841 Stanton Service Rpl Market Pl 5573 - Cypress Srv Rpl Royal Oaks Way 10531 Service Rplmnt Magnolia Ave	5,298 5,468 5,829	Project Added to CWIP 2020 2020 2020	Project Completion Date as of 06/01/2023 12/31/2023 12/31/2023 12/31/2023	Project Completed as of 06/01/2023 NA NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion was Authorized 2023 2023
Blankets Blankets Blankets Blankets	Region III Region III Region III	Orange County Orange County Orange County Orange County Orange	1 1 1	Region III  Region III  Region III	Los Alamitos Los Alamitos Los Alamitos Los Alamitos	2672302- 2672302- 2672302- 2672302-	B-02 B-02 B-02	26932169 26932170 26932174 26932175	Capistrano Dr 8160 Service RpImmt Via Irana 6841 Stanton Service RpI Market PI 5573 - Cypress Srv RpI Royal Oaks Way 10531 Service RpImnt Magnolia Ave 10500 Hydrant	5,298 5,468 5,829	Project Added to CWIP 2020 2020 2020 2020	Project Completion Date as of 06/01/2023 12/31/2023 12/31/2023 12/31/2023 12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion was Authorized 2023 2023 2023
Blankets Blankets Blankets Blankets	Region III Region III	Orange County Orange County Orange County Orange County Orange	1 1	Region III  Region III  Region III	Los Alamitos Los Alamitos Los Alamitos	2672302- 2672302- 2672302-	B-02 B-02 B-02	26932169 26932170 26932174	Capistrano Dr 8160 Service Rpilmnt Via Irana 6841 Stanton Service Rpi Market Pl 5573 - Cypress Srv Rpi Royal Oaks Way 10531 Service Rpilmnt Magnolia Ave 10500 Hydrant Replace	5,298 5,468 5,829	Project Added to CWIP 2020 2020 2020 2020	Project Completion Date as of 06/01/2023 12/31/2023 12/31/2023 12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion was Authorized 2023 2023 2023
Blankets Blankets Blankets Blankets	Region III Region III Region III	Orange County Orange County Orange County Orange County Orange County	1 1 1	Region III  Region III  Region III	Los Alamitos Los Alamitos Los Alamitos Los Alamitos	2672302- 2672302- 2672302- 2672302-	B-02 B-02 B-02	26932169 26932170 26932174 26932175	Capistrano Dr 8160 Service Rpimnt Via Irana 6841 Stanton Service Rpi Market PI 5573 - Cypress Srv Rpi Royal Oaks Way 10531 Service Rpimnt Magnolia Ave 10500 Hydrant Replace	5,298 5,468 5,829 989 8,028	Project Added to CWIP 2020 2020 2020 2020	Project Completion Date as of 06/01/2023 12/31/2023 12/31/2023 12/31/2023 12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion was Authorized 2023 2023 2023
Blankets Blankets Blankets Blankets	Region III Region III Region III Region III Region III	Orange County Orange County Orange County Orange County Orange County	1 1 1 1 1	Region III  Region III  Region III  Region III	Los Alamitos Los Alamitos Los Alamitos Los Alamitos Los Alamitos	2672302- 2672302- 2672302- 2672302- 2672306-	B-02 B-02 B-02 B-02	Order 26932169 26932170 26932174 26932175 26932167	Capistrano Dr 8160 Service Rpilmnt Via Irana 6841 Stanton Service Rpi Market Pl 5573 - Cypress Srv Rpi Royal Oaks Way 10531 Service Rpilmnt Magnolia Ave 10500 Hydrant Replace Winner Cir Cypress Abandon	5,298 5,468 5,829 989 8,028	Project Added to CWIP  2020  2020  2020  2020  2020	Project Completion Date as of 06/01/2023 12/31/2023 12/31/2023 12/31/2023 12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completior was Authorized 2023 2023 2023 2023 2023
Blankets Blankets Blankets Blankets	Region III Region III Region III	Orange County Orange County Orange County Orange County Orange County	1 1 1	Region III  Region III  Region III	Los Alamitos Los Alamitos Los Alamitos Los Alamitos	2672302- 2672302- 2672302- 2672302-	B-02 B-02 B-02 B-02	26932169 26932170 26932174 26932175	Capistrano Dr 8160 Service Rpilmnt Via Irana 6841 Stanton Service Rpi Market Pl 5573 - Cypress Srv Rpi Royal Oaks Way 10531 Service Rpilmnt Magnolia Ave 10500 Hydrant Replace Winner Cir Cypress Abandon laterals	5,298 5,468 5,829 989 8,028	Project Added to CWIP  2020  2020  2020  2020  2020	Project Completion Date as of 06/01/2023 12/31/2023 12/31/2023 12/31/2023 12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completior was Authorized 2023 2023 2023 2023 2023
Blankets Blankets Blankets Blankets	Region III Region III Region III Region III Region III	Orange County	1 1 1 1 1	Region III  Region III  Region III  Region III	Los Alamitos Los Alamitos Los Alamitos Los Alamitos Los Alamitos	2672302- 2672302- 2672302- 2672302- 2672306-	B-02 B-02 B-02 B-02	Order 26932169 26932170 26932174 26932175 26932167	Capistrano Dr 8160 Service Rpimnt Via Irana 6841 Stanton Service Rpi Market PI 5573 - Cypress Srv Rpi Royal Oaks Way 10531 Service Rpimnt Magnolia Ave 10500 Hydrant Replace Winner Cir Cypress Abandon laterals Florista "A"	5,298 5,468 5,829 989 8,028	Project Added to CWIP  2020  2020  2020  2020  2020	Project Completion Date as of 06/01/2023 12/31/2023 12/31/2023 12/31/2023 12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion was Authorized 2023 2023 2023 2023 2023
Blankets Blankets Blankets Blankets Blankets	Region III  Region III  Region III  Region III  Region III	Orange County Orange	1 1 1 1 1	Region III Region III Region III Region III Region III Region III	Los Alamitos Los Alamitos Los Alamitos Los Alamitos Los Alamitos Los Alamitos	Project  2672302- 2672302- 2672302- 2672302- 2672306-	B-02 B-02 B-02 B-06	Order 26932169 26932170 26932174 26932175 26932167	Capistrano Dr 8160 Service Rpilmnt Via Irana 6841 Stanton Service Rpi Market Pl 5573 - Cypress Srv Rpi Royal Oaks Way 10531 Service Rpimnt Magnolia Ave 10500 Hydrant Replace Winner Cir Cypress Abandon laterals Florista "A" Booster motor	5,298 5,468 5,829 989 8,028 22,821	Project Added to CWIP  2020  2020  2020  2020  2020  2020  2020	Project Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion Was Authorized  2023  2023  2023  2023  2023  2023
Blankets Blankets Blankets Blankets Blankets	Region III Region III Region III Region III Region III	Orange County Orange	1 1 1 1 1	Region III  Region III  Region III  Region III	Los Alamitos Los Alamitos Los Alamitos Los Alamitos Los Alamitos	2672302- 2672302- 2672302- 2672302- 2672306-	B-02 B-02 B-02 B-06	Order 26932169 26932170 26932174 26932175 26932167	Capistrano Dr 8160 Service Rpilmnt Via Irana 6841 Stanton Service Rpi Market Pl 5573 - Cypress Srv Rpi Royal Oaks Way 10531 Service Rpilmt Magnolia Ave 10500 Hydrant Replace Winner Cir Cypress Abandon laterals Florista "A" Booster motor rewind	5,298 5,468 5,829 989 8,028	Project Added to CWIP  2020  2020  2020  2020  2020  2020  2020	Project Completion Date as of 06/01/2023 12/31/2023 12/31/2023 12/31/2023 12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion Was Authorized  2023  2023  2023  2023  2023  2023
Blankets Blankets Blankets Blankets Blankets	Region III  Region III  Region III  Region III  Region III	Orange County	1 1 1 1 1	Region III Region III Region III Region III Region III Region III	Los Alamitos Los Alamitos Los Alamitos Los Alamitos Los Alamitos Los Alamitos	Project  2672302- 2672302- 2672302- 2672302- 2672306-	B-02 B-02 B-02 B-06	Order 26932169 26932170 26932174 26932175 26932167	Capistrano Dr 8160 Service Rpilmnt Via Irana 6841 Stanton Service Rpi Market Pl 5573 - Cypress 5rv Rpi Maryl Oaks Way 10531 Service Rpilmnt Magnolia Ave 10590 Hydrant Replace Winner Cir Cypress Abandon laterals Florista "A" Booster motor rewind 2021 1 1/2" New	5,298 5,468 5,829 989 8,028 22,821	Project Added to CWIP  2020  2020  2020  2020  2020  2020  2020	Project Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion Was Authorized  2023  2023  2023  2023  2023  2023
Blankets Blankets Blankets Blankets Blankets Blankets	Region III Region III Region III Region III Region III Region III	Orange County Orange	1 1 1 1 1 1 1 1	Region III	Los Alamitos	Project  2672302- 2672302- 2672302- 2672306- 2672306- 2672307-	B-02 B-02 B-02 B-06 B-06	Order 26932169 26932170 26932174 26932175 26932167 26932172	Capistrano Dr 8160 Service Rpilmnt Via Irana 6841 Stanton Service Rpi Market Pl 5573 - Cypress Srv Rpi Royal Oaks Way 10531 Service Rpimnt Magnolia Ave 10500 Hydrant Replace Winner Cir Cypress Abandon laterals Florista "A" Booster motor rewind 2021 1 1/2" New & Stuck Meter	5,298 5,468 5,829 989 8,028 22,821 17,271	Project Added to CWIP  2020  2020  2020  2020  2020  2020  2020  2020	Projection Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA  NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion was Authorized  2023  2023  2023  2023  2023  2023  2023
Blankets Blankets Blankets Blankets Blankets Blankets	Region III  Region III  Region III  Region III  Region III	Orange County Orange	1 1 1 1 1	Region III Region III Region III Region III Region III Region III	Los Alamitos Los Alamitos Los Alamitos Los Alamitos Los Alamitos Los Alamitos	Project  2672302- 2672302- 2672302- 2672306- 2672306- 2672307-	B-02 B-02 B-02 B-06 B-06	Order 26932169 26932170 26932174 26932175 26932167	Capistrano Dr 8160 Service Rpilmnt Via Irana 6841 Stanton Service Rpi Market Pl 5573 - Cypress Srv Rpi Royal Oaks Way 10531 Service Rpimnt Magnolia Ave 10500 Hydrant Replace Winner Cir Cypress Abandon laterals Florista "A" Booster motor rewind 2021 1 1/2" New & Stuck Meter	5,298 5,468 5,829 989 8,028 22,821	Project Added to CWIP  2020  2020  2020  2020  2020  2020  2020  2020	Project Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA  NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion was Authorized  2023  2023  2023  2023  2023  2023  2023
Blankets Blankets Blankets Blankets Blankets Blankets	Region III Region III Region III Region III Region III Region III	Orange County Orange	1 1 1 1 1 1 1 1	Region III	Los Alamitos	Project  2672302- 2672302- 2672302- 2672306- 2672306- 2672307-	B-02 B-02 B-02 B-06 B-06	Order 26932169 26932170 26932174 26932175 26932167 26932172	Capistrano Dr 8160 Service Rpilmnt Via Irana 6841 Stanton Service Rpi Market Pl 5573 - Cypress Srv Rpi Royal Oaks Way 10531 Service Rpimnt Magnolia Ave 10500 Hydrant Replace Winner Cir Cypress Abandon laterals Florista "A" Booster motor rewind 2021 1 1/2" New & Stuck Meter	5,298 5,468 5,829 989 8,028 22,821 17,271	Project Added to CWIP  2020  2020  2020  2020  2020  2020  2020  2020	Projection Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA  NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion was Authorized 2023 2023 2023 2023 2023 2023 2023
Blankets Blankets Blankets Blankets Blankets Blankets	Region III Region III Region III Region III Region III Region III	Orange County Orange	1 1 1 1 1 1 1 1	Region III	Los Alamitos	Project  2672302- 2672302- 2672302- 2672306- 2672306- 2672307-	B-02 B-02 B-02 B-06 B-06	Order 26932169 26932170 26932174 26932175 26932167 26932172	Capistrano Dr 8160 Service Rplmnt Via Irana 6841 Stanton Service Rpl Market Pl 5573 - Cypress Srv Rpl Royal Oaks Way 10531 Service Rplmnt Magnolia Ave 10500 Hydrant Replace Winner Cir Cypress Abandon laterals Florista "A" Booster motor rewind 2021 1 1/2" New & Stuck Meter Cowan	5,298 5,468 5,829 989 8,028 22,821 17,271	Project Added to CWIP  2020  2020  2020  2020  2020  2020  2020  2020	Projection Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA  NA	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion was Authorized 2023 2023 2023 2023 2023 2023 2023
Blankets Blankets Blankets Blankets Blankets Blankets Blankets	Region III Region III Region III Region III Region III Region III	Orange County	1 1 1 1 1 1 1 1	Region III	Los Alamitos	Project  2672302- 2672302- 2672302- 2672302- 2672306- 2672306- 2672306- 2722101-	B-02 B-02 B-02 B-06 B-06 B-07	Order 26932169 26932170 26932174 26932175 26932167 26932172	Capistrano Dr 8160 Service Rpilmnt Via Irana 6841 Stanton Service Rpi Market Pl 5573 - Cypress Srv Rpl Royal Oaks Way 10531 Service Rpimnt Magnolia Ave 10500 Hydrant Replace Winner Cir Cypress Abandon laterals Florista "A" Booster motor rewind 2021 1 1/2" New & Stuck Meter Cowan 2021 1 1/2" New & Stuck Mitr	5,298 5,468 5,829 989 8,028 22,821 17,271	Project Added to CWIP  2020  2020  2020  2020  2020  2020  2020  2020  2020	Projection Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA  NA  NA  NA  NA  NA  N	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completion was Authorized  2023  2023  2023  2023  2023  2023  2023  2023  2023
Blankets Blankets Blankets Blankets Blankets Blankets Blankets	Region III	Orange County	1 1 1 1 1 1 1 1 1	Region III	Los Alamitos Placentia/Yorba Linda	Project  2672302- 2672302- 2672302- 2672302- 2672306- 2672306- 2672306- 2722101-	B-02 B-02 B-02 B-06 B-06 B-07	Order 26932169 26932170 26932174 26932175 26932167 26932172 26932171 27431226	Capistrano Dr 8160 Service Rpilmnt Via Irana 6841 Stanton Service Rpi Market Pl 5573 - Cypress Srv Rpl Royal Oaks Way 10531 Service Rpimnt Magnolia Ave 10500 Hydrant Replace Winner Cir Cypress Abandon laterals Florista "A" Booster motor rewind 2021 1 1/2" New & Stuck Meter Cowan 2021 1 1/2" New & Stuck Mitr	5,298 5,468 5,829 989 8,028 22,821 17,271 (143)	Project Added to CWIP  2020  2020  2020  2020  2020  2020  2020  2020  2020	Projection Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA  NA  NA  NA  NA  NA  N	Project Authorized Date  6/29/2023  6/29/2023  6/29/2023  6/29/2023  6/29/2023  6/29/2023  6/29/2023	(Years) Project Completion was Authorized 2023 2023 2023 2023 2023 2023 2023 202
Blankets Blankets Blankets Blankets Blankets Blankets Blankets Blankets	Region III	Orange County Orange	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Region III	Los Alamitos Placentia/Yorba Linda Placentia/Yorba Linda	Project  2672302- 2672302- 2672302- 2672306- 2672306- 2672307- 2722101- 2722101-	B-02  B-02  B-02  B-06  B-06  B-07  B-01  B-01	Order 26932169 26932170 26932174 26932175 26932167 26932172 26932171 27431226 27531388	Capistrano Dr 8160 Service Rpilmnt Via Irana 6841 Stanton Service Rpi Market PI 5573 - Cypress 5rv Rpi Maryal Oaks Way 10531 Service Rpilmnt Magnolia Ave 10500 Hydrant Replace Winner Cir Cypress Abandon laterals Florista "A" Booster motor review & Stuck Meter Cowan 2021 1 1/2" New & Stuck Meter Cowan 2021 1 1/2" New & Stuck Mtr (EL/YL) Ruby Pump &	5,298 5,468 5,829 989 8,028 22,821 17,271 (143) (213)	Project Added to CWIP  2020  2020  2020  2020  2020  2020  2020  2020  2020  2020  2020	Project Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA  NA  NA  NA  NA  NA  N	Project Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	(Years) Project Completio was Authorized 2023 2023 2023 2023 2023 2023 2023 202
Blankets Blankets Blankets Blankets Blankets Blankets Blankets Blankets	Region III	Orange County Orange	1 1 1 1 1 1 1 1 1	Region III	Los Alamitos Placentia/Yorba Linda	Project  2672302- 2672302- 2672302- 2672306- 2672306- 2672307- 2722101- 2722101-	B-02  B-02  B-02  B-06  B-06  B-07  B-01  B-01	Order 26932169 26932170 26932174 26932175 26932167 26932172 26932171 27431226 27531388	Capistrano Dr 8160 Service Rpilmnt Via Irana 6841 Stanton Service Rpi Market Pl 5573 - Cypress Srv Rpi Royal Oaks Way 10531 Service Rpilmnt Magnolia Ave 10500 Hydrant Replace Winner Cir Cypress Abandon laterals Florista "A" Booster motor rewind 2021 1 1/2" New & Stuck Meter Cowan 2021 1 1/2" New & Stuck Mtr (PL/YL)	5,298 5,468 5,829 989 8,028 22,821 17,271 (143) (213) 65,136	Project Added to CWIP  2020  2020  2020  2020  2020  2020  2020  2020  2020  2020  2020	Projection Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Project Completed as of 06/01/2023  NA  NA  NA  NA  NA  NA  NA  NA  NA  N	Project Authorized Date  6/29/2023  6/29/2023  6/29/2023  6/29/2023  6/29/2023  6/29/2023  6/29/2023	(Years) Project Completio was Authorized 2023 2023 2023 2023 2023 2023 2023 202

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
									Nenno Ave 656						
Dia alasta	Danier III	Orange		Deelee III	Diametic Mode Linds	2722222		27531499	placentia Service		2020	10/01/0000	NA.	c (20 (2022	2022
Blankets	Region III	County	1	Region III	Placentia/Yorba Linda	2/22202-	(B-02	2/531499	Avon Place 1250	5,961	2020	12/31/2023	NA	6/29/2023	2022
		Orange							(Placentia)						
Blankets	Region III	County	1	Region III	Placentia/Yorba Linda	2722202-	(B-02	27531510	Service	9,234	2020	12/31/2023	NA	6/29/2023	2022
		Orange							county paving project raise						
Blankets	Region III	County	1	Region III	Placentia/Yorba Linda	2722206-	(B-06	27431271	60Valve	7,132	2020	12/31/2023	NA	6/29/2023	2022
Diambata	Region III	Orange	1	Region III	Placentia/Yorba Linda	2722206	4 B O C	27531506	Lower & raise gate cans due to	7,560	2020	12/31/2023	NA	6/29/2023	2022
Diankets	Region III	Orange		Region III	Placentia/Torba Linua	2/22200-	10-00	2/551500	Peacock PLC	7,560	2020	12/31/2023	NA	0/29/2023	2022
Blankets	Region III		1	Region III	Placentia/Yorba Linda	2722207-	(B-07	27431261	panel Upgrade	64,189	2020	12/31/2023	NA	6/29/2023	2022
		Orange		_					2023 new & stuck 5/8" meter						
Blankets	Region III	County	1	Region III	Placentia/Yorba Linda	2722301-	(B-01	27531502	Placent	1,836	2020	12/31/2023	NA	6/29/2023	2023
		Orange							2023 new &stuck 1" meter						
Blankets	Region III	County	1	Region III	Placentia/Yorba Linda	2722301-	(B-01	27531503	placentia	328	2020	12/31/2023	NA	6/29/2023	2023
		Orange							La Jolla 840 Replace 3"						
Blankets	Region III	County	1	Region III	Placentia/Yorba Linda	2722301-	(B-01	27531511	Octave Mtr	1,981	2020	12/31/2023	NA	6/29/2023	2023
		Orange							New Hampshire Way 342 Srv						
Blankets	Region III		1	Region III	Placentia/Yorba Linda	2722302-	(B-02	27531513	Rplmnt	3,424	2020	12/31/2023	NA	6/29/2023	2023
Blankets	Region III	Orange County	1	Region III	Placentia/Yorba Linda	2722307-	(B-07	27431278	Timberline PLC panel upgrade	5,524	2020	12/31/2023	NA	6/29/2023	2023

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
									Glendora						
									Connection-COR						
Blankets	Region III	Foothill	1	Region III	San Dimas	3212207-	B-07	32631682	for 10" Pro	5,136	2020	12/31/2023	NA	NA (UNB init	2022
									San Dimas 2023						
									1.5" Meter						
Blankets	Region III	Foothill	1	Region III	San Dimas	3212301-	B-01	32631670		380	2020	12/31/2023	NA	NA (UNB init	2023
									San Dimas 2023						
Discharte	Region III	F46-III	1	Region III	San Dimas	3212302-		22524572	1" Service	50.916	2020	12/31/2023	NA	NA (UNB init	2022
biankets	Region III	FOOTHIII	1	Region III	San Dimas	3212302-	B-U2	32631672	Replaceme PM-7 Booster A	50,916	2020	12/31/2023	NA	NA (UNB INI	2023
									Emergency						
Blanketc	Region III	Footbill	1	Region III	San Dimas	3212307-	B-07	32631675	Replacemen	224	2020	12/31/2023	NA	NA (UNB init	2023
Didilices	negronin		-	negron m	our billius	0212007		02002075	Puddingstone		2020	12/02/2020		101(01101111	2020
									Emergency PLC						
Blankets	Region III	Foothill	1	Region III	San Dimas	3212307-	B-07	32631678		3,734	2020	12/31/2023	NA	NA (UNB init	2023
									Replace Skid						
Blankets	Region III	Foothill	1	Region III	San Gabriel	3302210-	B-10	33000120	Steer	69,778	2020	12/31/2023	NA	6/29/2023	2022
									Arcadia 2023 1" Service						
Blankets	Region III	Foothill	1	Region III	San Gabriel	3302302-	B-02	33210530	Replacement	25,656	2020	12/31/2023	NA	6/29/2023	2023
Dia aliata	Region III	F4b:II		Danier III	San Gabriel	3302302-	. B. 02	22221261	Garvey 7950 2" Service Replacement	10.015	2020	12/31/2023	NA	6/29/2023	2022
biankets	region III	rootniii	1	Region III	oan Gabriei	3302302-	B-U2	33331361	Encinita Vessel 5	19,815	2020	12/51/2025	IVA	0/29/2023	2023
Rlankets	Region III	Footbill	1	Region III	San Gabriel	3302307-	B-07	33210535	Production Meter	112	2020	12/31/2023	NA	6/29/2023	2023
Dialikets	negion iii	TOURINI	1	negion III	Jan Gabrier	3302307-	D-07	33210333	Londgen	112	2020	12/31/2023	INA	0/25/2025	2023
									Connection	0.505		40/04/0000		5 /20 /2002	
Biankets	Region III	roothill	1	Region III	San Gabriel	3302307-	B-07	33210536	Production Meter	3,635	2020	12/31/2023	NA	6/29/2023	2023

RGT Tun-	Communication	Dietriet	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023	Project Authorized	GRC Period (Years) Project Completion was Authorized
ват туре	Company	DISTRICT	Category	NIVIA	CSA	Project	bgt drp	Order	W Main 2531-	Dalance	CWIP	06/01/2025	06/01/2025	Date	Authorized
		Mountain/							Replace 2" wheel						
Blankets	Region III		1	Region III	Barstow	3452206-	B-06	34731487	valve	6,995	2020	12/31/2023	NA	6/29/2023	2022
									Bradshaw 11-						
		Mountain/							Emergency Pump						
Blankets	Region III	Desert	1	Region III	Barstow	3452207-	B-07	34731489	Replace	34,357	2020	12/31/2023	NA	6/29/2023	2022
		Mountain/							Mojave Booster B						
Blankets	Region III	Desert	1	Region III	Barstow	3452207-	B-07	34731490	Replace VFD	5,501	2020	12/31/2023	NA	6/29/2023	2022
									Bradshaw Nitrate						
Plankete	Region III	Mountain/	1	Region III	Barstow	3452208-	D 00	34731481	Treatment Pilot Te	161,185	2020	12/31/2023	NA	6/29/2023	2022
DIGIIKELS	Regionini	Desert	1	Regionini	barstow	3432208	D-08	34/31461	300 S G-Replace	101,183	2020	12/31/2023	IVA	0/25/2023	2022
		Mountain/							4" Compound						
Blankets	Region III		1	Region III	Barstow	3452301-	B-01	34731501	with 4"	4.071	2020	12/31/2023	NA	6/29/2023	2023
	_	Mountain/		_					Sorensen Ave &	,					
Blankets	Region III	Desert	1	Region III	Calipatria	3512206-	B-06	35231181	Main Rpl GV332	25,178	2020	12/31/2023	NA	6/29/2023	2022
		Mountain/							Calipatria 2023						
Blankets	Region III	Desert	1	Region III	Calipatria	3512301-	B-01	35231184	5/8" Meter Repl	532	2020	12/31/2023	NA	6/29/2023	2023
		Mountain/							Calipatia 2023						
Blankets	Region III	Desert	1	Region III	Calipatria	3512301-	B-01	35231186	Age Meter Repl	418	2020	12/31/2023	NA	6/29/2023	2023
									Elm Well 24 -						
		Mountain/							Replace Pumping						
Blankets	Region III		1	Region III	Morongo	3572107-	B-07	35831038	Equip	68	2020	12/31/2023	NA	6/29/2023	2021
		Mountain/							1 - Replace					_,,	
Blankets	Region III	Desert	1	Region III	Morongo	3572107-	(B-07	35831039	Pumpin	130,423	2020	12/31/2023	NA	6/29/2023	2021
		14							MDel Norte 2023 1" Service						
Blankets	Pagion III	Mountain/	1	Region III	Morongo	3572302-	B-02	35831048	Replace	26,478	2020	12/31/2023	NA	6/29/2023	2022
Diankets	Region III	Desert	1	Region III	Morongo	3372302	D-U2	33831048	керіасе	20,478	2020	12/31/2023	INA	0/29/2023	2025
												Estimated	Percentage of		GRC Period (Years)
DCT Town		District	Catalana	DAGA	CCA	Funding	Bet Con	Work	WO Description	12/31/2022		Project Completion Date as of	Project Completed as of	Authorized	Project Completion was
BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Project	Completion	Completed as	Authorized	Completion
BGT Type	Company		Category	RMA	CSA		Bgt Grp		MDel Sur 2023 1"		Project Added to	Completion Date as of	Completed as of	Authorized	Completion was
		Mountain/				Project		Order	MDel Sur 2023 1" Service	Balance	Project Added to CWIP	Completion Date as of 06/01/2023	Completed as of 06/01/2023	Authorized Date	Completion was Authorized
	Company Region III	Mountain/ Desert	Category	RMA Region III	CSA				MDel Sur 2023 1" Service Replaceme		Project Added to CWIP	Completion Date as of	Completed as of	Authorized	Completion was Authorized
Blankets		Mountain/ Desert Mountain/				Project	(B-02	Order	MDel Sur 2023 1" Service	Balance 14,383	Project Added to CWIP	Completion Date as of 06/01/2023	Completed as of 06/01/2023	Authorized Date	Completion was Authorized 2023
Blankets	Region III	Mountain/ Desert Mountain/	1	Region III	Morongo	Project 3572302-	(B-02	Order 35931120	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged	Balance 14,383	Project Added to CWIP	Completion Date as of 06/01/2023 12/31/2023	Completed as of 06/01/2023	Authorized Date 6/29/2023	Completion was Authorized 2023
Blankets Blankets	Region III	Mountain/ Desert Mountain/ Desert Mountain/	1	Region III	Morongo	Project 3572302-	(B-02 (B-01	Order 35931120	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program	14,383 313	Project Added to CWIP	Completion Date as of 06/01/2023 12/31/2023	Completed as of 06/01/2023	Authorized Date 6/29/2023	Completion was Authorized 2023 2022
Blankets Blankets	Region III	Mountain/ Desert Mountain/ Desert Mountain/ Desert	1	Region III	Morongo Apple Valley	3572302- 3632201-	(B-02 (B-01	Order 35931120 36400350	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1"	14,383 313	Project Added to CWIP 2020 2020	Completion Date as of 06/01/2023 12/31/2023 12/31/2023	Completed as of 06/01/2023 NA	Authorized Date 6/29/2023 6/29/2023	Completion was Authorized 2023 2022
Blankets Blankets Blankets	Region III Region III Region III	Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/	1 1 1	Region III Region III Region III	Morongo Apple Valley Apple Valley	Project  3572302- 3632201- 3632201-	(B-02 (B-01 (B-01	35931120 36400350 36700153	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service	14,383 313 303	Project Added to CWIP 2020 2020 2020	Completion Date as of 06/01/2023 12/31/2023 12/31/2023 12/31/2023	Completed as of 06/01/2023  NA  NA	Authorized Date 6/29/2023 6/29/2023 6/29/2023	Completion was Authorized 2023 2022 2022
Blankets Blankets Blankets	Region III	Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert	1	Region III	Morongo Apple Valley	3572302- 3632201-	(B-02 (B-01 (B-01	Order 35931120 36400350	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements	14,383 313	Project Added to CWIP 2020 2020 2020	Completion Date as of 06/01/2023 12/31/2023 12/31/2023	Completed as of 06/01/2023 NA	Authorized Date 6/29/2023 6/29/2023	Completion was Authorized 2023 2022 2022
Blankets Blankets Blankets Blankets	Region III Region III Region III Region III	Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/	1 1 1	Region III Region III Region III	Morongo Apple Valley Apple Valley Apple Valley	3572302- 3632201- 3632201- 3632302-	(B-02 (B-01 (B-01	35931120 36400350 36700153 36400367	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replacements	14,383 313 303 3,779	Project Added to CWIP 2020 2020 2020 2020	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Completed as of 06/01/2023  NA  NA  NA	Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023	Completion was Authorized 2023 2022 2022
Blankets Blankets Blankets Blankets	Region III Region III Region III	Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert	1 1 1	Region III Region III Region III	Morongo Apple Valley Apple Valley	Project  3572302- 3632201- 3632201-	(B-02 (B-01 (B-01	35931120 36400350 36700153	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replace Veh#2104	14,383 313 303 3,779	Project Added to CWIP 2020 2020 2020	Completion Date as of 06/01/2023 12/31/2023 12/31/2023 12/31/2023	Completed as of 06/01/2023  NA  NA	Authorized Date 6/29/2023 6/29/2023 6/29/2023	Completion was Authorized 2023 2022 2022
Blankets Blankets Blankets Blankets	Region III Region III Region III Region III	Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/	1 1 1 1 1 1 1	Region III Region III Region III Region III Region III	Morongo Apple Valley Apple Valley Apple Valley Wrightwood	9632201- 3632201- 3632302- 3712110-	(B-02 (B-01 (B-01 (B-02 (B-10	35931120 36400350 36700153 36400367 37110932	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replace Weh#2104 Buford 5 Motor	14,383 313 303 3,779 (6)	Project Added to CWIP 2020 2020 2020 2020 2020	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Completed as of 06/01/2023  NA  NA  NA  NA	Authorized Date  6/29/2023  6/29/2023  6/29/2023  6/29/2023  6/29/2023	Completion was Authorized  2023  2022  2022  2023  2021
Blankets Blankets Blankets Blankets	Region III Region III Region III Region III	Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/	1 1 1	Region III Region III Region III	Morongo Apple Valley Apple Valley Apple Valley	3572302- 3632201- 3632201- 3632302-	(B-02 (B-01 (B-01 (B-02 (B-10	35931120 36400350 36700153 36400367	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replace Veh#2104 Buford 5 Motor Replacement	14,383 313 303 3,779 (6)	Project Added to CWIP 2020 2020 2020 2020	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Completed as of 06/01/2023  NA  NA  NA	Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023	Completion was Authorized  2023  2022  2022  2023  2021
Blankets Blankets Blankets Blankets	Region III Region III Region III Region III	Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert	1 1 1 1 1 1 1	Region III Region III Region III Region III Region III	Morongo Apple Valley Apple Valley Apple Valley Wrightwood	9632201- 3632201- 3632302- 3712110-	(B-02 (B-01 (B-01 (B-02 (B-10	35931120 36400350 36700153 36400367 37110932	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replace Veh#Z104 Buford 5 Motor Replacement Apple Valley	14,383 313 303 3,779 (6)	Project Added to CWIP 2020 2020 2020 2020 2020	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Completed as of 06/01/2023  NA  NA  NA  NA	Authorized Date  6/29/2023  6/29/2023  6/29/2023  6/29/2023  6/29/2023	Completion was Authorized  2023  2022  2022  2023  2021
Blankets Blankets Blankets Blankets Blankets	Region III Region III Region III Region III Region III Region III	Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert	1 1 1 1 1 1 1	Region III Region III Region III Region III Region III Region III	Morongo  Apple Valley  Apple Valley  Apple Valley  Wrightwood  Wrightwood	9632201- 3632201- 3632201- 3632302- 3712110- 3712307-	(B-02 (B-01 (B-01 (B-02 (B-10	0rder 35931120 36400350 36700153 36400367 37110932 37231171	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replace Replacements Replace Replacement Replacement AVS 2020 AU Buford 5 Motor Replacement Apple Valley South SCADA (R3	14,383 313 303 3,779 (6)	Project Added to CWIP 2020 2020 2020 2020 2020 2020	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Completed as of 06/01/2023  NA  NA  NA  NA  NA	Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	Completion was Authorized 2023 2022 2022 2022 2023 2021 2023
Blankets Blankets Blankets Blankets Blankets	Region III Region III Region III Region III	Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert	1 1 1 1 1 1 1 1	Region III Region III Region III Region III Region III	Morongo Apple Valley Apple Valley Apple Valley Wrightwood	9632201- 3632201- 3632302- 3712110-	(B-02 (B-01 (B-01 (B-02 (B-10	35931120 36400350 36700153 36400367 37110932	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replace Veh#2104 Buford 5 Motor Replacement Apple Valley South SCADA (R3 2022)	14,383 313 303 3,779 (6)	Project Added to CWIP 2020 2020 2020 2020 2020 2020	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Completed as of 06/01/2023  NA  NA  NA  NA	Authorized Date  6/29/2023  6/29/2023  6/29/2023  6/29/2023  6/29/2023	Completion was Authorized 2023 2022 2022 2022 2023 2021 2023
Blankets Blankets Blankets Blankets Blankets Blankets	Region III Region III Region III Region III Region III Region III	Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/	1 1 1 1 1 1 1 1	Region III Region III Region III Region III Region III Region III	Morongo Apple Valley Apple Valley Apple Valley Wrightwood Wrightwood	9632201- 3632201- 3632201- 3632302- 3712110- 3712307-	(B-02 (B-01 (B-01 (B-02 (B-10 (B-07	0rder 35931120 36400350 36700153 36400367 37110932 37231171	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replace Replacements Replace Replacement Replacement AVS 2020 AU Buford 5 Motor Replacement Apple Valley South SCADA (R3	14,383 313 303 3,779 (6)	Project Added to CWIP  2020 2020 2020 2020 2020 2020 2020 2	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023	Completed as of 06/01/2023  NA  NA  NA  NA  NA	Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023	Completion was Authorized 2023 2022 2022 2023 2021 2023 2021 2023 2021 2023
Blankets Blankets Blankets Blankets Blankets Blankets	Region III Region III Region III Region III Region III Region III	Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/	1 1 1 1 1 1 4d	Region III	Morongo  Apple Valley  Apple Valley  Apple Valley  Wrightwood  Wrightwood  Apple Valley	3572302- 3632201- 3632201- 3632302- 3712110- 3712307- 3632151-	(B-02 (B-01 (B-01 (B-02 (B-10 (B-07	35931120 36400350 36700153 36400367 37110932 37231171 36400354	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replace Replacements Replace Replacement Apple Valley South SCADA (R3 2022) Wrightwood	14,383 313 303 3,779 (6) 110	Project Added to CWIP  2020 2020 2020 2020 2020 2020 2020 2	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  3/31/2025	Completed as of 06/01/2023  NA  NA  NA  NA  NA  NA  NA  NA  NA	Authorized Date  6/29/2023  6/29/2023  6/29/2023  6/29/2023  6/29/2023  NA (UNB initial control of the control	Completion was Authorized 2023 2022 2022 2023 2021 2023 2021 2023 2021 2023
Blankets Blankets Blankets Blankets Blankets Construct	Region III Region III Region III Region III Region III Region III	Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert Mountain/ Desert	1 1 1 1 1 1 4d	Region III	Morongo  Apple Valley  Apple Valley  Apple Valley  Wrightwood  Wrightwood  Apple Valley	3572302- 3632201- 3632201- 3632302- 3712110- 3712307- 3632151-	(B-02 (B-01 (B-01 (B-02 (B-10 (B-07	35931120 36400350 36700153 36400367 37110932 37231171 36400354	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replace Replace Replacement Service Replacement Service Replacement AVS 2023 1" Service Replace	14,383 313 303 3,779 (6) 110	Project Added to CWIP  2020 2020 2020 2020 2020 2020 2021	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  3/31/2025	Completed as of 06/01/2023  NA  NA  NA  NA  NA  NA  NA  NA  NA	Authorized Date  6/29/2023  6/29/2023  6/29/2023  6/29/2023  6/29/2023  NA (UNB initial control of the control	Completion was Authorized 2023 2022 2022 2023 2021 2023 2021 2023 E NA
Blankets Blankets Blankets Blankets Blankets Construct Construct	Region III	Mountain/ Desert Mountain/	1 1 1 1 1 1 1 1 1 4 d 4 d 4 d 4 d	Region III	Morongo Apple Valley Apple Valley Apple Valley Wrightwood Wrightwood Apple Valley Wrightwood	3572302- 3632201- 3632201- 3632302- 3712307- 3632151- 3712151-	(B-02 (B-01 (B-01 (B-02 (B-10 (B-07	Order 35931120 36400350 36700153 36400367 37110932 37231171 36400354 37231164 36700156	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replace Replace Replacement Service Replacement Service Replacement Wehz2104 Buford 5 Motor Replacement Apple Valley South SCADA (R3 2022) Lucerne SCADA (R3 2022) Calipatria SCADA Calipatria SCADA Calipatria SCADA	14,383 313 303 3,779 (6) 110 55,755 258,678 48,326	Project Added to CWIP  2020 2020 2020 2020 2020 2020 2020 2	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  3/31/2023  3/31/2025  5/1/2025	Completed as of 06/01/2023  NA  NA  NA  NA  NA  1%  14%  15%	Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 NA (UNB init NA (UNB init) NA (UNB init)	Completion was Authorized 2023 2022 2022 2023 2021 2023 2021 2023 RNA RNA RNA
Blankets Blankets Blankets Blankets Blankets Construct Construct	Region III	Mountain/ Desert Mountain/	1 1 1 1 1 1 1 1 4d 4d 4d	Region III	Morongo Apple Valley Apple Valley Apple Valley Wrightwood Wrightwood Apple Valley Wrightwood	3572302- 3632201- 3632201- 3632302- 3712307- 3632151- 3712151-	(B-02 (B-01 (B-01 (B-02 (B-10 (B-07 (51	0rder 35931120 36400350 36700153 36400367 37110932 37231171 36400354 37231164	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements AVS 2023 1" Service Replacements AVS 2023 1" Service Replacements Apple Valley South SCADA (R3 2022) Ureightwood SCADA (R8 2022) Lucerne SCADA (R3 2022) Calipatria SCADA (R3 2022)	14,383 313 303 3,779 (6) 110 55,755 258,678	Project Added to CWIP  2020 2020 2020 2020 2020 2020 2020 2	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  3/31/2023  3/31/2025	Completed as of 06/01/2023  NA  NA  NA  NA  NA  1%	Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 AUUNB Initi	Completion was Authorized 2023 2022 2022 2023 2021 2023 2021 2023 RNA RNA RNA
Blankets Blankets Blankets Blankets Blankets Construct Construct	Region III	Mountain/ Desert Mountain/	1 1 1 1 1 1 1 1 1 4 d 4 d 4 d 4 d	Region III	Morongo  Apple Valley  Apple Valley  Wrightwood  Wrightwood  Apple Valley  Wrightwood  Apple Valley	3572302- 3632201- 3632201- 3632201- 3632302- 3712110- 3712307- 3632151- 3632151-	(B-02 (B-01 (B-01 (B-02 (B-10 (B-07 (51	Order 35931120 36400350 36700153 36400367 37110932 37231171 36400354 37231164 36700156	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replace Replacements Replace Replacement Apple Valley South SCADA (R3 2022) Wrightwood SCADA (R3 2022) Lucerne SCADA (R3 2022) Calipatria SCADA (R3 2023) Cordova	14,383 313 303 3,779 (6) 110 55,755 258,678 48,326	Project Added to CWIP  2020 2020 2020 2020 2020 2020 2020 2	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  3/31/2023  3/31/2025  5/1/2025	Completed as of 06/01/2023  NA  NA  NA  NA  NA  1%  14%  15%	Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 NA (UNB init NA (UNB init) NA (UNB init)	Completion was Authorized 2023 2022 2022 2023 2021 2023 2021 2023 RNA RNA RNA
Blankets Blankets Blankets Blankets Blankets Construct Construct	Region III	Mountain/ Desert	1 1 1 1 1 1 1 4d 4d 4d 4d 4b	Region III	Morongo Apple Valley Apple Valley Wrightwood Wrightwood Apple Valley Wrightwood Apple Valley Calipatria	970 Project  3572302- 3632201- 3632302- 3712110- 3712307- 3632151- 3712151- 3632151- 3512151-	(B-02 (B-01 (B-01 (B-02 (B-10 (B-07 (S1 (S1 (S1	0rder 35931120 36400350 36700153 36400367 37110932 37231171 36400354 37231164 36700156 35231167	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replace Vehæ2104 Buford 5 Motor Replacement Apple Valley South SCADA (R3 2022) Lucerne SCADA (R3 2022) Lucerne SCADA (R3 2022) Calipatria SCADA (R3 2023) Cordova Systemwide	14,383 313 303 3,779 (6) 110 55,755 258,678 48,326	Project Added to CWIP  2020 2020 2020 2020 2020 2020 2021 2021 2021 2021	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  3/31/2025  5/1/2025  7/1/2024	Completed as of 06/01/2023  NA  NA  NA  NA  NA  1%  14%  15%	Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 NA (UNB init) NA (UNB init) NA (UNB init) NA (UNB init)	Completion was Authorized 2023 2022 2022 2023 2021 2023 2021 2023 RNA RNA RNA RNA
Blankets Blankets Blankets Blankets Blankets Construct Construct	Region III	Mountain/ Desert Mountain/	1 1 1 1 1 1 1 1 1 4 d 4 d 4 d 4 d	Region III	Morongo  Apple Valley  Apple Valley  Wrightwood  Wrightwood  Apple Valley  Wrightwood  Apple Valley	3572302- 3632201- 3632201- 3632201- 3632302- 3712110- 3712307- 3632151- 3632151-	(B-02 (B-01 (B-01 (B-02 (B-10 (B-07 (S1 (S1 (S1	Order 35931120 36400350 36700153 36400367 37110932 37231171 36400354 37231164 36700156	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements AVS 2023 1" Service Replacements APS 2023 1" Service Replacements Apple Valley South SCADA (R3 2022) Wrightwood SCADA (R3 2022) Lucerne SCADA (R3 2022) Calipatria SCADA (R3 2023) Cordova Systemwide SCADA (R3 2023)	14,383 313 303 3,779 (6) 110 55,755 258,678 48,326	Project Added to CWIP  2020 2020 2020 2020 2020 2020 2021 2021 2021 2021	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  3/31/2023  3/31/2025  5/1/2025	Completed as of 06/01/2023  NA  NA  NA  NA  NA  1%  14%  15%	Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 NA (UNB init NA (UNB init) NA (UNB init)	Completion was Authorized 2023 2022 2022 2023 2021 2023 2021 2023 RNA RNA RNA RNA
Blankets Blankets Blankets Blankets Blankets Construct Construct	Region III	Mountain/ Desert	1 1 1 1 1 1 1 4d 4d 4d 4d 4b	Region III	Morongo Apple Valley Apple Valley Wrightwood Wrightwood Apple Valley Wrightwood Apple Valley Calipatria	970 Project  3572302- 3632201- 3632302- 3712110- 3712307- 3632151- 3712151- 3632151- 3512151-	(B-02 (B-01 (B-01 (B-02 (B-10 (B-07 (S1 (S1 (S1	0rder 35931120 36400350 36700153 36400367 37110932 37231171 36400354 37231164 36700156 35231167	MDel Sur 2023 1" Service Replaceme AVS 2022 Aged Meter Program LV 2022 1" Meter Replacements AVS 2023 1" Service Replacements Replace Vehæ2104 Buford 5 Motor Replacement Apple Valley South SCADA (R3 2022) Lucerne SCADA (R3 2022) Lucerne SCADA (R3 2022) Calipatria SCADA (R3 2023) Cordova Systemwide	14,383 313 303 3,779 (6) 110 55,755 258,678 48,326	Project Added to CWIP  2020 2020 2020 2020 2020 2020 2021 2021 2021 2021	Completion Date as of 06/01/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  12/31/2023  3/31/2025  5/1/2025  7/1/2024	Completed as of 06/01/2023  NA  NA  NA  NA  NA  1%  14%  15%	Authorized Date 6/29/2023 6/29/2023 6/29/2023 6/29/2023 6/29/2023 NA (UNB init) NA (UNB init) NA (UNB init) NA (UNB init)	Completion was Authorized 2023 2022 2022 2023 2021 2023 2021 2023 RNA RNA RNA RNA

1

2

A-67

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023		GRC Period (Years) Project Completion was Authorized
		Mountain/							Apple Valley North SCADA (R3						
Construct	Region III		4d	Region III	Apple Valley	3632151-	51	36600278	2022)	61,650	2021	8/1/2024	24%	NA (UNB ini	NA
Construct	Region III	Mountain/ Desert	4d	Region III	Apple Valley	3632151-	51	36500091	Desert View SCADA (R3 2022)	96,382	2021	1/1/2025	25%	NA (UNB ini	NA
Construct	Region III	Orange County	5	Region III	Placentia/Yorba Linda	2722153-	153	27531406	SR-57 Pipeline Replacement	62,096	2021	11/1/2023	30%	NA (UNB ini	: NA
Construct	i Region III	Mountain/ Desert	4d	Region III	Morongo	3572151-	951	35931111	Morongo Del Sur SCADA (R3 2021)	329,940	2021	5/1/2024	30%	NA (UNB ini	. NA
									New WB23A MWD & GSWC						0
Construct		Northern	4d 5		Culver City  Arden/Cordova	2341951-		23611831	PRV Vaults-PII Mather Plant Generator	1,495,670		12/1/2023	39% 75%	NA (UNB ini	2021 & 2022
Construct			5	,	Culver City	2342153-		23611847	Culver Park, Diller AMR	1,030,822		8/1/2023	77%	NA (UNB ini	
Construct			5		San Gabriel	3302153-			Discharge Pipeline Upgrade			10/1/2023	77%	NA (UNB ini	
Construct		Orange	5	Region III		2722153		27431259	CH FH Replace	251,213		5/1/2023	81%	NA (UNB ini	
Construct	_	Northern	5		Arden/Cordova	1152151-		11811876	Church Well No.	2,095,354		7/1/2024	87%	NA (UNB ini	
		Mountain/		·					Rensselaer FH Replacement-Ph.						
Construct	Region III	Desert	5	Region III	Barstow	3452053-	53	34731456		117,031	2021	9/1/2023	90%	NA (UNB ini	NA
Construct	Region III	Foothill	5	Region III	San Dimas	3212152-	52	32631636	San Dimas Avenue Gold Line	251,929	2021	12/1/2023	91%	NA (UNB ini	NA .
Construct	Region III	Footbill	5	Region III	San Dimas	3212152-	(52	32631634	San Dimas Canyon (East	300.901	2021	12/1/2023	94%	NA (UNB ini	NΔ

BGT Type	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	12/31/2022 Balance	Year Project Added to CWIP	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed a of 06/01/2023	s Project Authorized	GRC Period (Years) Project Completion I was Authorized
Const	Dogi '''	Enath:	5	Dogio- III	San Dima-	221215	. (52	32631635	Canyon (West	340,247	2024	12/1/2022	95%	NA (UNB in	i+ NA
Construct	Region III		,	Region III	San Dimas	3212152	2-152	32631633	OC Fire	540,247	2021	12/1/2023	95%	NA (UNB III	It NA
Comptone	: D-=: !!!	Orange	4c	Danier III	Placentia/Yorba Linda	272225		27421220	Hardening - Timberline	E7 423	2021	9/1/2023	95%	6/29/2023	2022
Construct	Region III	County	40	Region III	Placentia/ forba Linua	2/2225	1-121	2/451256	McKinley Well	57,457	2021	9/1/2023	95%	0/29/2023	2022
Construct	Region II	Control	5	Region II	Central Basin West	2242154	1.64	2201116	No. 3 - PFAS Treatmen	1,353,428	2021	4/1/2023	97%	NA (UNB in	in NA
		Orange							Fairhaven #2 -						
Construct	Region III	Orange Orange	5	Region III	Placentia/Yorba Linda	272215	L-(51	27431247	Destroy Clearview -	129,454	2021	8/1/2023	99%	NA (UNB in	it NA
Construct	Region II		4d	Region III	Placentia/Yorba Linda	272235	1-(51	27431265	Drainline	5,643	2022	12/30/2024	0%	6/29/2023	2023
		Mountain/							Morongo SCADA (R3 Imprmts						
Construct	Region III	Desert Mountain/	4d	Region III	Barstow	345215	L-(51	34731431	2021) Mojave PSPS	6,022	2022	Cancelled	0%	6/29/2023	2021
Construct	Region III	Desert	4d	Region III	Morongo	357185	L-(51	35931117	Generator	6,094	2022	12/31/2024	0%	NA (UNB in	it NA
Construct	Region III	Mountain/ I Desert	4d	Region III	Apple Valley	3632150	0-(50	36500092	Desert View Tan	k 37,865	2022	12/31/2026	1%	6/29/2023	2021
	_			_					Rpl Sonoma WTI	•					
Construct	Region I	Northern	5	Clearlake	Clearlake	1282254	1-154	13111323		1,639	2022	2/1/2024	5%	NA (UNB in	it NA
Construct	Region III	I Foothill	5	Region III	Claremont	3152252	2-(52	31731593	Foothill, Indian	65 480	2022	12/31/2023	6%	NA (UNB in	it NA
CONSTRUCT	. negron			negron m	ordi emone	015225		01/01330	Fairhaven	03,100	2022	12/01/2020	5,0	101(0110111	
Construct	Region III	Orange I County	5	Region III	Placentia/Yorba Linda	272225	3-153	27431269	Transmission Main	60,326	2022	12/1/2024	7%	NA (UNB in	it NA
						Funding		Work			Year Project Added to	Estimated Project Completion Date as of	Percentage of Project Completed as of	Project Authorized	GRC Period (Years) Project Completion was
BGT Type	Company	District	Category	RMA	CSA	Project	Bgt Grp	Order	WO Description Emergency	Balance	CWIP	06/01/2023	06/01/2023	Date	Authorized
									Interconnections			- /- /		_,	
Constructi	Region II	Southwest	4a	Region II	Southwest	2471951-	(51	25032750	Upgrade Dace Benzene	420	2022	8/1/2023	8%	6/29/2023	2021
Constructi	Region II	Central	5	Region II	Central Basin East	2172254-	54	22011344	Treatment Fairgreen Ave	155,303	2022	4/1/2024	25%	NA (UNB init	NA
			_					33210519	Main	75 700		40/4/0000	222		
Constructi	Region III	rootniii	5	Region III	San Gabriel	3302252-	152	33210519	Replacement Bradshaw Well	76,793	2022	12/1/2023	33%	NA (UNB init	NA
Constructi	Region III	Mountain/ Desert	5	Region III	Barstow	3452251-	51	34731477	Field Onsite Blending	487,692	2022	12/31/2023	52%	NA (UNB init	NA
									Bell-Grdn CSA						
Constructi	Region II	Central	5	Region II	Central Basin West	2242251-	151	22750377	Office Relocation Water Quality	17,128	2022	4/1/2025	55%	NA (UNB init	NA
Constructi	Region II	Southwest	5	Region II	Southwest	2472255-	55	25032706	Area 4 Tank Recoating	1,359,023	2022	2/1/2024	72%	NA (UNB init	NA
Constructi	Region II	Central	5	Region II	Central Basin East	2172251-	51	21911413	Studies Central	43,966	2022	7/1/2023	80%	NA (UNB init	NA
Constructi	Region III	Foothill	5	Region III	Claremont	3152251-	51	31731599	Foothill 2022 Tank Evaluations	62,564	2022	8/31/2023	80%	NA (UNB init	NA
				_	Control Bacin Foot				Tank Recoating						
Constructi			5	Region II	Central Basin East	2172251-			Studies - SW Mtn Dsrt 2022	83,243		8/1/2023	87%	NA (UNB init	
Constructi	Region III	Foothill	5	Region III	Claremont	3152251-	51	31731598	Tank Evaluations PFAS Treatment	579	2022	8/31/2023	90%	NA (UNB init	NA
Constructi	Region II		5	Region II	Central Basin West	2242254-	54	22750359	at Clara Plant	2,328,516	2022	11/1/2023	92%	NA (UNB init	NA
Constructi	Region III	Orange County	5	Region III	Placentia/Yorba Linda	2722251-	51	27531493	Bradford Plant SD Connection	70,767	2022	7/1/2023	94%	NA (UNB init	NA
				-					Southwest CSA Tenant	, .					
Constructi	Region II	Southwest	5	Region II	Southwest	2472255-	55	24700244	Improvment	3,155	2022	12/23/2023	95%	NA (UNB init	NA
BGT Type	Company	District	Category	RMA		Funding Project	Bgt Grp	Work Order		12/31/2022 Balance		Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023	Project Authorized	GRC Period (Years) Project Completion was Authorized
									Clearlake						
Constructi	Region I	Northern	5	Clearlake	Clearlake	1282251-	51	13111290		549,678	2022	11/1/2024	99%	NA (UNB init	NA
									Orange County 2022 Tank						
Constructi	Region III	Foothill	5	Region III	Claremont	3152251-	51	31731600		33,453	2022	6/30/2023	100%	NA (UNB init	NA
										128,039,074					

### Attachment 2-7: 2015 Annual Report page 16

	SCHEDULE A-1 Account 100 - Utility Plant													
	Batance Additions Retirements Other Debits Balance													
Line	l i	Title of Account		Beg of Year		During Year		During Year		or (Credits)		End of Year		
No.	Acct	(a)		(b)		(c)		(d)		(e)		(f)		
1	100.1	Utility Plant in Service (Schedule A-1a)	s	1,360,366,497	\$	75,321,911	\$	(11,416,550)	\$	165,041	\$	1,424,436,899		
2	100.2	Utility Plant Leased to Others												
3	100.3	Construction Work in Progress		44,927,347		87,750,136				(73,704,730)		58,972,753		
4	100.4	Utility Plant Held for Future Use (Sch A-1c)												
- 5	100.5	Utility Plant Acquisition Adjustments		(8,761,374)		1,346,182	$\Box$					(7,415,192)		
6	100,6	Utility Plant in Process of Reclassification												
7		Total utility plant	\$	1,396,532,470	\$	164,418,229	\$	(11,416,550)	\$	(73,539,689)	\$	1,475,994,460		

			SCHED	ULE A-1a			
			Account 100.1 - Ut		vice		
			Account 100:1 - O	mity r lant in Ser	VICE		
			Balance	Additions	Retirements	Other Debits	Balance
Line		Title of Account	Beg of Year	During Year	During Year	or (Credits)	End of Year
No.	Acct	(a)	(b)	(c)	(d)	(e)	m
1		I. INTANGIBLE PLANT					
2	301	Organization	\$ 253,086	\$ -	\$ -	S -	\$ 253,086
3	302	Franchises and Consents (Schedule A-1b)	152,295	-		-	152,295
4	303	Other Intangible Plant	33,657,843	767,130.00	-	0.00	34,424,973
- 5		Total Intangible Plant	34,063,224	767,130.00		0.00	34,830,354
6							
7		II. LANDED CAPITAL					
8	306	Land and Land Rights	14,967,900	177,608.00	-	3,097.47	15,148,605
9							
10		III. SOURCE OF SUPPLY PLANT					
11	311	Structures and Improvements	297,517	-	-	-	297,517
12	312	Collecting and Impounding Reservoirs	730,921	713,727.35			1,444,648
13	313	Lake, River and Other Intakes	6,159	-	-		6,159
14	314	Springs and Tunnels		-		-	,
15	315	Wells	53,422,440	5,336,262.12	(9,085.00)	6,399.29	58,756,016
16	316	Supply Mains	25,145,668	288,811.29	(29,876.00)	84.07	25,404,687
17	317	Other Source of Supply Plant	907,212	-		-	907,212
18		Total Source of Supply Plant	80,509,917	6,338,800.76	(38,961.00)	6,483.36	86,816,240
19		11					
20		IV. PUMPING PLANT					
21	321	Structures and Improvements	20,281,059	451,376.00	(19,207.19)	(0.00)	20,713,228
22	322	Boiler Plant Equipment			-		
23	323	Other Power Production Equipment	•	-		-	
24	324	Pumping Equipment	123,368,073	6,023,755.00	(1,085,288.27)	155,008.00	128,461,548
25	325	Other Pumping Plant	11,353,906	689,532.00	(174,496.19)	-	11,848,942
26		Total Pumping Plant	155,003,038	7,144,663.00	(1,278,991.65)	155,008.00	161,023,717
27							
28		V. WATER TREATMENT PLANT					
29	331	Structures and Improvements	16,503,593	(209,906.00)	(13,291.00)	-	16,280,396
30	332	Water Treatment Equipment	53,824,800	1,281,127.00	(338,873.00)	535.82	54,767,590
31		Total Water Treatment Plant	70,328,393	1,071,221	(352,164)	536	71,047,986

#### Attachment 2-8: 2016 Annual Report page 16

	SCHEDULE A-1 Account 100 - Utility Plant													
	Bulance Additions Retirements Other Debits Balance													
Line		Title of Account		Beg of Year		During Year		During Year		or (Credits)		End of Year		
No.	Acct	ct (a) (b) (c) (d) (e) (f)										(0)		
1	100.1	Utility Plant in Service (Schedule A-1a)	\$	1,424,436,899	\$	120,564,031	\$	(34,069,450)	\$	77,676	\$	1,511,009,156		
2	100.2	Utility Plant Leased to Others												
3	100.3	Construction Work in Progress		58,972,753		118,531,046				(120,916,568)		56,587,231		
4	100.4	Utility Plant Held for Future Use (Sch A-1c)												
5	100.5	Utility Plant Acquisition Adjustments		(7,415,192)								(7,415,192)		
6	100.6	Utility Plant in Process of Reclassification												
7		Total utility plant	s	1,475,994,460	s	239,095,077	\$	(34,069,450)	\$	(120,838,892)	\$	1,560,181,195		

			SCHED	ULE A-1a			
			Account 100.1 - Ut	ility Plant in Sen	/ice		
			Balance	Additions	Retirements	Other Debits	Balance
Line		Title of Account	Beg of Year	During Year	During Year	or (Credits)	End of Year
No.	Acct	(a)	(b)	(c)	(d)	(e)	(1)
1		I. INTANGIBLE PLANT					
2	301	Organization	\$ 253,086	s -	\$ -	\$ -	\$ 253,086
3	302	Franchises and Consents (Schedule A-1b)	152,295		-		152,295
4	303	Other Intangible Plant	34,424,973	1,445,475	(2,453)	-	35,867,995
5		Total Intangible Plant	34,830,354	1,445,475	(2,453)	-	36,273,376
6							
7		II. LANDED CAPITAL					
8	306	Land and Land Rights	15,148,605	33,023	(4,711)	77,675	15,254,592
9							
10		III. SOURCE OF SUPPLY PLANT					
11	311	Structures and Improvements	297,517				297,517
12	312	Collecting and Impounding Reservoirs	1,444,648	121,587	(29,258)		1,536,978
13	313	Lake, River and Other Intakes	6,159	-	-		6,159
14	314	Springs and Tunnels	-				
15	315	Wells	58,756,016	396,247	(768,457)		58,383,807
16	316	Supply Mains	25,404,687	158,271	(3,582)	(13,706)	25,545,670
17	317	Other Source of Supply Plant	907,212	-		-	907,212
18		Total Source of Supply Plant	86,816,240	676,105	(801,297)	(13,706)	86,677,342
19							
20		IV. PUMPING PLANT					
21	321	Structures and Improvements	20,713,228	1,643,980	(196,946)	0	22,160,262
22	322	Boiler Plant Equipment	_	-	-	-	
23	323	Other Power Production Equipment	-	-	-		
24	324	Pumping Equipment	128,461,548	8,683,728	(2,883,062)	36,219	134,298,432
25	325	Other Pumping Plant	11,848,942	1,108,067	(55,355)	(6,938)	12,892,716
26		Total Pumping Plant	161,023,717	11,433,775	(3,135,363)	29,281	169,351,410
27							
28		V. WATER TREATMENT PLANT					
29	331	Structures and Improvements	16,280,396	900,728	(415,382)	-	16,765,742
30	332	Water Treatment Equipment	54,767,590	2,847,414	(590,323)	17,743	57,042,423
31		Total Water Treatment Plant	71,047,986	3,748,142	(1,005,705)	17,743	73,808,165

### Attachment 2-9: 2017 Annual Report page 17

	SCHEDULE A-1 Account 100 - Utility Plant													
				Balance		Additions	(Reti	rements)	Othe	r Debits		Balance		
Line		Title of Account		Beg of Year		During Year	Duri	ng Year	or (C	Credits)		End of Year		
No.	Acct	(a)		(b)		(c)		(d)		(e)		(f)		
1	100.1	Utility Plant in Service (Schedule A-1a)	5	1,511,009,155	\$	104,163,241	\$ (	59,373,119)	5	441,210	\$	1,556,240,487		
2	100.2	Utility Plant Leased to Others												
3	100.3	Construction Work in Progress		56,587,231		108,943,629			(1	06,846,889)		58,683,971		
4	100.4	Utility Plant Held for Future Use												
5	100.5	Utility Plant Acquisition Adjustments		(7,415,191)								(7,415,191)		
6	100.6	Utility Plant in Process of Reclassification										-		
7		Total utility plant	5	1,560,181,195	\$	213,106,870	\$ (	59,373,119)	5 (1	06,405,679)	\$	1,607,509,267		

		Account		SCHEDULE			do					
		Accour	11 10	0.1 - Utility	М	ant in Ser	VIC	е				
			$\top$	Balance	П	Additions	(R	etirements)	C	ther Debits	П	Balance
Line		Title of Account		Beg of Year		During Year	D	uring Year		or (Credits)	i	End of Year
No.	Acct	(a)		(b)		(c)		(d)		(e)		(f)
1		I. INTANGIBLE PLANT	$\neg$		П		$\overline{}$				П	
2	301	Organization	5	253,086	s		S	(165)	\$		s	252,921
3	302	Franchises and Consents		152,295				(5,348)		-		146,947
4	303	Other Intangible Plant		35,867,995	Г	457,702		(4,480,900)		(2,866,709)		28,978,089
5		Total Intangible Plant	\$	36,273,376	\$	457,702	S	(4,486,413)	S	(2,866,709)	S	29,377,957
6					П	121,70						
7		II. LANDED CAPITAL									П	
8	306	Land and Land Rights	s	15,254,592	5		\$	(497,966)	s	4,103	5	14,760,729
9												
10		III. SOURCE OF SUPPLY PLANT	$\neg$		$\overline{}$							
11	311	Structures and Improvements	$\overline{}$	297,517	-			-				297,517
12	312	Collecting and Impounding Reservoirs	-	1,536,978	$\vdash$	562,195	$\overline{}$	(191,704)	$\overline{}$	-	$\vdash$	1,907,469
13	313	Lake, River and Other Intakes	_	6.159	$\vdash$					-	$\overline{}$	6,159
14	314	Springs and Tunnels			$\vdash$					-		
15	315	Wells	$\neg$	58,383,807	Т	3,867,480	$\overline{}$	(3,394,810)		176,097	$\overline{}$	59,032,574
16	316	Supply Mains	$\top$	25,545,670		818,504		(365,086)		18,811		26,017,899
17	317	Other Source of Supply Plant		907,212				(4,541)		-		902,671
18		Total Source of Supply Plant	5	86,677,343	5	5,248,179	\$	(3,956,141)	\$	194,908	5	88,164,289
19					П						Г	
20		IV. PUMPING PLANT			Г						Г	
21	321	Structures and Improvements		22,160,262		1,287,481		(376,261)		127,743		23,199,225
22	322	Boiler Plant Equipment	$\neg$		Т	-		-		-		
23	323	Other Power Production Equipment				-		-		-	Г	
24	324	Pumping Equipment		134,298,432	Г	11,341,045		(6,370,427)		482,160		139,751,210
25	325	Other Pumping Plant		12,892,716		2,186,580		(340,589)		15		14,738,702
26		Total Pumping Plant	\$	169,351,410	S	14,815,085	\$	(7,087,277)	5	609,918	\$	177,689,137
27					Т							
28		V. WATER TREATMENT PLANT										
29	331	Structures and Improvements		16,765,742		1,365,886		(68,261)		1,895		18,065,263
30	332	Water Treatment Equipment		57,042,423		3,425,182		(1,038,734)		732,103		60,160,974
31		Total Water Treatment Plant	\$	73,808,165	\$	4,791,068	\$	(1,106,995)	\$	733,998	5	78.226.237

## Attachment 2-10: 2018 Annual Report page 17

	SCHEDULE A-1 Account 100 - Utility Plant											
			П	Balance		Additions	(Reti	irements)	Ot	ther Debits	П	Balance
Line		Title of Account	l	Beg of Year		During Year	Dur	ing Year	o	r (Credits)		End of Year
No.	No. Acct (a) (b) (c) (d) (e) (f)											
1	100.1	Utility Plant in Service (Schedule A-1a)	\$	1,556,240,487	\$	100,671,190	\$ {1	0,344,540)	\$	49,720	\$	1,646,616,857
2	100.2	Utility Plant Leased to Others										
3	100.3	Construction Work in Progress		58,683,971		120,024,998				(105,198,394)		73,510,575
4	100.4	Utility Plant Held for Future Use										
5	100.5	Utility Plant Acquisition Adjustments		(7,415,191)								(7,415,191)
6	100.6	Utility Plant in Process of Reclassification										
7	7 Total utility plant \$ 1,607,509,267 \$ 220,696,188 \$ (10,344,540) \$ (105,148,674) \$ 1,712,712,241											

			S	CHEDULE	A-	1a						
		Accour	nt 100	.1 - Utility	Pla	nt in Serv	vice	е				
			$\top$	Balance		Additions		etirements)		her Debits		Balance
Line		Title of Account	E	Beg of Year	0	uring Year	D	uring Year	or (Credits)		End of Year	
No.	Acct	(a)		(b)	L	(c)		(d)		(e)		(f)
1		I. INTANGIBLE PLANT										
2	301	Organization	\$	252,920.80	\$		\$		\$		\$	252,920.80
3	302	Franchises and Consents		146,947		-		-			\$	146,947
4	303	Other Intangible Plant		28,978,089		34,717		-			\$	29,012,806
5		Total Intangible Plant	\$	29,377,957	\$	34,717	\$	-	\$		\$	29,412,674
6					$\Box$							
7		II. LANDED CAPITAL										
8	306	Land and Land Rights	S	14,760,729	S	-	S	(4.680)	S		S	14,756,049
9												
10		III. SOURCE OF SUPPLY PLANT	_									
11	311	Structures and Improvements	-	297,517		462,597		-			s	760,114
12	312	Collecting and Impounding Reservoirs	-	1,907,469	-	55,331		(15,436)			Ť	1,947,364
13	313	Lake, River and Other Intakes	$\overline{}$	6,159	-	-		-		-	-	6,159
14	314	Springs and Tunnels	$\overline{}$									-
15	315	Wells	_	59,032,574	-	2,428,380		(27.829)				61,433,125
16	316	Supply Mains	$\overline{}$	26,017,899	-	390,948	-	(5.000)		(108,466)		26,295,381
17	317	Other Source of Supply Plant	_	902,671	-		-	10,000,		1100,100,	_	902,671
18		Total Source of Supply Plant	5	88,164,289	s	3,337,256	s	(48,265)	S	(108,466)	s	91,344,814
19												
20		IV. PUMPING PLANT	-				-					
21	321	Structures and Improvements		23,199,225	-	1,254,939	-	(68,061)			s	24,386,103
22	322	Boiler Plant Equipment	+	20,100,220	_	- 1,200		100,00-7			Ť	2100001100
23	323	Other Power Production Equipment	_		-		_					
24	324	Pumping Equipment	$\overline{}$	139,751,210	-	2,551,271	_	(1,748,402)		(27,989)	-	140,526,090
25	325	Other Pumping Plant	+	14,738,702	-	2,560,991		(128,901)		27,989	_	17,198,781
26		Total Pumping Plant	s		s	6,367,201	s	(1,945,364)	s	2.,500	s	182,110,974
27		Taract Striping Communication	-	,300,101	Ť	0.001(801)		1.10.0100-1	Ť		Ť	102,110,017
28		V. WATER TREATMENT PLANT			-		-				-	
29	331	Structures and Improvements	+	18.065,263	-	836,402		(114,059)		49,720	s	18.837,326
30	332	Water Treatment Equipment	_	60,160,974		2,957,994		(481,660)		70,720	-	62,637,308
31	206	Total Water Treatment Plant	s	78,226,237	5	3,794,396	5	(595,719)		49.720	8	81,474,634

### Attachment 2-11: 2019 Annual Report page 17

	SCHEDULE A-1 Account 100 - Utility Plant												
				Balance	-	Additions	(Retirements)	C	Other Debits		Balance		
Line													
No.	. Acct (a) (b) (c) (d) (e) (f)												
1	100.1	Utility Plant in Service (Schedule A-1a)	\$	1,646,616,857	\$	99,683,107	\$ (48,942,456)	\$	235,080	\$	1,697,592,588		
2	100.2	Utility Plant Leased to Others								\$	-		
3	100.3	Construction Work in Progress		73,510,575	1	128,133,461			(97,391,783)	\$	104,252,253		
4	100.4	Utility Plant Held for Future Use								\$			
5	100.5	Utility Plant Acquisition Adjustments	П	(7,415,191)						\$	(7,415,191)		
6	100.6	Utility Plant in Process of Reclassification								\$			
7	Total utility plant \$ 1,712,712,241 \$ 227,816,568 \$ (48,942,456) \$ (97,156,703) \$ 1,794,429,650												

	SCHEDULE A-1a												
	Account 100.1 - Utility Plant in Service												
				•									
				Balance		Additions	(Retirements)		ther Debits		Balance		
Line		Title of Account		Beg of Year	[	Ouring Year	During Year		or (Credits)		End of Year		
No.	Acct	(a)		(b)		(c)	(d)		(e)		(f)		
1		I. INTANGIBLE PLANT											
2	301	Organization	\$	252,921	\$	-	\$ (1,278)	\$		\$	251,643		
3	302	Franchises and Consents		146,947		-			-	\$	146,947		
4	303	Other Intangible Plant		29,012,806		107,307	(913,292)		(27,561)	\$	28,179,260		
5		Total Intangible Plant	\$	29,412,674	\$	107,307	\$ (914,570)	\$	(27,561)	\$	28,577,850		
6													
7		II. LANDED CAPITAL											
8	306	Land and Land Rights	\$	14,756,049	\$	457,480	\$ (111,601)	\$	2,829,724	\$	17,931,652		
9													
10		III. SOURCE OF SUPPLY PLANT			П			П					
11	311	Structures and Improvements	$\vdash$	760,114	-	61,952	(25,825)		20,557	\$	816,798		
12	312	Collecting and Impounding Reservoirs		1,947,364		3,536,234	(96,253)		-	\$	5,387,345		
13	313	Lake, River and Other Intakes		6,159		-			-	\$	6,159		
14	314	Springs and Tunnels								\$			
15	315	Wells		61,433,125	П	626,526	(5,319,343)		621,426	\$	57,361,734		
16	316	Supply Mains		26,295,381		825,213	(286,293)		376,176	\$	27,210,477		
17	317	Other Source of Supply Plant		902,671		-	(4,416)			\$	898,255		
18		Total Source of Supply Plant	\$	91,344,814	\$	5,049,925	\$ (5,732,130)	\$	1,018,159	\$	91,680,768		
19													
20		IV. PUMPING PLANT	$\vdash$		$\overline{}$			$\overline{}$					
21	321	Structures and Improvements		24,386,103	П	473,850	(1,746,367)		109,462	\$	23,223,048		
22	322	Boiler Plant Equipment				-		П	-	\$	-		
23	323	Other Power Production Equipment				-		П		\$			
24	324	Pumping Equipment		140,526,090		4,413,292	(12,255,424)		(3,054,066)	\$	129,629,892		
25	325	Other Pumping Plant		17,198,781		5,831,691	(1,931,092)		3,578,334	\$	24,677,714		
26		Total Pumping Plant	\$	182,110,974	\$	10,718,833	\$ (15,932,883)	\$	633,730	\$	177,530,654		
27													
28		V. WATER TREATMENT PLANT											
29	331	Structures and Improvements		18,837,326		939,126	(2,092,623)		(90,198)	\$	17,593,631		
30	332	Water Treatment Equipment		62,637,308		2,646,616	(5,747,562)		195,305	\$	59,731,667		
31		Total Water Treatment Plant	\$	81,474,634	\$	3,585,742	\$ (7,840,185)	\$	105,107	\$	77,325,298		

### Attachment 2-12: 2020 Annual Report page 17

	SCHEDULE A-1 Account 100 - Utility Plant												
			Balance	Additions	(Retirements)	Other Debits	Balance						
Line													
No.	o. Acct (a) (b) (c) (d) (e) (f)												
1	100.1	Utility Plant in Service (Schedule A-1a)	1,697,592,588	95,376,035	(11,415,060)	(16,529)	\$ 1,781,537,034						
2	100.2	Utility Plant Leased to Others	-				\$ -						
3	100.3	Construction Work in Progress	104,252,253	111,261,659		(97,144,223)	\$ 118,369,689						
4	100.4	Utility Plant Held for Future Use	-				\$ -						
5	100.5	Utility Plant Acquisition Adjustments	(7,415,191)				\$ (7,415,191)						
6	100.6 Utility Plant in Process of Reclassification - \$												
7	Total utility plant \$ 1,794,429,650 \$ 206,637,694 \$ (11,415,060) \$ (97,160,752) \$ 1,892,491,532												

		Accou	-	SCHEDULE 0.1 - Utility			vice				
			_	Balance		Additions	(Retirements)	Τ.	Other Debits		Balance
Line		Title of Account		Beg of Year	Ιr	Ouring Year	During Year		or (Credits)		End of Year
No.	Acct	(a)		(b)	"	(c)	(d)		(e)	(f)	
1		I. INTANGIBLE PLANT	$\overline{}$	(-)		1-1	1-7	-	(-)	-	
2	301	Organization	$\neg$	251,643				$\top$	-	S	251,643
3	302	Franchises and Consents	$\neg$	146,947	$\overline{}$	-			-	S	146,947
4	303	Other Intangible Plant	$\neg$	28,179,260		328,470		-	-	S	28,507,730
5		Total Intangible Plant	S	28,577,850	S	328,470	S	- \$	-	S	28,906,320
6		-						Ť			
7		II. LANDED CAPITAL						$\top$			
8	306	Land and Land Rights	s	17,931,652	s	167,864	S	- \$	-	S	18,099,510
9											
10		III. SOURCE OF SUPPLY PLANT	-					$\top$			
11	311	Structures and Improvements		816,798		102.065		$\top$	-	S	918.86
12	312	Collecting and Impounding Reservoirs	$\neg$	5.387,345		165,713			-	S	5,553,05
13	313	Lake, River and Other Intakes	$\neg$	6,159		-			-	S	6,15
14	314	Springs and Tunnels	$\neg$							S	
15	315	Wells		57,361,734		60,287	(17,134	)	-	\$	57,404,88
16	316	Supply Mains		27,210,477		169,994				\$	27,380,47
17	317	Other Source of Supply Plant		898,255						\$	898,250
18		Total Source of Supply Plant	S	91,680,768	\$	498,059	\$ (17,134	) \$	-	\$	92,161,693
19								Т			
20		IV. PUMPING PLANT	$\neg$					$\top$			
21	321	Structures and Improvements		23,223,048		1,785,249	(26,720	0	-	\$	24,981,577
22	322	Boiler Plant Equipment		-				$\top$	-	S	
23	323	Other Power Production Equipment								\$	
24	324	Pumping Equipment		129,629,892		6,425,220	(1,135,483	)	(512,401)	\$	134,407,228
25	325	Other Pumping Plant		24,677,714		5,925,339	(131,151	)	512,401	\$	30,984,303
26		Total Pumping Plant	S	177,530,654	\$	14,135,808	\$ (1,293,358	) \$	-	\$	190,373,107
27								T			
28		V. WATER TREATMENT PLANT									
29	331	Structures and Improvements		17,593,631		1,468,319	(17,49)	)	-	\$	19,044,453
30	332	Water Treatment Equipment		59,731,667		1,879,252	(106,295		-	\$	61,504,624
31		Total Water Treatment Plant	S	77.325.298	8	3.347.571	\$ (123.792	1 8	-	S	80.549.07

### Attachment 2-13: 2021 Annual Report page 17

	SCHEDULE A-1 Account 100 - Utility Plant												
	Balance Additions (Retirements) Other Debits Balance												
Line													
No.	Acct (a) (b) (c) (d) (e) (f)												
1	100.1	Utility Plant in Service (Schedule A-1a)	1,781,537,034	123,437,503	(8,975,087)	(37,875)	\$ 1,895,961,576						
2	100.2	Utility Plant Leased to Others					\$ -						
3	100.3	Construction Work in Progress	118,369,689	130,603,615		(125,372,854)	\$ 123,600,450						
4	100.4	Utility Plant Held for Future Use					\$ -						
5	100.5	Utility Plant Acquisition Adjustments	(7,415,191)				\$ (7,415,191)						
- 6	100.6	Utility Plant in Process of Reclassification					\$ -						
7	7 Total utility plant \$ 1,892,491,532 \$ 254,041,119 \$ (8,975,087) \$ (125,410,729) \$ 2,012,146,835												

	SCHEDULE A-1a Account 100.1 - Utility Plant in Service											
				Balance		Additions	(F	tetirements)	0	ther Debits		Balance
Line		Title of Account	1	Beg of Year	[	Ouring Year	ľ	Ouring Year	or (Credits)			End of Year
No.	Acct	(a)		(b)		(c)		(d)		(e)		(f)
1		I. INTANGIBLE PLANT									$\overline{}$	
2	301	Organization		251,643							\$	251,643
3	302	Franchises and Consents		146,947						-	\$	146,947
4	303	Other Intangible Plant		28,507,730		122,059	П			-	\$	28,629,789
5		Total Intangible Plant	\$	28,906,320	\$	122,059	\$		\$	-	\$	29,028,379
6			$\overline{}$				П		$\overline{}$			
7		II. LANDED CAPITAL					П					
8	306	Land and Land Rights	\$	18,099,516	\$	20,770	\$		\$	(47,536)	\$	18,072,751
9			$\overline{}$		$\overline{}$		П		$\overline{}$			
10		III. SOURCE OF SUPPLY PLANT					$\overline{}$					
11	311	Structures and Improvements	$\overline{}$	918,863		541,729	г		$\overline{}$	2,261	\$	1,462,854
12	312	Collecting and Impounding Reservoirs		5,553,058		148,220	П	(95,511)			\$	5,605,766
13	313	Lake, River and Other Intakes		6,159							\$	6,159
14	314	Springs and Tunnels					П	-			\$	
15	315	Wells		57,404,887		3,297,872		(231,616)		(0)	\$	60,471,143
16	316	Supply Mains		27,380,471		2,525,748		(107,787)		4,900	\$	29,803,332
17	317	Other Source of Supply Plant		898,255						(7,162)	\$	891,093
18		Total Source of Supply Plant	\$	92,161,693	\$	6,513,569	\$	(434,914)	\$	(0)	\$	98,240,348
19							П					
20		IV. PUMPING PLANT										
21	321	Structures and Improvements		25,003,177		1,413,520		(39,878)		513	\$	26,377,332
22	322	Boiler Plant Equipment								-	\$	
23	323	Other Power Production Equipment								-	\$	
24	324	Pumping Equipment		134,407,228		8,555,633		(1,035,419)		(1,871,689)	\$	140,055,753
25	325	Other Pumping Plant		30,984,303		10,234,569		(93,384)			\$	42,997,177
26		Total Pumping Plant	\$	190,394,707	\$	20,203,722	\$	(1,168,680)	\$	513	\$	209,430,262
27												
28		V. WATER TREATMENT PLANT										
29	331	Structures and Improvements		19,044,453		1,343,645		(55,488)		-	\$	20,332,611
30	332	Water Treatment Equipment		61,504,624		1,609,383		(247,511)		-	\$	62,866,496
31		Total Water Treatment Plant	\$	80,549,077	\$	2,953,028	\$	(302,999)	\$		\$	83,199,106

### Attachment 2-14: 2022 Annual Report page 17

	SCHEDULE A-1 Account 100 - Utility Plant											
	Balance Additions (Retirements) Other Debits Balance											
Line												
No.	Acct (a) (b) (c) (d) (e) (f)											
1	100.1	Utility Plant in Service (Schedule A-1a)	\$ 1,895,961,576	132,398,833	(24,734,704)	(40,493)	\$	2,003,585,212				
2	100.2	Utility Plant Leased to Others						-				
3	100.3	Construction Work in Progress	123,600,450	156,589,151		(139,014,770)		141,174,831				
4	100.4	Utility Plant Held for Future Use										
- 5	100.5	Utility Plant Acquisition Adjustments	(7,415,191)					(7,415,191)				
- 6	100.6	Utility Plant in Process of Reclassification						-				
7	7 Total utility plant \$ 2,012,146,835 \$ 288,987,984 \$ (24,734,704) \$ (139,055,263) \$ 2,137,344,852											

	SCHEDULE A-1a											
		Accour	nt 10	0.1 - Utility	Pla	ant in Ser	vic	e				
					_		_		_		_	
				Balance	١	Additions		Retirements)	-	Other Debits		Balance
Line		Title of Account		Beg of Year	[	Suring Year	[	During Year	or (Credits)			End of Year
No.	Acct	(a)		(b)	_	(c)		(d) (e)		(e)	_	(f)
1		I. INTANGIBLE PLANT										
2	301	Organization	\$	251,643		-		(16,452)		-	\$	235,191
3	302	Franchises and Consents		146,947			_	0	_			146,947
4	303	Other Intangible Plant		28,629,789		1,060,542		(159,087)		597,228		30,128,472
5		Total Intangible Plant	\$	29,028,379	\$	1,060,542	\$	(175,539)	\$	597,228	\$	30,510,610
6												
7		II. LANDED CAPITAL										
-8	306	Land and Land Rights	\$	18,072,751	S	220,544	\$	-	\$	-	\$	18,293,295
9					$\overline{}$		$\Box$		$\overline{}$			
10		III. SOURCE OF SUPPLY PLANT										
11	311	Structures and Improvements		1,462,854		485,130	П	-		-		1,947,984
12	312	Collecting and Impounding Reservoirs		5,605,766		-		-		-		5,605,766
13	313	Lake, River and Other Intakes		6,159		-		-		-		6,159
14	314	Springs and Tunnels				-		-		-		
15	315	Wells		60,471,143		11,700,814		(799,622)		(13,098)		71,359,237
16	316	Supply Mains		29,803,332		1,200,741		(50,953)		(28,817)		30,924,303
17	317	Other Source of Supply Plant		891,093		-		(820,254)		-		70,839
18		Total Source of Supply Plant	\$	98,240,348	\$	13,386,685	\$	(1,670,829)	\$	(41,915)	\$	109,914,289
19									$\overline{}$			
20		IV. PUMPING PLANT					$\Box$					
21	321	Structures and Improvements		26,377,332		2,297,699		(24,134)		-		28,650,897
22	322	Boiler Plant Equipment		-		-		-		-		
23	323	Other Power Production Equipment					П	-		-		
24	324	Pumping Equipment		140,055,753		6,721,928		(1,515,109)		(1,094,661)		144,167,911
25	325	Other Pumping Plant		42,997,177		10,202,701		(151,332)		1,294,260		54,342,806
26		Total Pumping Plant	\$	209,430,262	S	19,222,328	\$	(1,690,575)	\$	199,599	\$	227,161,614
27												
28		V. WATER TREATMENT PLANT										
29	331	Structures and Improvements		20,332,611		1,033,840		(23.012)		-		21,343,440
30	332	Water Treatment Equipment		62,866,496		5,833,586		(355,882)				68,344,199
31		Total Water Treatment Plant	3	83,199,106	\$	6,867,426	\$	(378,894)	\$	-	\$	89,687,638

# Attachment 2-15: 2024 CWIP Proxy Calculations

Region	Plant Additions 2024	Multiply by Lag Percentage	Adjustments	Calculations	Cal Advocates CWIP Proxy Amount
I	\$8,240,800	\$8,240,800*58%=\$4,790,805	-\$846,754	\$4,790,805-\$846,754	\$3,944,051
II	\$14,551,600	\$14,551,600*58%= \$8,459,600	-\$456,584	\$8,459,600-\$456,584	\$8,003,016
III	\$15,645,100	\$15,645,100*58%=\$9,095,309	-\$907,635	\$9,095,309-\$907,635	\$8,187,674
Total	\$38,437,500	\$22,345,714	-\$2,210,973	-	\$20,134,741

## Attachment 2-16: 2025 CWIP Proxy Calculations

Region	Plant Additions 2025	Multiply by Lag Percentage	Adjustments	Calculations	Cal Advocates CWIP Proxy Amount
I	\$7,507,500	\$7,507,500*58%=\$4,364,499	-\$846,754	\$4,364,499-\$846,754	\$3,517,745
П	\$17,595,700	\$17,595,700*58%=\$10,229,294	-\$456,584	\$10,229,294-\$456,584	\$9,772,710
III	\$24,585,900	\$24,585,900*58%=\$14,293,060	-\$907,635	\$14,293,060-\$907,635	\$13,385,425
Total	\$49,689,100	\$28,942,313	-\$2,210,973	-	\$26,675,880

## Attachment 2-17: 2026 CWIP Proxy Calculations

Region	Plant Additions 2026	Multiply by Lag Percentage	Adjustments	Calculations	Cal Advocates CWIP Proxy Amount
I	\$8,836,200	\$8,836,200*58%= \$5,136,942	-\$846,754	\$5,136,942-\$846,754	\$4,290,188
II	\$14,462,400	\$14,462,400*58%= \$8,407,744	-\$456,584	\$8,407,744-\$456,584	\$7,951,160
III	\$25,211,300	\$25,211,300*58%= \$14,656,637	-\$907,635	\$14,656,637-\$907,635	\$13,749,002
Total	\$48,509,900	\$28,201,322	-\$2,210,973		\$25,990,350

#### Attachment 3-1: DR CHA-006 CWIP All Response attachment CHA-006 Table 1 from GSWC (Questions 1 and 2)

BGT Type	Company	District	Category	RMA	CSA	Funding Pro	Bet Grn	Work Order	WO Description	2024 Addition	2025 Addition	2026 Addition	Total Addition	Year Proje	Estimated Project Completion Date as of 06/01/2023	Percentage of Project Completed as of 06/01/2023	Project Authorized	GRC Period (Years) Project Completion was Authorized
	compan,		caregory				- B. a. p		Edna, Drill & Equip	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			7100111011		,,	,,		7.00.00
Construct	Region I	Coastal	4b	Los Osos	Los Osos	1451251-02	41	14700120	Well Water Supp	35,000	40,000	42,882	147,882	2012	5/1/2023	35%	6/29/2023	2022
									Sheep Creek Res &									
Construct	Region III	Mountair	4b	Region III	Wrightwood	3711551-02	51	37231060	Pipe USFS Easemnt	119,213	-	-	149,213	2014	3/31/2024	66%	6/29/2023	2021
									Navajo Booster									
Construct					Morongo	3571953-01		35831018	Zone Expansion	459,630	-	-	459,630		3/31/2024	1%	6/29/2023	
Construct					Morongo	3571651-01	41	35931059	Mojave Reservoir	818,000	515,923	-	1,383,923		3/31/2025			2021
Construct	Region III	Mountair	4b	Region III	Barstow	3451951-02	51	34731304	Basalt, Demo Plant	344,184			394,184	2017	2/1/2024	8%	6/29/2023	2020
Construct	Region I	Coastal	4b	Los Osos	Los Osos	1451953-03	53	14631146	Rd,Palisades to 10th	418,794			468,794	2017	1/1/2024	36%	6/29/2023	2022
Construct			c 4b	Region III	Placentia/Yorba Linda	2722353-04	53	27531380	Moonbeam St AMR	300,000			1.080.456	2020	11/1/2023	4%	6/29/2023	2023
Construct	Region II	Central	4b	Region II	Central Basin West	2242150-01	50	22811345	Systemwide, Replacement Well Land A	118,000	_	-	142,000	2020	Cancelled	6%	6/29/2023	2021
Construct	Region II	Central	4b	Region II	Culver City	2342253-06	53	23611755	Westwood & Virginia Area Main Rplc	308,965	-	-	2,211,562	2020	11/1/2023	24%	6/29/2023	2022
Construct	Region III	Mountair	4b	Region III	Barstow	3452351-01	51	34731411	Bear Valley Phase	774,695	-		2,774,695	2020	8/1/2024	59%	6/29/2023	2023
Construct	Region I	Coastal	4b	Santa Ma	Santa Maria	1572150-01	50	16400106	Cypress Ridge Well Land Acquisition	124,691	-	-	154,691	2020	6/30/2024	65%	6/29/2023	2021
Construct	Region I	Northern	4b	Bay Point	Bay Point	1222351-01	51	12411327	Bay Point, Systemwide SCADA	818,502	-	-	1,618,502	2020	1/1/2025	70%	6/29/2023	2023
Construct	Region III	Mountair	4b	Region III	Calipatria	3512151-99	51	35231167	(R3 2023)	2,168,650			2,768,650	2021	7/1/2024	18%	NA (UNB init	NA .
										6,808,324	555,923	42,882	13,754,182					

# Attachment 3-2: Y\_SEC-50\_RB\_CWIP, sheet IN\_CWIP on line 910

4/12/2023										
BGT Type	Company	District	Category	RMA	CSA	Funding	Bgt Grp	Work Order	WO Description	12/31/2022
						Project				Balance
Construction	Region III	Orange Co	ou 4c	Region III	Placentia/Yorba Linda	2722251-04	51	27431221	Hunting Horn, Reservoir Retrofit	1,039,741

Work Orde	r WO Description	12/31/2022	2023 Addition	2024	2025	2026	Total
		Balance		Addition	Addition	Addition	Addition
27431221	Hunting Horn, Reservoir Retrofit	1 039 741	2 828 159	_	_	_	2 828 159

# Attachment 3-3: Y\_SEC-50\_RB\_CWIP, sheet IN\_CWIP on line 749

4/12/2023										
BGT Type	Company	District	Category	RMA	CSA	Funding	Bgt Grp	Work Order	WO Description	12/31/2022
						Project				Balance
Construction	Region II	Central	4d	Region II	Central Basin West	2242251-05	51	22750310	Well Replacement, Gage Well 2	59,578

Work Orde	r WO Description	12/31/2022	2023 Addition	2024	2025	2026	Total
		Balance		Addition	Addition	Addition	Addition
22750310	Well Replacement, Gage Well 2	59 578	2 022 897	4 500 000	2 280 825	_	8 803 722

#### Attachment 3-4: - DR CHA-006 CWIP All Response attachment CHA-006 Table 1 from GSWC (Questions 1 and 2)

						Funding		Work		2024	2025	2026	Total		Estimated Project Completion Date as of	Percentage of Project Completed as of	Project Authorized	GRC Period (Years) Project Completion was
BGT Type	Company	District	Category	RMA	CSA	Project	Bgt Grp	Order	WO Description  Morongo Del	Addition	Addition	Addition	Addition	CWIP	06/01/2023	06/01/2023	Date	Authorized
Construct	Perion III	Mountain/	4d	Region III	Morongo	2571051	(E1	35831017	Norte SCADA Ph.III	198,299			498,299	2017	4/1/2024	12%	6/29/2023	2021
	Region III	Mountain/			Morongo				Morongo Del Sur			-			4/1/2024			
Constructi	Region III	Desert Mountain/	4d	Region III	Morongo	3571951-	51	35931066	SCADA Ph.III Gov't Canvon	272,026	-	-	672,026	2017	2/1/2024	16%	6/29/2023	2021
Constructi	Region III		4d	Region III	Wrightwo	3711951-	51	37231116	Improve Site Del Monte	390,363	-	-	1,750,448	2017	1/31/2024	16%	6/29/2023	2021
									Treatment and									
Constructi	Region III	Foothill	4d	Region III	Claremon	13151954-	(54	31731384	Booster Sta	297,437	-	-	2,974,373	3 2017	1/1/2024 NCSD controls the final	66%	NA (UNB init	i 2021 & 2022
	Region I		4d		r Santa Mai				NCSD Pipeline	80,000	668,370	-	748,370		completion date	99%	6/29/2023	
Constructi	Region I	Coastal	4d	Santa Ma	r Santa Mai	1571751-	(41	15931602	Kelt Reservoir Clearview	1,700,000	1,504,890	-	3,204,890	2019	9/1/2024	95%	6/29/2023	2021 & 2022
		Orange			DI	0700054			Reservoirs &	4.500.000			5 005 004		40 (00 (000 4	001	5 (00 (0000	2022
Constructi	Region III	County	4d	Region III	Placentia,	2/22351-	51	2/431222	Pump Station Noffsinger Rd.	4,600,000	-	-	6,386,204	2020	12/30/2024	0%	6/29/2023	2023
Construct	Region III	Mountain/	4d	Perion III	Calipatria	2512252	153	35231141	Transmission	2,021,616	_	_	2,033,656	2020	7/31/2024	1%	6/29/2023	2023
									Los Osos New									
Constructi	Region I	Coastal	4d	Los Osos	Los Osos	1452251-	51	14631254	Well Study Wrightcrest Dr.	531,330			576,330	2020	10/1/2024	2%	6/29/2023	2022
Constructi	Region II		4d	Region II	Culver Cit	2342353-	53	23611756	Area Main Rplc	2,358,729	-	-	3,240,381	2020	6/1/2024	2%	6/29/2023	2023
Constructi	Region III	Mountain/ Desert	4d	Region III	Wrightwo	3712251-	(51	37231150	Sheep Creek Reservoir	-	1,000,000	2,418,648	3,418,648	2020	12/31/2026	2%	6/29/2023	2022
															Estimated	Percentag	ge	GRC Period (Years)
RGT Tyne	Company	District	Category	RMΔ	CSA	Funding Project	Bgt Grp	Work Order	WO Description	2024 Addition	2025 Addition	2026 Addition	Total Addition	Year Project Added CWIP		as of	d Project Authorize	Project Completion d was Authorized
DOI 17PC	company	District	curegory		CON	Troject	DEC CIP	Orac.	Saxon Plant,	radicion	Hadition	radicion	radicion	CIV.	00,01,202	.5 00/01/20	LS Dute	Hathorized
Construct	Region III	Foothill	4d	Region II	I San Gabr	ri 3302251	-(51	33331286	Construct 0.75 MG Rese	3,072,092		_	3.127.0	92 2020	12/31/202	4 4%	6/29/202	3 2022
001134144	. Incepton	7000		negron n				000001200	Well	0,072,032			0,221,0		22,02,202		5,25,252	
Construct	Region II	Central	4d	Region II	Central B	3a 2242251	-(51	22750310	Replacement, Gage Well 2	4,500,000	2,280,825	5 -	8,803,7	22 2020	9/1/2025	5%	6/29/202	3 2022
									Replacement,									
Construct	Region II	Central	4d	Region II	Central B	Ba 2242251	-(51	22811343	Miramonte Well	4,000,000	1,855,900	-	7,873,1	67 2020	9/1/2025	5%	6/29/202	3 2022
									Replacement, Willowbrook									
Construct	Region II	Central	4d	Region II	Central B	3a 2242251	-(51	23011156		4,000,000	1,362,403	-	6,621,4	98 2020	10/1/2025	5%	6/29/202	3 2022
									Jeffries Plant, Construct Booste									
Construct	Region III	Foothill	4d	Region II	I San Gabr	ri 3302351	-(51	33210467		1,994,879	-	-	4,987,1	97 2020	12/31/202	4 5%	6/29/202	3 2023
									Roseton Plant, New Tank and									
Construct	Region II	Central	4d	Region II	Central B	Ba 2172251	-(51	21911357	Booster	4,250,000	4,002,929	-	11,441,8	73 2020	7/1/2025	6%	6/29/202	3 2022
									CBW New CB- MWD									
Construct	Region II	Central	4d	Region II	Central B	3a 2242251	-(51	22911153	interconnection Saxon Plant.	100,000	100,000	324,54	1,184,9	83 2020	2/1/2026	11%	6/29/202	3 2022
									Install Booster									
Construct	Region III	Foothill Mountain/	4d	Region II	I San Gabr	ri 3302351	-(51	33331288	Statio Navajo Booster	3,973,673	1,897,603	-	5,871,2	76 2020	8/31/2025	13%	6/29/202	3 2023
Construct	Region III		4d	Region II	Morongo	3572151	-(51	35831034	Station	1,996,531	400,000		2,446,5	31 2020	1/1/2025	13%	6/29/202	3 2021
									Crescent Well 1 Site									
	Region I		4d 4d		ar Santa Ma			15931709	Improvements Center St AMR	667,553 144,035	-	-		53 2020 66 2020	7/1/2024	15% 16%	6/29/202	
(AIIISITIII)	KEPILIII II	Central	40	KEPION II	Central	IR 77477 1.	11.1	2241114	Center St Alvik	144 (131			1 804 2				G	RC Period
						Funding		Work		2024	2025	2026		Year F	Project o Completion C		Pi	ears) oject ompletion as
BGT Type	Company		Category	RMA				Order	WO Description	Addition	Addition	Addition			06/01/2023 0			uthorized
Construct	Region III	Mountain/ Desert	4d	Region III	Morongo	3571051-	51	35931007	Mojave Booster Station	1,250,000	1,520,890	-	2,820,890	2011 3	3/31/2025 2	2% 6	/29/2023 20	021
Construct	Region II	Southwest	4d	Region II	Southwest	2471154-	54		Chadron Plant - Site Remediation Timberline	250,000	271,000	271,000	987,766	2011 1	2/1/2026 9	0% 6	/29/2023 20	021, 2022 & 2023
Construct	Region III	Orange County	4d	Region III	Placentia/	2721651-	51	27431082	Cabrillo Tank -	150,000	-	-	186,551	2014 5	3/1/2023 9	8% 6	/29/2023 20	021
Construct	Region I	Coastal	4d	Los Osos	Los Osos	1451751-	51	14631080	Demolish Reservoir	_	-	188,232	188,232	2015 1	2/31/2024 7	5% 6	/29/2023 20	021
		Mountain/	4d		Apple Vall			36400253	APV South SCADA -	217 249			267,249				/29/2023 20	
	Region III	Mountain/							Lucerne Valley	217,249		-						
Construct	Region III	Desert Mountain/	4d	Region III	Apple Vall	3631751-	51	36700114	SCADA APV North SCADA	235,282	-	-	274,782	2016 8	3/1/2024 1	% 6	/29/2023 20	021 & 2022
Construct	Region III		4d	Region III	Apple Vall	3631651-	51	36600214	Ph.III	161,518	-	-	201,518	2016 8	8/1/2024 3	5% 6	/29/2023 20	021
									Jack Ranch, Construct									
Construct	Region I	Coastal	4d	Los Osos	Los Osos	1451951-	41	14700155	Reservoir	1,104,340	-	-	2,004,340	2017 1	1/1/2024 1	% 6	/29/2023 20	021 & 2022
		Orange							College Mdfy Reservoir									
Construct	Region III	County Mountain/	4d	Region III	Placentia/	2721751-0	51	27611071	Overflow Wrightwood	800,000	-	-	1,172,735	2017 6	5/1/2024 5	% 6	/29/2023 20	021
Construct	Region III		4d	Region III	Wrightwo	3711951-	51		SCADA Phase III	800,000	512,283		1,662,283	2017 3	3/31/2025 7	% 6	/29/2023 20	022
									Claraboya Booster Station									
Construct	Region III	Foothill	4d	Region III	Claremont	3151951-	51	31731381	Upgr Teresa, Electrical	656,654	-	-	2,188,612	2017 6	6/1/2024 8	% N	A (UNB initi 20	021

						Funding		Work		2024	2025	2026	Total	Added to	Date as of	Percentage of Project Completed as of	Project Authorized	GRC Period (Years) Project Completion was
GT Type	Company	District	Category	RMA	CSA	Project	Bgt Grp	Order	WO Description Pineview	Addition	Addition	Addition	Addition	CWIP	06/01/2023	06/01/2023	Date	Authorized
	Desire I	Caratal	4.4	C:: \/-!!-	Ciari Valla	10000001	F1	16731334	Reservoir	262 567			1 662 567	2020	12/1/2022	20%	c /20 /2022	2022
onstruct	Region I	Coastai	4d	Simi valle	Simi Valle	1002251-	121	16/51554	Improvements Woodmere Plant,	362,567	-	-	1,662,567	2020	12/1/2023	20%	6/29/2023	2022
onstruct	Region I	Coastal	4d	Santa Ma	r Santa Mai	1572251-	51	15931705	Disinfection Fac. Chadron Plant	417,282	-	-	417,282	2020	8/1/2023	25%	6/29/2023	2022
									Upgrade Booster						- /- /		- / /	
onstruct	Region II	Southwest	4d	Region II	Southwest	24/2351-	(51	25032424	Coloma WTP,	2,800,000	-		3,162,838	2020	8/1/2024	27%	6/29/2023	2023
onstruct	Region I	Northern	4d	Arden/Co	r Arden/Cor	1152151-	(51	11811753	Recoat Reservoir	388,738			538,738	2020	6/1/2024	28%	6/29/2023	2021
									Encinita Plant,									
	Region III		4d	Region III	San Gabri	3302251-	121	33210464	New Field Office Indian Hill North,	1,691,206	-	-	2,618,577	2020	12/1/2024	28%	6/29/2023	2022
onstruct	Region III	Foothill	4d	Region III	Claremon	3152251-	51	31731519	Repl. Booster St Sunflower Well	1,535,172	-	-	3,345,332	2020	8/1/2024	30%	NA (UNB initi	2022
onstruct	Region III	Foothill	4d	Region III	San Dima:	3212251-	51	32631569	No. 1 Hurley Way	2,126,444			3,544,073	2020	11/1/2024	40%	NA (UNB initi	2022
		Northern	4d		r Arden/Cor			11700248	Pipeline	-	-	4,579,502	4,579,502		5/31/2026	42%	6/29/2023	
onstruct	Region II	Central	4d	Region II	Central Ba	2172153-	53	22011286	Meyer Rd. AMR Drill & Equip	-	-	433,100	433,100	2020	7/1/2025	44%	6/29/2023	2021
onstruct	i Region III	Ecothill	4d	Dogion III	San Dima:	2212151	(E1	32631543	Baseline 6,	644,215			2,147,382	2020	4/1/2024	57%	NA (UNB initi	2021
									Orcutt System		-	-						
onstruct	Region I	Coastal Orange	4d	Santa Ma	r Santa Mai	1572351-	51	15931710	SCADA	1,350,000	960,037	-	2,960,037	2020	10/1/2024	60%	6/29/2023	2023
onstruct	Region III		4d	Region III	Placentia,	2722251-	51	27531352	La Jolla Well #3	570,404			2,852,019	2020	9/1/2024	60%	6/29/2023	2022
		Mountain/							R3 Imprmts									
onstruct	Region III	Desert	4d	Region III	Barstow	3452151-	51	34731417	2021)	1,885,033	-	-	2,580,388	2020	7/1/2024	60%	6/29/2023	GRC Perio
						Funding		Work		2024	2025	2026	Total	Year Project Added	Estimated Project Completion to Date as of	Percentag of Project Complete as of		(Years) Project Completio
Т Туре	Company	District	Category	RMA	CSA	Project	Bgt Grp	Order	WO Description	Addition	Addition	Addition	Addition	CWIP	06/01/202			Authorize
structi	Region I	Coastal	4d	Los Osos	Los Osos	1452153-	(53	14631241	Highland to Cabrillo Pipeline	1,186,812	_		1,216,81	2 2020	12/1/2023	70%	6/29/2023	3 2021
									Country Club Pl ,Selenium									
nstructi	Region I	Coastal	4d	Los Osos	Los Osos	1452354-	(54	14700192		327,852			652,85	2 2020	5/1/2024	75%	6/29/202	3 2023
									Replc									
nstructi	Region II	Central	4d	Region II	Central Ba	2172151	(51	21911340	Armstrong Coloma WTP,	4,500,000	569,146		7,760,43	7 2020	11/1/2024	87%	6/29/2023	3 2021
nstructi	Region I	Northern	4d	Arden/Cor	Arden/Cor	1152351	(51	11811748	Filter Backwash Kelt Transmission	788,926	-	-	988,92	6 2020	1/1/2024	88%	6/29/2023	3 2023
nstructi	Region I	Coastal	4d	Santa Ma	Santa Ma	1572153	(53	15931703	Pipeline		2,000,000	1,208,350	3,208,35	0 2020	6/1/2024	90%	6/29/202	3 2021
nstructi	Region I	Coastal	4d	Santa Ma	r Santa Mai	1572351	(51	16400108	Replace El Campo Reservoir 2	1,157,914			1,757,91	4 2020	4/1/2024	90%	6/29/2023	3 2023
nstructi	Region I	Coastal	4d	Santa Ma	Santa Mai	1572351	(51	16400109	Cameo Well #1 Simi Valley	201,694	-	-	651,69	4 2020	10/1/2023	93%	6/29/2023	3 2023
nstructi	Region I	Coastal	4d	Simi Valle	Simi Valle	1662351	(51	16731341	System SCADA	1,050,000	193,343		2,193,34	3 2020	9/1/2024	98%	6/29/202	3 2023
									Los Osos Systemwide									
nstructi	Region I	Coastal	4d	Los Osos	Los Osos	1452351	(51	14631255	SCADA Apple Valley	600,000	599,700	-	1,999,70	0 2020	7/1/2024	99%	6/29/2023	3 2023
		Mountain/							South SCADA (R3									
nstructi	Region III	Desert Mountain/	4d	Region III	Apple Val	3632151	151	36400354	2022) Wrightwood	786,645	200,000	-	1,236,64	5 2021	3/31/2025	1%	NA (UNB in	niti NA
nstructi	Region III		4d	Region III	Wrightwo	3712151	51	37231164	SCADA (R3 2022) Lucerne SCADA	900,000	958,122	-	2,258,12	2 2021	3/31/2025	14%	NA (UNB in	niti NA
nstructi	Region III		4d	Region III	Apple Val	3632151	51	36700156	(R3 2022)	171,074	100,000	-	316,07	4 2021	5/1/2025	15%	NA (UNB in	niti NA
									Cordova Systemwide									
nstructi	Region I	Northern	4d	Arden/Cor	Arden/Cor	1152351	(51	11811796		1,500,000	1,585,944	-	3,685,94	4 2021	2/1/2025	21%	6/29/2023	3 2023 GRC Period
														Year Project	Estimated Project Completion	Percentage of Project Completed	Project	(Years) Project Completion
іТ Туре	Company	District	Category	RMA	CSA	Funding Project	Bgt Grp	Work Order	WO Description	2024 Addition	2025 Addition	2026 Addition	Total Addition	Added to	Date as of 06/01/2023	as of 06/01/202	Authorized 3 Date	was Authorized
			,			-			Morongo Del Norte SCADA (R3									
nstructi	Region III	Mountain/ Desert	4d	Region III	Morongo	3572151-	51	35831044	2021)	30,000	-	-	190,668	2021	7/1/2024	21%	NA (UNB in	iti NA
		Mountain/							Apple Valley North SCADA (R3									
nstructi	Region III	Desert	4d	Region III	Apple Vall	3632151-	51	36600278	2022)	154,250	-	-	184,250	2021	8/1/2024	24%	NA (UNB in	iti NA
nstructi	Region III		4d	Region III	Apple Vall	3632151-	51	36500091	Desert View SCADA (R3 2022)	163,018	100,000	-	303,018	2021	1/1/2025	25%	NA (UNB in	ti NA
nstructi	Region III	Mountain/ Desert	4d	Region III	Morongo	3572151-	151	35931111	Morongo Del Sur SCADA (R3 2021)	247,160	_	_	547,160	2021	5/1/2024	30%	NA (UNB ini	ti NA
uct	III	Lesert		gron ill		55,2151		55551111	New WB23A	2-7,100	-		347,100	2021	3/1/2024	33.3	THE COMP III	
nstructi	Region II	Central	4d	Region II	Culver Cit	2341951-	(51	23611831	MWD & GSWC PRV Vaults-PII	3,500,000	2,714,470	-	7,112,430	2021	12/1/2023	39%	6/29/2023	2021 & 202
	Region III	Mountain/	4d		Morongo			35031117	Mojave PSPS Generator	166,306			166,306	2022	12/31/2024	0%	NA (UNB ini	
istructi		- Carl	PM .	region ill	-violongo	22,1021-		3333111/	SETTET GEGT	100,000	-	-	200,300	2022	12/01/2024	070	IND COURT IN	
	Region III	Mountain/	4d		Apple Vall				Desert View Tank	250,000	1,411,735	2,000,000	3,704,235		12/31/2026		6/29/2023	

## Attachment 3-5: Y\_SEC-50\_RB\_CWIP, sheet IN\_CWIP on line 819

4/12/2023										
BGT Type	Company	District	Category	RMA	CSA	Funding	Bgt Grp	Work Order	WO Description	12/31/2022
						Project				Balance
Construction	Region III	Mountain/D	le .	5 Region III	Barstow	3452255-99	55	34731503	Renewable Energy Feasability Study	-

Work Order	WO Description	12/31/2022 Balance	2023 Addition	2024 Addition	2025 Addition	2026 Addition	Total Addition	
34731503	Renewable Energy Feasability Study	_	190 000	_	_	_	190 000	

## Attachment 4-1: - Y\_SEC-50\_RB\_CWIP, sheet IN\_CWIP on line 35

4/12/2023									
BGT Type	Company Distr	ict Category	RMA	CSA	Funding	Bgt Grp	Work Order	WO Description	12/31/2022
					Project				Balance
Blankets	GO - COPS Field	Techn(4h	General Office	Field Technology Services	362209-98	B-09	03600029	Field Mobile Device Refresh	

<b>Work Orde</b>	r WO Description	12/31/2022	2023 Addition	2024	2025	2026	Total
		Balance		Addition	Addition	Addition	Addition
03600030	Field Mobile Device Refrech		111 027	111 028			222 055